

**2020 SWPPP
SITE INSPECTION
FORM
DAILY**

*Terms & Conditions as reference for
for Water Quality Monitoring Plan 2020*

USFWS

18 TERMS AND CONDITIONS

In order to be exempt from the prohibitions of section 9 of the ESA, the Corps must comply with the following terms and conditions, which implement the RPMs described above and outline required reporting/monitoring requirements. These terms and conditions are non-discretionary.

1. To implement Reasonable and Prudent Measure 1, the Corps shall ensure that:
 - a. Monitor to establish background turbidity levels upstream of construction and away from the influence of sediment-generating activities. Background turbidity shall be monitored at least twice daily during sediment-generating activities. In the event of a visually appreciable change in background turbidity, an additional sample shall be taken.
 - b. Turbidity monitoring shall be conducted at 1,500 feet downstream of in-water construction activities.
 - c. Monitoring shall be conducted at 30-minute intervals for the first 3 hours from the start of sediment-generating activities. If the background NTU levels are exceeded by the following levels, then the amount of take authorized by the Incidental Take Statement will be exceeded and sediment-generating activities shall cease.
 - i. If background NTU levels are exceeded by 56 NTU at any time.
 - ii. If background NTU levels are exceeded by 37 NTU for more than 1 hour cumulatively over a 10-hour workday.
 - iii. If background NTU levels are exceeded by 13 NTU for more than 3 hours cumulatively over a 10-hour workday.
 - iv. If background NTU levels are exceeded by 8 NTU for more than 7 hours cumulatively over a 10-hour workday.
 - d. If turbidity levels approach the above-listed NTU values, work shall cease and the sediment control procedures shall be reevaluated. Sediment and erosion control measure shall be modified to reduce turbidity levels. The Corps will contact the Service's consulting biologist to discuss means of assuring that the authorized amount of incidental take is not exceeded.
 - e. If levels of turbidity do not exceed the above levels during the first hour, then monitoring may be reduced to once every hour during sediment-generating activities.
 - f. If, in cooperation with other permit authorities, the Corps develops a functionally equivalent monitoring strategy (e.g., intensive monitoring by project area or activity, followed by validation and routine monitoring), they may submit this plan to the Service for review and approval in lieu of the above monitoring requirements. This

strategy must be submitted to the Service a minimum of 60 days prior to construction. In order to be approved for use in lieu of the above requirements, the plan must meet each of the same objectives.

2. To implement Reasonable and Prudent Measure 2, the Corps shall:

- a. Prepare a report identifying any incidental take associated with project activities and describing conservation measures implemented to minimize take. The report shall include a description of construction activities conducted, the duration of all construction activities, conservation measures implemented, and the following:
 - i. Results of project site isolation and dewatering. Data shall include the following: 1) dates and description of construction related activities such as installation and removal of the in-water cofferdams; 2) area of substrate covered by supersacks and sediment berms; 3) means and methods of fish capture; 4) species and number of fish captured; 5) if electrofishing is used, provide settings and estimated duration of use; and 6) whether any sign of bull trout injury was visible.
 - ii. Results of surface water quality monitoring (focused on turbidity and suspended sediments) required during construction. Data shall include, at a minimum, the following: 1) dates, times, and locations of construction activities; 2) monitoring results, sample times, locations, and measured turbidities (in NTUs); 3) a summary of construction activities and measured turbidities associated with those activities; and 4) a summary of corrective actions taken to reduce turbidity.

The report shall be submitted to the Service's office in Lacey, Washington, by December 31, 2019. The report shall summarize the Corps' compliance with the project description and conservation measures and the level of exempted incidental take during the implementation of the project.

The Service is to be notified within three working days upon locating a dead, injured, or sick endangered or threatened species. Initial notification must be made to the nearest U.S. Fish and Wildlife Service Law Enforcement Office. Notification must include the date, time, precise location of the injured animal or carcass, and any other pertinent information. Care should be taken in handling sick or injured specimens to preserve biological materials in the best possible state for later analysis of cause of death, if that occurs. In conjunction with the care of sick or injured endangered or threatened species or preservation of biological materials from a dead animal, the finder has the responsibility to ensure that evidence associated with the specimen is not unnecessarily disturbed. Contact the U.S. Fish and Wildlife Service Law Enforcement Office at (425) 883-8122, or the Service's Washington Fish and Wildlife Office at (360) 753-9440.

NMFS

2.9.4 Terms and Conditions

The terms and conditions described below are non-discretionary, and the Corps or any applicant must comply with them in order to implement the RPMs (50 CFR 402.14). The Corps or any applicant has a continuing duty to monitor the impacts of incidental take and must report the progress of the action and its impact on the species as specified in this ITS (50 CFR 402.14). If the entity to whom a term and condition is directed does not comply with the following terms and conditions, protective coverage for the proposed action would likely lapse.

1. To implement Reasonable and Prudent Measure 1, the Corps shall ensure that:
 - a. Monitoring will be conducted to establish background turbidity levels upstream of construction and away from the influence of sediment-generating activities. Background turbidity will be monitored at least twice daily during sediment-generating activities. In the event of a visually appreciable change in background turbidity, an additional sample will be taken.
 - b. Turbidity monitoring will be conducted at a distance of 1,500 feet downstream of in-water construction activities.
 - c. Monitoring will be conducted at 30-minute intervals for the first 3 hours from the start of sediment-generating activities. If the background NTU levels are exceeded by the following levels, then the amount of take authorized by the Incidental Take Statement will have been exceeded and sediment-generating activities will cease.
 1. If background NTU levels are exceeded by 56 NTU at any time.
 2. If background NTU levels are exceeded by 37 NTU for more than 1 hour cumulatively over a 10-hour workday.
 3. If background NTU levels are exceeded by 13 NTU for more than 3 hours cumulatively over a 10-hour workday.
 4. If background NTU levels are exceeded by 8 NTU for more than 7 hours cumulatively over a 10-hour workday.

- d. If turbidity levels approach the above-listed NTU values, work will cease and the sediment control procedures will be reevaluated. Sediment and erosion control measure shall be modified to reduce turbidity levels. The Corps will contact the Service's consulting biologist to discuss means of assuring that the authorized amount of incidental take is not exceeded.
- e. If levels of turbidity do not exceed the above levels during the first hour, then monitoring may be reduced to once every hour during sediment-generating activities.
- f. If, in cooperation with other permit authorities, the Corps develops a functionally equivalent monitoring strategy (e.g., intensive monitoring by project area or activity, followed by validation and routine monitoring), they may submit this plan to the NMFS for review and approval in lieu of the above monitoring requirements. This

strategy must be submitted to NMFS a minimum of 60 days prior to construction. In order to be approved for use in lieu of the above requirements, the plan must meet each of the same objectives.

- 2. To implement reasonable and prudent measure 2, the COE shall ensure that:
 - a. The NMFS is to be notified when construction starts.
 - b. Personnel conducting fish exclusion will have the necessary training, knowledge, skills and abilities to ensure the safe handling of all ESA listed fish.
 - c. Fish exclusion is to be conducted only by or under the direct supervision of a trained and experienced fishery biologist.
 - d. Personnel will regularly check block nets for impinged or dead fish.
- 3. To implement reasonable and prudent measure 3, the COE shall ensure that:
 - a. The applicant abides by the protocol for fish capture and handling described in Appendix A.
 - b. The applicant reports on all fish captured and handled as required in Appendix A.
- 4. To implement reasonable and prudent measure 4, the Corps will ensure that:
 - a. The amount and extent of take is monitored by preparing a report identifying any incidental take associated with project activities and describing conservation measures implemented to minimize take. The report shall include a description of construction activities conducted, the duration of all construction activities, conservation measures implemented, and the following:

- i. Results of surface water quality monitoring (focused on turbidity and suspended sediments) required during construction. Data shall include, at a minimum, the following: 1) dates, times, and locations of construction activities; 2) monitoring results, sample times, locations, and measured turbidities (in NTUs); 3) a summary of construction activities and measured turbidities associated with those activities; and 4) a summary of corrective actions taken to reduce turbidity.
- ii. Dates and description of construction related activities such as 1) installation and removal of the in-water cofferdams; 2) means or methods of fish capture used; 3) species and number of fish captured; and 4) if electrofishing is used, provide settings and estimated duration of use.
- iii. The report shall be submitted to the NMFS office in Seattle, Washington, by December 31 of the year during which construction took place.

1.1 Notification

Ten days prior to initiation of the in-water work, written notification will be sent to:

- The Puyallup Tribe of Indians
- Washington Department of Fish and Wildlife
- US Fish and Wildlife Service,
- National Marine Fisheries Service
- US Army Corp of Engineers
- Pierce County
- Puget Sound Energy

Electron Hydro Intake Project

DATE: Oct 26th 2020

Page: 1 of 5

Notes: , Crows Skunk

- Notes: Cows stuck in river rock @ 7:00 downstream of wood apron & slip under, & upstream nervous cows
running around in downstream of fish ladder monitored for visual & nose & water @ 8:15 & at 2 sample points.
@ 9:00 am tub. cleaner said he'd inform town work crew for 1 1/2 hrs work began @ 10:30 am.
Equipment completed @ 11:15 notified them (town) levels still elevated since last, cows were now free
from 12:00 - 1:00 (cows continued to adjust rock ladder down downstream) some cows, & kick
over the up stream. Cows do not go back over wood if they can.

Observed by (print): John K. H.
By my signature I certify that this report is accurate and true as witnessed

Signature:

EH-USA000757

Electron Hydro Intake Project

DATE: Oct 28th 2020

Page: 2 of 5

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	7:00	8:00	9:00	10:00	11:00	12:00	1:00	2:00	3:00	4:00	5:00	6:00
NTU												
Turb Color	Clear	Light	Clear	Clear	Clear	Clear	Lighter	Lighter	Blurry	Blurry	Lighter	Lighter
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	7:00	8:00	9:00	10:00	11:00	12:00	1:00	2:00	3:00	4:00	5:00	6:00
NTU												
Turb Color	Clear	Light	Clear	Clear	Clear	Clear	Lighter	Lighter	Blurry	Blurry	Lighter	Lighter
pH												
Description of work												

(Dnstream Pump from Abutment) Sample Point #5

time	7:00	8:00	9:00	10:00	11:00	12:00	1:00	2:00	3:00	4:00	5:00	6:00
NTU												
Turb Color	Clear	Light	Clear	Clear	Clear	Clear	Lighter	Lighter	Blurry	Blurry	Lighter	Lighter
pH												
Description of work												

Notes:

300' downstream of work area, noticed turbidity on Right side of river right after under most of clear clear, the turbidity grew in size and became to by 4:00 pm was 4 ft of turbidity right to left.

Observed by (print): *John Klepe*
By my signature I certify that this report is accurate and true as witnessed.

Signature: *John Klepe*

Electron Hydro Intake Project

DATE: Oct 18th 2020

Page: 4 of 5

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time												
NTU												
Turb Color												
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	2:00	8:00	9:00	10:00	11:00							
NTU												
Turb Color	light tan	too dark to see	11	11	11	11	11	11	11	11	11	11
pH												
Description of work												

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												
Description of work												

Notes:

- Crew A lost 300' downstream, C began toed because too hard to see river
- Mr. Still thought C the #2 until cross stream working C helped

Observed by (print): Joe Kope
 By my signature I certify that this report is accurate and true as witnessed.

Signature: J. Kope

Electron Hydro Intake Project

DATE: Oct 28th 2020

Page: 2 of 5

	Morning	Afternoon
Weather:		
Precipitation:		
River Level:		
Sample Location	1	2
Upstream Sample Point #1	1	2
time	1:00	1:30
NTU	5.9	5.8
Turb Color	Clear	Clear
pH	-	-
Description of work performed	In river Downstream Cleaning Fish Valley	Walking up stream dry bank Collecting rocks for Ds corners the water
Dnstream Sample Point #2	1:10	1:50
time	2:15	2:40
NTU	16.6	23.6
NTU Δ from #1	+10.7	+17.8
Turb Color	Light Brn	Light Brn
pH	-	-
pH Δ from #1	-	-
Description of work performed	11	11

Notes:

Notes: - Owen was not here multiple times throughout the day but tribally was out of town! and during time from 2:30 to 5:30 was peaking above 56 mts. Owen would take break work, given time frame & not much dinner close to overtime with his activity to Equipment

୧୦

On 31st Dec 2011,
Observed by (print): Drey Koppe
By my signature I certify that this report is accurate and true as witnessed

Signature:

EH-USA000760

Electron Hydro Intake Project

DATE: Oct 28 th 2020

Page: 5 of 5

	Morning	Afternoon													
Weather:															
Precipitation:															
River Level:															
Sample Location	1	2	3	4	5	6	7	8	9	10	11	12			
Upstream Sample Point #1															
time	2:00 pm	2:25	3:05	3:40	4:05	4:30	10:00	10:30	11:00						
NTU	5.4	5.5	5.3	6.6	6.6	6.8	6.5	6.5	6.3						
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear						
pH	-	-	-	-	-	-	-	-	-						
Description of Crews	Crews	Public Crews	Young	Crews	Excavators	Equipment	LL	LL	LL						
work performed	cast	excavating	removal	plowing	grading	removal	removal	removal	removal						
	Sell dirt	Rock	Rock	Rock	Rock	Rock	Rock	Rock	Rock						
Dnstream Sample Point #2															
time	7:15	7:20	8:20	8:50	9:15	9:45	10:15	10:45	11:15						
NTU	25.0	24.5	23.6	24.6	24.0	24.0	23.0	23.3	24.5						
NTU Δ from #1 + 14.6	+19	+19	+18.3	+18.0	+17.4	+17.2	+16.5	+16.8	+18.2						
Turb Color	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn						
pH	-	-	-	-	-	-	-	-	-						
pH Δ from #1	-	-	-	-	-	-	-	-	-						
Description of work performed	LL	LL	LL	LL	LL	LL	LL	LL	LL						

Notes:

• after 8:00pm visibility became hard to see color, colors less distinct by this time.

Equipment Inspection:

Oil Sheen:

Observed by (print):

Cory

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Keppe

Electron Hydro Intake Project

DATE: Oct 27 2000

Page: 1 of 2

	Morning	Afternoon										
Weather:	Cloudy	Sunny										
Precipitation:	0											
River Level:	383											
Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
Upstream Sample Point #1												
time	6:00	9:45	12:30	4:30	5:30							
NTU	5.1	7.0	5.0	4.4	4.4							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
Description of work performed	removing line from river	removing coffee	removing coffee	removal of upstream	clear up							
Dnstream Sample Point #2												
time	6:00	10:00	12:00	4:45	5:45							
NTU	5.4	7.0	6.7	9.2	7.7							
NTU Δ from #1	to 3	to 0	to 0.7	to 4.8	to 2.7							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
pH Δ from #1	-	-	-	-	-							
Description of work performed	removing coffee	removing coffee	removal of coffee	removal of coffee	removal of coffee	clear up						

Notes:

Notes: - Crews continued to remove mud, tub, & debris around rubble from
litter bin. - After removal,堤防 was sloped back off top of litter bin to ensure concrete removed.
Equipment / materials

Equipment Inspection: Completed

Oil Sheen: More off red.

Observed by (print): D. R. Kope
By my signature I certify that this report is accurate and true as witnessed

Signature:

EH-USA000762

Electron Hydro Intake Project

DATE: Oct 22 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time												
NTU												
Turb Color												
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	6:30	10:15	Prist	5.00	5.55							
NTU	-	-	-	-	-							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
Description of work	Remove debris	Scrape	Fricate	Scrub up stream	Scrub up stream							
(Dnstream Pump from Abutment) Sample Point #5												

time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print): *Colby Kope*

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: Oct 26 2020

Page: 1
of 2

	Morning	Afternoon
Weather:	Cloudy	Sunny
Precipitation:	0	0
River Level:	320	310
Sample location	1	2
Upstream Sample Point #1		
time	7:00	8:55
NTU	6.1	6.0
Turb Color	Clear	Clear
pH	-	-
Description of work performed	remove line lift turf	remove turf
Dnstream Sample Point #2		
time	7:20	9:10
NTU	7.4	7.3
NTU Δ from #1	+1.3	-.7
Turb Color	Clear	Clear
pH	-	-
pH Δ from #1	-	-
Description of work performed	lift line lift turf	lift line lift turf

Notes:
- stability relatively low, unusual flat section in background possible debts
of movement up river caused this.

Equipment Inspection: Completed

Oil Sheen: The sheen of oil.

Observed by (print):
By my signature I certify that this report is accurate and true as witnessed.

Dr. J. R. Lefebvre

Signature:

A small, thin, curved root or rhizome segment, likely a piece of *Asplenium nidus* (bird's nest fern), showing a characteristic wavy or S-shape.

Electron Hydro Intake Project

DATE: Oct 26 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time												
NTU												
Turb Color												
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	2:30	9:15	12:15	4:20	-	-	-	-	-	-	-	-
NTU	-	-	-	-	-	-	-	-	-	-	-	-
Turb Color	Clear	Very	Clear	Clear	-	-	-	-	-	-	-	-
pH	-	-	-	-	-	-	-	-	-	-	-	-
Description of work	Remove work	Remove left	Remove turf	Remove turf	-	-	-	-	-	-	-	-

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):

Larry Kappé

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Larry Kappé

Electron Hydro Intake Project

DATE: Oct 25 Novo

Page: 1 of 4

	Morning	Afternoon
Weather:	Clear	Sunny
Precipitation:	0	0
River Level:	500	475
Sample Location	1	2
Upstream Sample Point #1		
time	7:30	8:00
NTU	11.0	16.0
Turb Color	Clear	Clear
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Rock placed to connect bank to left bank
Dnstream Sample Point #2		
time	8:00	9:00
NTU	11.0	11.5
NTU A from #1	10	10
Turb Color	Clear	Clear
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	9:00	10:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	10:00	11:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	11:00	12:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	12:00	1:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	1:00	2:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	2:00	3:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	3:00	4:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	4:00	5:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	5:00	6:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	6:00	7:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	7:00	8:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	8:00	9:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	9:00	10:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	10:00	11:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam
time	11:00	12:00
NTU	11.0	11.5
NTU A from #1	10	10.5
Turb Color	Clear	Light Brown
pH	7	7
Description of work performed	Ex-Grave Up Stream Building Coffer dam	Excavate down Bank Build Coffer dam

Notes

	Morning	Af
Weather:	Clear	S
Precipitation:	0	
River Level:	Low	L
Sample Location	1	
Upstream Sample Point #1		
time	7:30	
NTU	11.0	1
Turb Color	Blur	11
pH		
Description of work performed	Extrusive Up stream Building Construction	4
Onstream Sample Point #2		
time		
NTU	pH	
NTU & from #1	10	
Turb Color	Blur	11
pH	-	
pH & from #1	-	
Description of work performed	11	
Notes:	News Station	

Afternoon	Morning	Evening	Total
1.00	9.00	10.00	20.00
1.0	16.0	10.5	
11	11	11	
—	—	—	
1	Mark planned to convert WHL to office	11	
1	11	4	16
2	3	3	8
450	450	450	

	4	450	450	4
	5		5	6
10:30	11:00	11:	10:00	10:00
4.5			10.0	10.0
"	"	"	"	"
"	"	"	"	"
begin to work				
start				
over				
80.0	160.0	16		
+ 20.5	+ 15.0	+		
light Br.	light Br.	Br.		
-	-	-		
-	-	-		
cost work	work continued	work continued		

	71	445	472	
	71	8	9	
30	12:00	12:30	12:	
0	9.5	9.5		
44	11	11	11	
—	—	—	—	
water	in	around	to	
oil	coffee	upstream	from	
lotter				
0.0	165.0	700.0	3	
50	783.5	140.5	+	
Brown	Brown	Brown		
—	—	—		
—	—	—		
water	in	in	in	
oil				

	440	440	440
10	11	11	12
'00	2.45	3.15	
9.5	9.5	9.0	
—	—	—	
7.5 lost in side forward	4 4	refuge loft down	
40.0	100.0	185.0	
380.5	+100.5	676	
Born	Born	Born	
—	—	—	
—	—	—	
—	—	—	
4	4	4	4

Oil Sheen: None observed

Observed by (print):
Drew Heron

Signature:

ure:

Equipment Inspection:

100

Wester
Oliver

By my signature I certify that this report is accurate and true as witnessed.

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 25 1960

Page: 2 of 4

time				
NTU				
Turb Color				
pH				
Description of work				
Notes:	After 1 hour, C-10010-20 showing turbidity of water			

1.00 billion tonnes of W.D.) consists mainly in mining.
Not first operator to leave market, per W.D.M.P.
Operator began working again @ 10:30. Notified owner of intended discharging exca's were
misplaced due to owner labour W.D.M.P. Owner made decision to leave market for 30 min.
, turbidity strings same, owner decided to flush system & close off one channel (R side)
base on observation of work & construction he will stay W.D.M.P. personnel.

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

— 1 —

Electron Hydro Intake Project

DATE: Oct 25 2020

Page: 3 of 6

	Morning	Afternoon
Weather:		
Precipitation:		
River Level:		
Sample Location	1	2
Upstream Sample Point #1		
time	4:15	
NTU	9.3	
Turb Color	Clear	
pH	-	
Description of work performed	UV test Nephelometer for den	
Dnstream Sample Point #2		
time	4:30	
NTU	19.0	
NTU & from #1	+ 18.0	
Turb Color	Brown	
pH	-	
pH & from #1	-	
Description of work performed	Nephelometer for den	

Notes

Equipment Inspection:

Oil Sheen:

Observed by (print): John K. Reilly
By my signature I certify that this report is accurate and true as witnessed..!

EH-USA000768

Electron Hydro Intake Project

DATE: Oct 25 2020

Page: 4 of 4

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												
time												
NTU												
Turb Color												
pH												
Description of work performed												
(300' Dnstream from work area) Sample Point #4												
time	4:35											
NTU	~											
Turb Color	Dark Brown											
pH	~											
Description of work	Releasing Water from Pump											
(Dnstream Pump from Abutment) Sample Point #5												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):

Lorey Hope

Signature:

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 29 2020

Page:
1 of 2

	Morning	Afternoon
Weather:	Sunny	Very
Precipitation:	0.5	0.5
River Level:	1500	1400
Sample Location	1	2
Upstream Sample Point #1		
time	6:00	1:00
NTU	883	80.0
Turb Color	Light Brn	Light Brn
pH	-	-
Description of work performed	gravel holes in soil wall	pre drill
Dnstream Sample Point #2		
time	6:30	1:15
NTU	23.3	7.5
NTU A from #1	-15.0	-5
Turb Color	Light Brn	Light Brn
pH	-	-
pH A from #1	-	-
Description of work performed	/	/

Equipment
Inspection:
Completed

Equipment
Inspection:
Oil Sheen: Completed
Mike Sprewell

Oil Sheen: None observed
Observed by (print): Drey Klepe
By my signature I certify that this report is accurate and true as written and
submitted.

Signature:

EH-USA000770

Electron Hydro Intake Project

DATE: Oct 24 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time												
NTU												
Turb Color												
pH												
Description of work performed												
(300' Dnstream from work area) Sample Point #4												
time	10:45	11:25	4:45									
NTU	—	—	—									
Turb Color	Light Blu	Light Blu	Light Blu									
pH												
Description of work												
(Drainage Pump from Abutment) Sample Point #5												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):



Signature:

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 23 2020

Page: 1 of 2

	Morning	Afternoon													
Weather:	Cloudy	Cloudy													
Precipitation:	.5	.5													
River Level:	1500	1300	1600												
Sample Location	Upstream Sample Point #1	1	2	3	4	5	6	7	8	9	10	11	12		
time	8:20	12:30	4:00												
NTU	10.0	10.0	9.75												
Turb Color	Yellow	Clear	Clear												
pH	-	-	-												
Description of work performed	Sparging Building Chilled (Bubbler)	Cold	4	4											
Dnstream Sample Point #2															
time	8:20	2:45	4:20												
NTU	10.0	9.5	9.5												
NTU A from #1	0	~.5	~.25												
Turb Color	Clear	Clear	Clear												
pH	-	-	-												
pH A from #1	-	-	-												
Description of work performed	Spout Wall holes	1	4	6	11										

Notes:

- Closed channel in the river
- removed pumps under filled in
- Crews also spouted holes on abutment wall, no turbid discharge observed,

Equipment Inspection: Completed

Oil sheen: none observed

Observed by (print):

Loren Kelle

Signature:

Loren Kelle

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 23 2002

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												
time	8:30											
NTU	4.0											
Turb Color	Clear											
pH												
Description of work performed	Sampling Build up Choke No water											
(300' Dnstream from work area) Sample Point #4												
time	8:30	12:35	4:30									
NTU												
Turb Color	Clear	Clear	Clear									
pH												
Description of work												
(Dnstream Pump from Abutment) Sample Point #5												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):



Signature:

By my signature I certify that this report is accurate and true as witnessed.



Electron Hydro Intake Project

DATE: Oct 22 2020

Page: 1 of 2

	Morning	Afternoon	
Weather:	Cloudy	Cloudy	
Precipitation:	0	0	
River Level:	400	392	380
Sample Location	1	2	3 4 5 6 7 8 9 10 11 12
Upstream Sample Point #1			
time	5:00AM	7:30AM	1:30
NTU	8.0	7.7	7.1
Turb Color	Clear	Near	Clear
pH	-	-	-
Description of work performed	Piling rock on sheet pile Upstream		
Downstream Sample Point #2			
time	5:35 AM	7:45	1:45
NTU	2.4	7.8	7.0
NTU Δ from #1	- .6	+ .1	- .1
Turb Color	Clear	Clear	Clear
pH	-	-	-
pH Δ from #1	-	-	-
Description of work performed	Spout water holes of wall		

Notes:

Crews focused on putting rock on upstream side of sheet pile.
No turbidity observed. No crews spotting embankment holes in wall.

Equipment / Danglers
Inspection:

Oil sheen: None observed

Observed by (print): Mark Kope

By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: Oct 22 2000

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												
time	5:45	7:50	1:55									
NTU	9.2	8.0	7.5									
Turb Color	Clear	Clear	Clear									
pH	-											
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	7:50											
NTU												
Turb Color	Clear	Clear	Clear									
pH	-											
Description of work												
(Dnstream Pump from Abutment) Sample Point #5												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print): *Wayne Klope*

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydrⁿ Intake Project

DATE: Oct 22 2020

age: 202

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	5:45	7:50	1:55									
NTU	4.2	8.0	7.5									
Turb Color	Clear	Clear	Clear									
pH												
Description of work performed												

(300' Distream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	6:00	8:00	7:00									
NTU	—	—	—									
Turb Color	Clear	Clear	Clear									
pH	—	—	—									
Description of work												

(Distream Pump from Abutment) Sample Point #5	1	2	3	4	5	6	7	8	9	10	11	12
time	—	—	—									
NTU	—	—	—									
Turb Color	—	—	—									
pH	—	—	—									
Description of work												

Notes:

• Site inspection: Army Cne, County, went well.

Observed by (print): 

By my signature I certify that this report is accurate and true as witnessed.

Signature:



Electron Hydro Intake Project

DATE: Oct 21 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Overcast	Overcast
Precipitation:	0	0
River Level:	600	540
Sample Location	1	2
Upstream Sample Point #1		
time	5:30	10:15
NTU	11.5	11.6
Turb Color	Clear	Clear
pH	7	7
Description of work performed		
Dnstream Sample Point #2		
time	5:15	10:25
NTU	11.5	11.0
NTU Δ from #1	0	- .6
Turb Color	Clear	Clear
pH	7	7
pH Δ from #1	—	—
Description of work performed		

Notes

Notes: - Gens moved large tree (100') to outside of shelter for next class and

Equipment
Inspection:
(0 un-pleted)

Oil Sheen: *Wine* observed

Observed by (print): *John Klemm*
By my signature I certify that this report is accurate and true as witnessed.

Signature:

2.

Electron Hydro Intake Project

DATE: Oct 21 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	5:35	10:34	11:04	12:32	1:22	2:30	3:30	4:20	5:15	6:27		
NTU	11.2	22.3	22.0	22.0	24.0	24.66	24.0	24.66	22.66	22.66	22.30	
Turb Color	Clear											
pH	-	-	-	-	-	-	-	-	-	-	-	
Description of work performed												

(300' Distream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	5:40	10:40	11:10	12:40	1:30	2:45	3:40	4:25	5:25	6:45		
NTU	-	-	-	-	-	-	-	-	-	-	-	
Turb Color	Clear											
pH	-	-	-	-	-	-	-	-	-	-	-	
Description of work												

(Distream Pump from Abutment) Sample Point #5	1	2	3	4	5	6	7	8	9	10	11	12
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Water not coming from work site, but as crews worked to close channel, sediment was light disturbed, which resulted in higher sample #3 with readings than typical.

No impact of signif. since P sample #2. Monitored throughout day to ensure compliance.

Observed by (print): Loren Klepp
By my signature I certify that this report is accurate and true as witnessed.

Signature: Loren Klepp

Electron Hydro Intake Project

DATE: Oct 20 2020

Page: 1 of 2

	Morning	Afternoon													
Weather:	Cloudy	Cloudy													
Precipitation:	0"	0"													
River Level:	6.85'	6.85'	6.00												
Sample location	1	2	3	4	5	6	7	8	9	10	11	12			
<u>Upstream Sample Point #1</u>															
time	5:00 am	7:00 am	4:00 pm												
NTU	22.6	12.5	11												
Turb Color	Semi clear	Semi clear	Clear												
pH	-	-	-												
Description of work performed	Sheetpiling	welding	welding main rock												
<u>Dnstream Sample Point #2</u>															
time	5:15	7:20	4:00pm												
NTU	22.0	12.5	11.0												
NTU A from #1	- .6	0	0												
Turb Color	Sem. clear	Sem. clear	Clear												
pH	-	-	-												
pH A from #1	-	-	-												
Description of work performed	sheetpiling	welding	" "												

Notes:

- Continued installing sheet piling
- welding rock for rock Spillway

Equipment completed

Oil Sheen: None observed

Inspection:

Observed by (print): Greg Kope

By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: Oct 20 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	5:35	7:40	4:30									
NTU	19.0	13.0	10									
Turb Color	Semi clear	Clear	Clear									
pH	-	-	-									
Description of work performed												

(300' Dnstream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	7:45 am	1:30	5:30 pm									
NTU	-	-	-	-								
Turb Color	Clear	Clear	Clear									
pH	-	-	-									
Description of work												

(Dnstream Pump from Abutment) Sample Point #5	1	2	3	4	5	6	7	8	9	10	11	12
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

channel water not coming from work site, ground water seepage from river.

Observed by (print): *Loren Keph*
By my signature I certify that this report is accurate and true as witnessed.

Signature *L*

Electron Hydro Intake Project

DATE: Oct 19 2010

Page: 7 of 2

	Morning	Afternoon										
Weather:	Cloudy	Cloudy										
Precipitation:	0	0										
River Level:	640	640	685									
Upstream Sample Point #1	1	2	3	4	5	6	7	8	9	10	11	12
time	7:15 AM	4:00 PM	7:00 PM									
NTU	103	41	38									
Turb Color	light Blu	light Blu	light Blu									
pH	-	-	-									
Description of work performed	In Hatch Sheet Piles	4	4	4								
Dnstream Sample Point #2	7:25	4:00	7:05									
time	7:25	4:00	7:05									
NTU	96	39	37									
NTU Δ from #1	-13	-2	-2									
Turb Color	light Blu	light Blu	light Blu									
pH	-	-	-									
pH Δ from #1	-	-	-									
Description of work performed	Capping the back to Spillway	4	11	8	4							

Notes: - Crews installed sheet piling to root spilling.
 - Crews capped off concrete tie back between abutment wall & Spillway.

Equipment completed
Inspection:

Oil Sheen: None observed

Observed by (print): Conrad Heme

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 19 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	7:35 AM	7:20	7:25									
NTU	39	24	20									
Turb Color	Clear	Clear	Clear									
pH	-	-	-									
Description of work performed	Total cleaning	4	7	4								

(300' Dnstream from work area) Sample Point #4

time	7:40	4:25	7:30									
NTU	-	-	-									
Turb Color	More lighter	More lighter	Clear									
pH	-	-	-									
Description of work												

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												
Description of work												

Notes:

- water in channel not coming from worksite, likely ground water. color light brown.
- cleaner than river in upper or middle. cleaned up to walls end of day.

Observed by (print): Corey Kloppe

By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: Oct 18 2020

Page: 1 of 2


	Morning	Afternoon
Weather:	Rainy	Rainy
Precipitation:	"	"
River Level:	7000	1160
Sample Location	1	2
Upstream Sample Point #1		
time	7:00 AM	1:00 PM
NTU	750	800
Turb Color	Brown	Brown
pH	-	-
Description of work performed	Total Steel K	
Dnstream Sample Point #2		
time	7:15	1:15
NTU	700	800
NTU Δ from #1	-50	0
Turb Color	Brown	Brown
pH	-	-
pH Δ from #1	-	-
Description of work performed		

Notes:

. Intake head for back spilling all day.
No turbidity, the was high flow today.

Equipment Inspecton:
longlevel .

Oil sheen: None observed, no sheen or spot from 10/17 spill after.
Observed by (print): Loren Klepper
By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: Oct 18 2020Page: 1 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
<u>(Conveyance Channel) Sample Point #3</u>												
time	7:25 AM	1:25 PM	4:25 PM									
NTU	17.0	16.0	20.0									
Turb Color	Clear	Clear	Clear									
pH												
Description of work performed	In-tell Steel Cable Spoolway	"	"	"	"	"	"	"	"	"	"	"
<u>(300' Dnstream from work area) Sample Point #4</u>												
time	7:46 AM	1:45 PM	5:00 PM									
NTU	—	—	—									
Turb Color	Light Tan	Light Tan	Light Tan									
pH	—	—	—									
Description of work	"	"	"	"	"	"	"	"	"	"	"	"
<u>(Dnstream Pump from Abutment) Sample Point #5</u>												
time												
NTU												
Turb Color												
pH												
Description of work												

Notes: Not discharging to channel.

Lorey

Observed by (print):

Lorey

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 17 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Light Rain	Light Rain
Precipitation:	5 in	5 in
River Level:	540	550
Sample Location	1	2
Upstream Sample Point #1	1	2
time	6:15	8:00
NTU	263.0	170.0
Turb Color	Milky Tan	Milky Tan
pH	-	7.30
Description of work performed	Concreting Warming F inspection Back of wall to 10' high	Concrete Brick of
Dnstream Sample Point #2	1	2
time	6:40	8:09
NTU	160.0	170.0
NTU Δ from #1	-103.0	-50.0
Turb Color	Milky Tan	Milky Tan
pH	-	7.31
pH Δ from #1	-	-0.01
Description of work performed	Concreting Warming F inspection Back of wall to 10' high	Concrete Brick of

Equipment
Inspection:
Completed

Equipment Inspection:

Oil sheen: $\frac{1}{2}$ liter of Brent Spill on road with spill response material, w/ spill kit & sweep up of

Observed by (print): John Smith No. observed: 81 Date & Afternoon: Aug 10, 1981
Signature: John Smith

卷之三

Signature

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 17 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	6:40	8:15	9:52	12:14	2:45							
NTU	16.5	17.0	16.0	14.0	14.0							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
Description of work performed	Pouring concrete	" "	" "	" "	" "							

(300' Dnstream from work area) Sample Point #4

time	2:00	8:30	9:30	10:30	11:30	1:00	2:00	3:15	4:30	5:30	6:00
NTU	-	-	-	-	-	-	-	-	-	-	-
Turb Color	Clear										
pH	-	-	-	-	-	-	-	-	-	-	-
Description of work											

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												
Description of work												

Notes:

• It's not sampled as no discharge to channel. water minimal in channel.

• pH @ sample point at 2:00 8.50 | 8.20 | 7.4 | 7.12 | 7.08 | 6.93 | 6.77 | 6.73
time 7:38 am | 8:36 | 9:12 | 9:30 | 10:15 | 12:44 | 1:30 pm | 4:10

- ① no point did pH exceed compliance

Observed by (print): *Loren Kope*

By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: 10-16-2020

Page: / of 2

	Morning	Afternoon
Weather:	Cloudy	Rainy
Precipitation:	1.25 "	2.25 "
River Level:	1000	1100
Sample Location	1	2
Upstream Sample Point #1	1	2
time	7:20 a	10:36 AM
NTU	7.4	27.0
Turb Color	Brown	Brown
pH	-	-
Description of work performed	Carpentry on face of wall	" Carpentry on back of wall
Dnstream Sample Point #2	7:28	10:46 AM
time	7:20 p	3:20 p
NTU	8.5	28.0
NTU Δ from #1	1.1	+1.0
Turb Color	Brown	Brown
pH	-	-
pH Δ from #1	-	-
Description of work performed	"	"

Notes: Steve Cooks id requested NWI reading @ discharge of sediment trap @ 11:05 am = 2.10 m³

Equipment Inspection:

Oil Sheen: None observed, N.

By my signature I certify that this report is accurate and true as witnessed

Signature:

Signature:

EH-USA000788

ED_005624_00000047-00038

Electron Hydro Intake Project

DATE: 10-16-2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	7:31	11:13	3:28	5:54	7:45							
NTU	14.0	14.0	13.0	12.0	28.3							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
Description of work performed	Bulk of work	" "	" "	" "	" "							

(300' Dnstream from Work area) Sample Point #4

time	7:00 am	8:00 am	10 am	11:30	12:00	1:00	3:30	4:30	6:00			
NTU	-	-	-	-	-	-	-	-	-			
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear			
pH	-	-	-	-	-	-	-	-	-			
Description of work												

(Dnstream Pump from Abutment) Sample Point #5

time	7:00 am	8:00 am	10 am	11:30	12:00	1:00	3:30	4:30	6:00			
NTU	-	-	-	-	-	-	-	-	-			
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear			
pH	-	-	-	-	-	-	-	-	-			
Description of work												

Notes: • It's not sample, water not discharged to channel. pumped to pump #2.

- Rain started around 11:30 am.

- It's clear throughout day, river got brown by the afternoon.

Observed by (print): Cory Kline

By my signature I certify that this report is accurate and true as witnessed.

Signature:



Electron Hydro Intake Project

DATE: Oct 15th 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Cloudy	Sunny
Precipitation:	0	0
River Level:	4.93	
Sample Location	1	2
Upstream Sample Point #1	1	2
time	9:30 AM	2:15 PM
NTU	11.0	9.5
Turb Color	Clear	Clear
pH	7.17	-
Description of work performed	Prep back side of wall for forms	
Dnstream Sample Point #2	1	2
time	9:50	3:11 PM
NTU	11.0	8.60
NTU Δ from #1	0	-1
Turb Color	Clear	Clear
pH	7.15	-
pH Δ from #1	- .02	-
Description of work performed	/	

Notes: Encouraging to improve downtown road access to site (used tribid water in channel). Informed operators to hold monitored throughout shift sample #2 did not exceed Q.M.A.D. Compliance over time.

Concretes were placed correctly for tie back between wall & spilling.
see inspection equipment inspected before entering river & throughout shift
log.

Oil Sheen: 10 Dhr -

Observed by (print): James Haff

By my signature I certify that this report is accurate and true as witnessed.

Signature: _____

e:
J

Electron Hydro Intake Project

DATE: Oct 15th 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	9:55 AM	3:30 PM	4:05	4:42	5:10	6:10	7:10					
NTU	12.0	15.0	14.0	12.0	11.0	11.0	10.0					
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear					
pH	—	—	—	—	—	—	—					

Description of work performed												
-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--

(300' Dnstream from work area) Sample Point #4

time	10:00	3:35	4:10	4:50	5:16	6:15	7:15					
NTU	9.50	9.50	6.0.0	3.1.0	4.0.0	3.6	34.6					
Turb Color	Light Brn											
pH	—	—	—	—	—	—	—					

(Description of work

work												
------	--	--	--	--	--	--	--	--	--	--	--	--

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												

(Description of work)

work												
------	--	--	--	--	--	--	--	--	--	--	--	--

(Notes:

pH at start of pours for concrete was 9.14 after pour was 9.05 water pumped to pump location #2 for CO₂ injection. When measured after pumping water, pH was 7.84 & monitored before pumping & pH did not exceed 8.5, was 7.91. Did not repair CO₂ injection before pumping to convey one batch.

Observed by (print):

Corey Kope

By my signature I certify that this report is accurate and true as witnessed.

Signature:

[Signature]

Electron Hydro Intake Project

DATE: Oct 14th 2020

Page: 1 of 2

	Morning	Afternoon
Weather:		
Precipitation:		
River Level:	625	650
Sample Location	1	2
<u>Upstream Sample Point #1</u>		
time	5:00 AM	7:57 AM
NTU	11.0	18.0
Turb Color	Clear	Clear
pH	-	-
Description of work performed	Demolition Equip. washup	Excavation work + stripping wall form
<u>Dnstream Sample Point #2</u>		
time	5:15 AM	7:16 AM
NTU	11.5	17.0
NTU Δ from #1	-1.4	-1.0
Turb Color	Clear	Clear
pH	-	-
pH Δ from #1	-	-
Description of work performed	Excavation work + stripping wall form	Excavation work + stripping wall form

Notes:

Notes: Crews absent in river, but on site until afternoon, began excavating for future river channel for
lower down reward. Also crews continued to strip wall sections. Crews peppered farms & near
for tie back connections between wall & spilling
Equipment Done @ beginning of shift.

Oil Sheen: None observed

Observed by (print): John K. Ross

By my signature I certify that this report is accurate and true as witnessed..

Signature:

Electron Hydro Intake Project

DATE: Oct 14th 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time												
NTU												
Turb Color												
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	3:15pm	4:26pm	5:30pm									
NTU												
Turb Color	Clear	Semi-clear	Semi-clear									
pH	—	—	—									
Description of work												
work												

(Dnstream Pump from Abutment) Sample Point #5

time												
NTU												
Turb Color												
pH												
Description of work												
work												

Notes: Sample is not parallel to channel, sample not needed.

Observed by (print): *Lorey Kope*

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: _____

Page: ____ of ____

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time												
NTU												
Turb Color												
pH												
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time												
NTU												
Turb Color												
pH												
Description of work												
(Dnstream Pump from Abutment) Sample Point #5												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):
By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 12th 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Cloudy	Sunny
Precipitation:	0	0
River Level:	1180	786
Sample Location	1	2
Upstream Sample Point #1		
time	8:30 AM	10:00 AM
NTU	370	180
Turb Color	Brown	Brown
pH	7.43	-
Description of work performed	Stripping forms on wall	Stripping forms on wall
Dnstream Sample Point #2		
time	8:45 AM	10:15 AM
NTU	310	175
NTU Δ from #1	-60	-5
Turb Color	Brown	Brown
pH	7.45	-
pH Δ from #1	+0.2	-
Description of work performed	Stripping forms on wall	Stripping forms on wall

- Notes:
- Crews began stripping forms off wall abutment.
- Crews cleaned work area in river work area.

Observed by (print): Cory Klepe
By my signature I certify that this report is accurate.

Observed by (print): Cory Kleppe
By my signature I certify that this report is accurate.

Signature:

—

Electron Hydro Intake Project

DATE: Oct 12th 2000

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												
time	8:50 AM	10:15 AM										
NTU	250	110										
Turb Color	Light Brown	Light Brown										
pH	7.13	-										
Description of work performed												
(300' downstream from work area) Sample Point #4												
time	9:58 AM	10:30 AM										
NTU	310	150										
Turb Color	Brown	Brown										
pH	7.36	-										
Description of work												

Notes:

Sample point #5 not needed to test, not discharging to channel from pump.

Dilution: No flows observed

Observed by (print): *Corey Klepe*
By my signature I certify that this report is accurate and true as witnessed.

Signature:



Electron Hyd. o Intake Project

DATE: Oct 11th 2010

Page: 1 of 2

	Morning	Afternoon										
Weather:												
Precipitation:												
River Level:												
Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
Upstream Sample Point #1												
time												
NTU												
Turb Color												
pH												
Description of work performed												
Dnstream Sample Point #2												
time												
NTU												
NTU Δ from #1												
Turb Color												
pH												
phi Δ from #1												
Description of work performed												

Notes:

No work occurred.

Observed by (print):
By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 14 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												

time												
NTU												
Turb Color												
pH												
Description of work performed												
(300' Dnstream from work area) Sample Point #4												
time												
NTU												
Turb Color												
pH												
Description of work												
Notes:												

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 11th 2020

Page: 1 of 2

	Morning	Afternoon	
Weather:			
Precipitation:			
River Level:			
Sample Location	1	2	
Upstream Sample Point #1			
time			
NTU			
Turb Color			
pH			
Description of work performed			
Dnstream Sample Point #2			
time			
NTU			
NTU Δ from #1			
Turb Color			
pH			
pH Δ from #1			
Description of work performed			

Notes:

No work
occurred.

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

EH-USA000800

ED_005624_00000047-00050

Electron Hydro Intake Project

DATE: Oct 10 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Rain	Rain
Precipitation:	1/4 "	1/4 "
River Level:	6 80	6 20
Sample Location	1	2
Upstream Sample Point #1		
time	11:15 AM	1:15 pm
NTU	641	276
Turb Color	Brown	Brown
pH	7.31	
Description of work performed	Pouring last part of wall	Poured 2' bottom of wall @ bottom of stairs
Dnstream Sample Point #2		
time	11:24 AM	1:22 pm
NTU	542	258
NTU Δ from #1	-99	-18
Turb Color	Brown	Brown
pH	7.30	
Description of work performed	Pouring last part of wall @ bottom of stairs	Poured 2' bottom of wall @ bottom of stairs

Notes:

- Crews came in to pour last 8 yards of concrete for wall, no observed contact with water into river! pH in work site was measured @ 7.13 while pouring. Completed pouring wall for abutment.

- Crews had extra cement, poured wall @ bottom of stairs next to new control house.
- Crews cleaned work site and removed equipment from in river work area.

Observed by (print): Loren K. Loeffe
 By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: October 20

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	11:30 AM	1:28pm										
NTU	210	150										
Turb Color	Light Brn	Light Brn										
pH												
Description of work performed	Pouring last part of wall	Pouring 2' wall finished										

(300' Dnstream from work area) Sample Point #4

time	11:35 AM	1:35pm										
NTU	420	200										
Turb Color	Brown	Brown										
pH												
Description of work	Pouring last part of wall	Closed up work site										
Notes:												

Observed by (print):

Cory Kellepe

By my signature I certify that this report is accurate and true as witnessed.

Signature:

[Signature]

Electron Hwy - Intake Project

DATE: Oct 3, 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Cloudy	Cloudy
Precipitation:	0	0
River Level:	3'0"	250
Sample Location	1	2
Upstream Sample Point #1		
time	3:22 AM	3:00 PM
NTU	9.50	28.0
Turb Color	Light Brn	Green
pH	8.45	8.53
Description of work performed	Equip. washing Pouring Concrete footing	
Dnstream Sample Point #2		
time	3:30 AM	3:11pm
NTU	80.0	28.0
NTU Δ from #1	65.0	0
Turb Color	Light Brn	Green
pH	8.48	8.37
pH Δ from #1	+.03	-.16
Description of work performed	Starting Pouring Batch footing	longer pouring

Notes:

Started crews @ 3:30 began pouring concrete @ 4:00 AM for footing. No sediment protection barrier installed, it was wonderful throughout pour site. No wrap up until closure, it was wonderful. Dr. injection occurred @ pour #2 & pump #3 to keep any water instilled in concrete as needed. At no point was there any water discharged to river during pour batch or wrap up completion.

Observed by (print):

Loren Kline

By my signature I certify that this report is accurate and true as witnessed.

Signature:

[Signature]

Electron Hydro Intake Project

DATE: On 3 2020Page: 2 of 2

Sample Location (Conveyance Channel)	1	2	3	4	5	6	7	8	9	10	11	12
---	---	---	---	---	---	---	---	---	---	----	----	----

(300' Dnstream from work area) Sample Point #4												
time												
NTU												
Turb Color												
pH												
Description of work performed	Starting plant											

Notes:

- Minimun water / contact w/ concrete, water was pumped by 10:00pm
- Large rocks removed by excavator from footer before concrete poured in section of 100ft

Observed by (print): Lori K. Hupp

By my signature I certify that this report is accurate and true as witnessed.

Signature: Lori K. Hupp

Electron Hydro Intake Project

DATE: Oct 9th 2022

Page: 1 of 2

	Morning	Afternoon
Weather:	Clear	Sunny
Precipitation:	0	0
River Level:	250	237
Sample Location	1	2
Upstream Sample Point #1		
time	3:30 AM	12:30
NTU	100	65.0
Turb Color	Brown	Light Brown
pH	7.67	7.65
Description of work performed	Dug out plant wall & forms	Planting wall
Dnstream Sample Point #2		
time	3:45	12:45
NTU	150	60
NTU Δ from #1	-5	-5
Turb Color	Brown	Light Brown
pH	-	-
pHΔ from #1	-	-
Description of work performed	Prep forms	Pouring wall

Notes:

Washed out walls for forms & prep'd Batch plant first thing @ 3:30 AM.

Begin pouring concrete @ 5:00 am until 7:00 pm. had two breaks

- (1) Out of water, was resuppled
- (2) Out of concrete, used reserve from tank.

Observed by (print): Cory Klepe
By my signature I certify that this report is accurate and true as witnessed.

Signature: 

Electron Hydro Intake Project

DATE: Oct 9th 2000

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	3:50 AM	12:50 PM										
NTU	7.0	6.0										
Turb Color	Clear	Clear										
pH												
Description of work performed	Finish form	Pouring concrete										

(300' Dnstream from work area) Sample Point #4

time	3:55	12:55										
NTU	50.0	60.0										
Turb Color	Light tan	Light tan										
pH	7.30	7.37										
Description of work	Finishing	Pouring concrete										
Notes:	4:00 NTU pH	100 50.0 8.3	100 120.0 10.00									

At Sample point 5, this was site control for water downstream from footing & wall. Now, periodically checked for turbidity & pH. pH rose to 10.00 by 10pm, used cement control method for pH w/ CO₂ injection into discharge line to pH on discharge was 7.37. Method was effective. Ran out of cement for batch plant by 7pm.

Observed by (print): *Cory Klepe*

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: Oct 8th 2020

Page: 1 of 7

	Morning	Afternoon
Weather:	Overcast	
Precipitation:	0	0
River Level:	3.00	2.90
Sample location	1	2
	1	2
	3	4
	5	6
	7	8
	9	10
	10	11
	11	12
<u>Upstream Sample Point #1</u>		
time	7:00	7:45
NTU	65.0	65.0
Turb Color	Light Brn	Light Brn
pH	-	-
Description of work performed	Trying to pull standing embankment front forces into creek	" " " " "
<u>Dnstream Sample Point #2</u>		
time	7:15	8:00
NTU	60.0	60.0
NTU Δ from #1	(light brn)	Light Brn
Turb Color	Light Brn	Light Brn
pH	-	-
pH Δ from #1	-	-
Description of work performed	" "	" "

Notes: - Crews continued to stand forms, type rebar cages & install embeds. Engineering worked up crew for layout for air blower embeds for future.

Observed by (print): No Issue
By my signature I certify that this report is accurate and true as witnessed
Corey Hope

Signature:

EH-USA000807

Electron Hydro Intake Project

DATE: Oct 8th 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	7:30	8:05	9:05	12:50								
NTU	10.0	9.0	9.0	8.0								
Turb Color	Clear	Clear	Clear	Clear								
pH	-	-	-	-								
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	7:25	8:10	9:00	12:55								
NTU	30.0	35.0	40.0	45.0								
Turb Color	Clear	Clear	Clear	Clear								
pH	-	-	-	-								
Description of work												

Notes:
Sample 45° 7:30
NTU 100.0
Color Light Brn

Notes:
Sample 45° 8:15
NTU 100.0
Color Light Brn

Notes:
Sample 45° 9:05
NTU 90.0
Color Light Brn

- Sample was not pumped into river, was diverted to conveyance channel, as NTU reading was over background. Monitored discharge C#3, no turbid discharge occurred into river.

Oil
Green: No Issue

Observed by (print): James Kelle
By my signature I certify that this report is accurate and true as witnessed.

Signature:

BK

Electron Hydro Intake Project

DATE: Oct 7th 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Clear	Sunny
Precipitation:	0	0
River Level:	340	340
Sample Location	1	2
Upstream Sample Point #1		
time	7:30 AM	8:05 AM
NTU	120	130
Turb Color	Light Brn	Light Brn
pH	7.84	7.84
Description of work performed	Install improve work site alley/ wall install improve work site alley/ wall	Installing exterior wall material
Dnstream Sample Point #2		
time	7:45 am	8:10 am
NTU	120	120
NTU Δ from #1	0	-10
Turb Color	Light Brn	Light Brn
pH	7.85	7.84
pH Δ from #1	+ .01	-
Description of work performed	Install improve work site alley/ wall	Install exterior wall material

Green: No Issues

Observed by (print):

Observed by (print): *Gerry Klappe*
By my signature I certify that this report is accurate and true as witnessed

Signature:

S. S.

Notes: Crews started in river west @ 7:30
- work primarily was installing rebar and wall forms. Beginning of day improved site access on down
stream slope. @ 3:00 Excavated part of fill and walked to upper landing; excavated next to left side
existing wall to remove material.

ED_005624_0000047-00059

Electron Hydro Intake Project

DATE: Oct 7th 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	7:50	8:25	9:30 AM	1:00 PM	3:25	4:00	4:50	5:25				
NTU	10.0	10.0	13.0	8.0	10.0	10.0	11.0	13.0	13.0	13.0		
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear		
pH	-	-	-	-	-	-	-	-	-	-		
Description of work performed	Install Rebar Work areas	"	Install wall forms	"	"	"	"	"	"	"		

(300' Dnstream from work area) Sample Point #4

time	7:55	8:30	9:35	1:25	3:30	4:05	4:55	5:30				
NTU	120	120	150	150	600	600	100	100	100.0	80.0		
Turb Color	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn	Light Brn		
pH	-	-	-	-	-	-	-	-	-	-		
Description of work	"	"	Install Wall forms	"	"	"	"	"	"	"		

Notes:

Sample point #5

Time	8:00	8:35	9:40	1:30	3:35	4:10	5:00	5:35				
NTU	120	115	115	85.0	95.0	85.0	80.0	85.0				
Color	Light Brn											

- Sample point #5 was less turbid than river, so water was pumped back into river.

O:1
Sheen: No Issues

Observed by (print):

Loren Kepke

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: Oct 6 2020

Page: 1 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
Upstream Sample Point #1												
time	8:00 AM	10:45 AM	1:30 PM	2:00 PM	3:00 PM	4:05						
NTU	320	71000	71000	71000	21000	21000						
Turb Color	Brown	Cloudy Brn	Cloud Brn	" "	" "	Cloud Brn						
pH	-	7.50	-	-	-	-						
Description of work performed	finishing Shovel Back Boulders wall forming	installing pump to ditch rebar	installing rebar	installing rebar	installing rebar	installing rebar						
Downstream Sample Point #2												
time	8:15 AM	11:00 AM	1:15 PM	2:15 PM	3:15 PM	4:15						
NTU	300	>1000	>1000	>1000	>1000	>1000						
NTU Δ from #1	-200	0	0	0	0	0						
Turb Color	Brown	Cloud Brn	Cloud Brn	" "	" "	Cloud Brn						
pH	-	7.48	-	-	-	-						
pH Δ from #1	-	-0.02	-	-	-	-						
Description of work performed	digging in soil for wall	installing rebar to rebar	installing rebar	installing rebar	installing rebar	installing rebar						

Notes:

- Crews started in river work at 8:00 AM
- Crews installing last two boulders to Back of Wall Boxes.
- Crews installing rebar for backrest of shift.

Observed by (print):

Lore Klope

By my signature I certify that this report is accurate and true as witnessed.

Signature:

[Signature]

Electron Hydro Intake Project

DATE: Oct 6 2010

Page: 2 of 2

Sample location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	8:25 AM	11:10	1:50	2:10	3:10	4:10						
NTU	20.0	25.0	16	15	15	13						
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear						
pH	-	-	-	-	-	-						
Description of work performed	Starting forms	installing rebar	installing dirt closing	installing rebar	installing rebar	installing rebar						

(300' Dnstream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	8:30	11:15	1:55	2:25	3:25	4:25						
NTU	35.0	30.0	30.0	25.0	25.0	22.5.0						
Turb Color	Light Brown	Brown	Brown	Brown	Brown	Brown						
pH	-	-	-	-	-	-						
Description of work	Starting forms	installing rebar										

Notes:

• Update: per plan change to WAMP, based on site conditions going to place pump next to Downstream of Spillway to pump water back into river before it enters work area. This will no longer require pumping #3. Also Jerry Blotched allowed to make road access to have improved access to work site. This is per plan change occurred after plan called Card Sender from Ecology and was made into action earlier. Water that will be pumped will be taken prior to pumping into river. If water not in compliance for some reason it will be redacted w/ box into ditch, water tested NTU 400, 500.

River is over 1000' wide
pumped over back to river.

Observed by (print): Corey Kleine

By my signature I certify that this report is accurate and true as witnessed.

Signature: Corey Kleine

Electron Hydro Intake Project

DATE: Oct 5 2010

Page: 1 of 2

	Morning	Afternoon
Weather:	Clear	Sunny
Precipitation:	0	0
River Level:	250	232
Sample Location	1	2
Upstream Sample Point #1	3	4
time	7:00 am	1:15 pm
NTU	60.0	55.0
Turb Color	green	green
pH	-	-
Description of work performed	rebar layout for wall fishontier	Staking boulders for wall fishontier
Dnstream Sample Point #2		
time	7:20 am	1:15 pm
NTU	60.0	50.0
NTU Δ from #1	10	-10
Turb Color	green	green
pH	-	-
pH Δ from #1	-	-
Description of work performed	fishontier staking boulders for wall	fishontier

Notes:

- Crew started layout for wall boulders
- Crews began staking boulders on wall boulders
- Per WDFW adjusted Run Screen outlet of the intake w/ rock stop tracks using "Approved" excavator to move rock into place.

Observed by (print):

Conrad Keppe

By my signature I certify that this report is accurate and true as witnessed.

Signature: *Conrad Keppe*

Electron Hydro Intake Project

DATE: 06/5/2020Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	<u>7:20 am</u>	<u>7:20 pm</u>										
NTU	<u>-</u>	<u>-</u>										
Turb Color	<u>Clear</u>	<u>Clear</u>										
pH	<u>-</u>	<u>-</u>										
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	<u>7:25</u>	<u>7:25 pm</u>										
NTU	<u>-</u>	<u>-</u>										
Turb Color	<u>Clear</u>	<u>Clear</u>										
pH	<u>-</u>	<u>-</u>										
Description of work												

Notes:

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Oct 2020

age: 1 of 2

	Morning	Afternoon	
Weather:	Misty	Cloudy	
Precipitation:	0	0	
River Level:			
Sample Location	1	2	
Upstream Sample Point #1			
time	6:30 AM	3:00 PM	
NTU	3.4	2.7	
Turb Color	green	green	
pH	8.08	8.15	
Description of work performed	working on Bldh plant	working on plant	
Dnstream Sample Point #2			
time	6:45	3:15 PM	
NTU	3.5	2.7	
NTU Δ from #1	-4	0	
Turb Color	green	green	
pH	8.06	8.18	
pH Δ from #1	-0.2	+0.3	
Description of work performed	working on plant	working on plant	

Notes: 1. (Very short) E. 30 Km

- Worked on Park Plant, plant had greater note to address.
No fire was observed during this time.
Plant started working June 10, 1951, finished pouring footings by 10:00 P.M.
Only water control valve during pour was purged by pump & treated by car
wash water.

Observed by (print): Loren Keppe

By my signature I certify that this report is accurate and true as witnessed,

Signature:

卷之三

卷之三

ED_005624_00000047-00065

EH-USA000815

Electron Hyt. Intake Project

DATE: Oct 12, 2000

age: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
-----------------	---	---	---	---	---	---	---	---	---	----	----	----

(Conveyance Channel) Sample Point #3

time	6:50 AM	3:10pm										
NTU	10	9										
Turb Color	Clear	Clear										
pH	-	-										
Description of work performed	Working on plant	Working on plant										

(300' Dnstream from work area) Sample Point #4

time	6:55 AM	3:15pm										
NTU	15	13										
Turb Color	Clear	Clear										
pH	-	-										
Description of work performed	Working on plant	Working on plant										
Notes:												

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: 10/10/2000
Oct

Page: 1 of 2

Notes:

- Notes:
Powered part of cut off wall for testing water in footing hole measured 10.00 ft
and 100' on injection per min & sec, water discharged at 7.83, background was 8.04

- Delivery of Cement to plant
- @ 11:00 am Extended Built up sealine
Observed by (print): Craig Sloope

② Prop 13 to improve pumping, no tubid discharge occurred

ED_005624_00000047-00067

Electron Hydro Intake Project

DATE: Oct 2 2020


Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	6:50	7:20	8:20	11:20	11:50	12:50	4:20					
NTU	15	14	12	13	13	13	10					
Turb Color	Clear											
pH	-	-	-	-	-	-	-					
Description of work performed												

Sample Location (300' Dnstream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	6:55	7:25	8:25	11:25	11:55	12:55	4:25					
NTU	15	15	15	20	20	18	15					
Turb Color	Clear											
pH	-	-	-	-	-	-	-					
Description of work performed												

Notes:

Observed by (print):



Signature:

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Oct 1 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Cloudy	Sunny
Precipitation:	0	0
River Level:	3.30	3.30
Sample Location	1	2
Upstream Sample Point #1	1	2
time	6:30	7:00
NTU	5.5	5.5
Turb Color	Green	Green
pH	—	—
Description of work performed	Reb. instl	Reb. instl
Dnstream Sample Point #2	1	2
time	6:45	7:15
NTU	5.0	5.0
NTU Δ from #1	-5	-5
Turb Color	Green	Green
pH	—	—
pH Δ from #1	—	—
Description of work performed		

- Crews installed rebar for footing
 - Lay out for rebar for footing
 - Registered platform for drove up stream no observed sediment generation occurred
 - Brought one load of cement to batch plant to prep batch plant

Observed by (print): *Grey Kene*
By my signature I certify that this report is accurate and true as witnessed.

Signature:

EH-USA000819

Electron Hydro Intake Project

DATE: Oct 1 2020

Page: 2 of 2

Sample Location (Conveyance Channel)	1	2	3	4	5	6	7	8	9	10	11	12
Sample Point #3												
time	6:50	7:20	8:20	1:20								
NTU	10	8.0	8.0	8.0								
Turb Color	Clear	Clear	Clear	Clear								
pH	-	-	-	-								
Description of work performed												

(300' Dnstream from work area) Sample Point #4

time	6:55	7:25	8:25	1:20								
Sample Point #4												
time	6:55	7:25	8:25	1:20								
NTU	15	15	14	13								
Turb Color	Clear	Clear	Clear	Clear								
pH	-	-	-	-								
Description of work performed												

Notes:

Observed by (print):

By my signature I certify that this report is accurate and true as witnessed.

Signature:

Electron Hydro Intake Project

DATE: Sept 30 2020

Page: 1 of 2

	Morning	Afternoon
Weather:		Sunny
Precipitation:	0	0
River Level:	3.10	3.10
Sample Location	1	2
Upstream Sample Point #1		
time	6:15	7:00
NTU	55	50
Turb Color	green	green
pH	8	8
Description of work performed	Equipment up, install rebar in shell	rebar
Dnstream Sample Point #2		
time	6:45	7:15
NTU	45	45
NTU Δ from #1	-10	-5
Turb Color	green	green
pH	—	—
pH Δ from #1	—	—
Description of work performed	install rebar	rebar

Notes:

Crew members around 7:05 - 8:00 AM noticed seepage under coffee dam that required immediate attention to mitigate water flowing into work site. All other activities stopped to address. Considered off dry soil or worked slope up stream of work area to reduce flow to upstream & stabilize slope w/ large rock. New pipe was stabilized & water directed to pump site.

Observed by (print):

Joey Kope

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: Sept 30 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												
time	6:50	7:20										
NTU	13	13										
Turb Color	Clear	Clear										
pH	-	-										
Description of work performed	installing color	installing color										

(300' Dnstream from work area) Sample Point #4												
time	6:35	7:25										
NTU	14	14										
Turb Color	clear	clear										
pH	-	-										
Description of work	installing color	installing color										

Notes:

- Night shift worked pumps & followed Dewatering for W.A.M.P.

- Due to next班shift during day shift all work was paused. Sampler for water quality was put on hold to help redirect into the work site potential and have follow go to project. Once the release was done, this time no sediment gathering activity occurred.
- During the slope stabilization rocks fell into river and over footings. Some approx 3 were rocks fell into river, these could not be removed by hand. Did not affect flows though.

Observed by (print): *Corey Hepp*

By my signature I certify that this report is accurate and true as witnessed.

Signature: *Hepp*

Electron Hydro Intake Project

DATE: Sept 29th 2020

Page: 1 of 2

	Morning	Afternoon											
Weather:	Clear	Sunny											
Precipitation:	0	0											
River Level:	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6	33.6
Sample Location	1	2	3	4	5	6	7	8	9	10	11	12	
Upstream Sample Point #1													
time	6:30	7:00	8:00	9:00	10:00	11:00	12:00	1:00	2:00	3:00			
NTU	50	50	55	55	40	35							
Turb Color	Semi clear	Semi clear	Semi clear	Semi clear	Semi clear	Semi clear							
pH	-	-	-	-	-	-							
Description of work performed	Clip up rebar brace	Installing rebar	Installing rebar	Installing rebar	Installing rebar	On prep for concrete in place							
Dnstream Sample Point #2													
time	6:45	7:15	8:15	9:15	10:45	11:00							
NTU	45	45	47.5	48	78.5	33.5							
NTU Δ from #1	-5.0	-5.0	-7.5	-7.0	-1.5	-1.5							
Turb Color	Semi clear	Semi clear	Semi clear	Semi clear	Semi clear	Semi clear							
pH	-	-	-	-	-	-							
pH Δ from #1	-	-	-	-	-	-							
Description of work performed	excavate	installing rebar	installing rebar	installing rebar	installing rebar	installing rebar							

Notes:

- Excavating continued for footings, rebar installation for footer began.
- Dewatering in place per work up.

- Set up CO tanks in prep for concrete.

- No visible turbid discharge observed.

Observed by (print):

Cory Kope

By my signature I certify that this report is accurate and true as witnessed.

Signature:

[Signature]

Electron Hydro Intake Project

DATE: Sept 26th 2020

Page: ___ of ___

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												

time	6:50	7:20	8:20	9:20	10:00	3:25						
NTU	18	16	18	15	15	15						
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear					
pH	-	-	-	-	-	-	-					
Description of work performed	excavating	installing rebar										

(300' Dnstream from work area) Sample Point #4

time	6:55	7:25	8:25	9:25	10:05	3:30						
NTU	24	24	26	26	30	34						
Turb Color	Clear	Clear	Clear	Clear	Semi-Clear	Semi-Clear						
pH	-	-	-	-	-	-	-					
Description of work performed	excavating	installing rebar										

Notes:

Observed by (print):

Cory Kegge

By my signature I certify that this report is accurate and true as witnessed.

Signature: *[Signature]*

Electron Hydro Intake Project

DATE: Sept 28th 2020

Page: 1 of 2

	Morning	Afternoon	
Weather:	Clear	Sunny	
Precipitation:	0	0	
River Level:	380 cfs	365 cfs	
Sample Location	1	2	
Upstream Sample Point #1			
time	6:30	7:00	
NTU	23	23	
Turb Color	Clear	Clear	
pH	7	7	
Description of work performed	Chipping removing footing soil	Excavate Excavating haul material material	
Dnstream Sample Point #2			
time	7:15	8:00	
NTU	22.5	22	
NTU Δ from #1	-0.5	-1	
Turb Color	Clear	Clear	
pH	7	7	
pH Δ from #1	-	-	
Description of work performed	Setting gravel	Excavate Excavating haul material material	

Notes:

Notes: Activities - Re watering in place - Excavating for concrete setting started 6:30 AM
- Setting grade for footing

Observed by (print): *Grey Keppe*
By my signature I certify that this report is accurate and
true.

Signature:

— 1 —

Electron Hydro Intake Project

DATE: Sept 28th 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	6:50	7:25	8:25	9:25	10:25	7:25	7:50	3:20	3:50	4:20	5:20	
NTU	7.7	7.8	7.7	8.0	7.6	15	15	8.0	8.0	8.0	8.0	
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	
pH	-	-	-	-	-	-	-	-	-	-	-	
Description of work performed	Setting grade	Excavate Footer	Excavate Footer	excavate material	excavate material	excavate material	excavate material	" "	" "	" "	" "	

(300' downstream from work area) Sample Point #4

time	6:55	7:30	8:30	9:30	10:30	2:30	2:55	3:25	3:55	4:25	5:25	
NTU	8.6	8.7	8.6	9.0	16.0	150	100	60	30	25	20	
Turb Color	Clear	Clear	Clear	Clear	Clear	light tan	light tan	semidark	clear	clear	clear	
pH	-	-	-	-	-	-	-	-	-	-	-	
Description of work	D. in Wall Excavate	excavate excavate	excavate excavate	excavate	excavate	" "	" "	" "	" "	" "	" "	

Notes:

- * @ 2:00 pm after lunch crews began excavating again no visible discharge pump 2 pump location 2 was off & water flowed through work site carrying turbid water through to conveyance channel, pump 3 was turned on & crews paused work until discharge from channel (sample point #3) was tested, discharge to river never exceeded background, work continued after, sampling began again. No observed turbid discharge occurred to river, BMPs were success ful.

Observed by (print): *Corey Kline*
By my signature I certify that this report is accurate and true as witnessed.

Signature: *gk*

Electron Hydro Intake Project

DATE: Sept 27 2020

Page: 1 of 2

	Morning	Afternoon
Weather:	Clear	Sunny
Precipitation:	0	0
River Level:	550	450
Sample Location	1	2
Upstream Sample Point #1		
time	6:30	7:00
NTU	25	25
Turb Color	Clear	Clear
pH	-	-
Description of work performed	Early morning excavate Rip Rapping	Excavate Rip Rapping Setting Gravel
Dnstream Sample Point #2		
time	6:45	7:15
NTU	26	25
NTU Δ from #1	+1	0
Turb Color	Clear	clear
pH	-	-
pH Δ from #1	-	-
Description of work performed	Excavate Rip Rapping	Control Excavate Setting Gravel

Notes:

Grenz Spurten @ 6:30am

Elevation Estimating Continued

Brewster's winter is often through work over - in his translation woods

Evening - we - saw - a - bright - star - come - on - to - watch - Pups - @ - 7:00pm. Pup #4 - Starter - went - back.

Observed by (print): (BMR) Karen

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Sept 27 2020

Page: 2 of 2

time	6:50	7:20	8:20	9:20	12:40	2:55
NTU	10	10	10	10	16.	14
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear
pH	-	-	-	-	-	-
Description of work performed	Excavate footing	Control excavate	Setting grade	Grinding grading	Prepping grade	(Refer)

time	b:55	7:25	8:25	9:25	10:45	3:00
NTU	15	15	20	20	20	16
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear
pH	~	~	~	~	~	~
Description of work	Clear water flowing	" "	" "	settling ground	grading ground	prepping next
Notes:						

Notes:

Observed by (print): *Grey Klepe*
By my signature I certify that this report is accurate

Signature:

Observed by (print):
By my signature I ce

Grey Klepe

Signature:

Electron Hydro Intake Project

DATE: Sept 26 2020

Page: 1 of 2

- "Crosses in the containing Sheet piling, excavating as needed.
- De-watering occurred thorough shift.
Pump crew overnight to keep water levels down in work area.
- adjusted outlet protection for discharge into ditch. Bmp outlet protection by mobile

Observed by (print):
Corey Klepzig

Observed by (print): 
By my signature I certify that this report is accurate and true as witnessed.

Signature:

Red Rock River adjusted @ discharge of channel to reduce flow of discharge.

EH-USA000829

ED_005624_00000047-00079

Electron Hydro Intake Project

DATE: Sept 26 2020

Page: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												

time	6:50	7:25	8:30	9:30	2:00							
NTU	15	15	15	15	14	20						
Turb Color	Clear	Clear	Clear	Clear	Clear	Clear						
pH	-	-	-	-	-	-						
Description of work performed	Choppe for posting	excavate footing	Outlet protection adjusted	Rock Rev. adjusted	Sheeppling							

time	6:55	7:30	8:35	9:35	2:05							
NTU	11	8	10	10	22							
Turb Color	Clear	Clear	Clear	Clear	Clear							
pH	-	-	-	-	-							
Description of work performed	excavate for posting	11	Sheeppling Sheeppling Rock Rev.	sheeppling								

Notes:

- Gens worked till 10:00pm.
- Continued sheeppling for posting hours till end of shift.
- Gens @ night just moved pumps & unhook water hobs in west area.

Observed by (print): Greg Keppe
 By my signature I certify that this report is accurate and true as witnessed.

Signature: Cade

Electron Hydro Intake Project

DATE: Sept 25 2020

Page: 1 of 2

	Morning	Afternoon	
River Level:	6.70	5.70	
Weather:	Light rain	Rainy	
Precipitation:	1/4 in	1/4 in	
Sample Location	1	2	
Upstream Sample Point #1			
time	6:30	7:30	8:00
NTU	100	90	81
Turb Color	light Brn	light Brn	light Brn
pH	7.3	-	-
Description of work performed	temp 8.0°C		
Downstream Sample Point #2			
time	6:30	7:45	8:20
NTU	15.0	9.0	8.5
NTU Δ from #1	-5.0	0	+4
Turb Color	light Brn	light Brn	light Brn
pH	7.28	-	-
Δ pH from #1	-0.2	-	-
Description of work performed			

Notes:

Started work @ 6:00
- began dirt work building up DS need way to drive elevator up to spilling to sheet pile for
stability of site. @ 7:30
- @ 8:00 began excavating next to road to remove material (blended to upper embankment). Also @ this time
began sheet piling.

Observed by (print): *Corey Klepe*
By my signature I certify that this report is accurate and true as witnessed

Signature:

John

EH-USA000831

Electron Hydro Intake Project

DATE: Sept 25 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	7:00	7:55	8:30	9:25	11:50	12:25	1:30					
NTU	18.0	18.0	3.6	4.0	8.6	1.9	2.5					
Turb Color	Clear											
pH	-	-	-	-	-	-	-					
Description of work performed												

Sample Location (300' Dnstream from work area) Sample Point #4	1	2	3	4	5	6	7	8	9	10	11	12
time	7:05	8:00	8:35	9:30	11:55	12:30	1:35					
NTU	18.0	18.0	7.0	2.5	8.0	9.0	8.5					
Turb Color	Clear	Clear	Clear	Slight tan	Slight tan	Slight tan						
pH	-	-	-	-	-	-	-					
Description of work performed												
work												

Notes:

- Hypothetical spill (fish oil) on H2O from upper landing to US of coffee dam. Immediate work site stop & deployed spill kits to clean & stop spill. (2:30pm)
- At 4 point water not discharged to river, picked up still w/ boom, per ST Consultant
water that discharge @ #3 has been well in compliance & clean. H2O water is a trickle, since most of work site water is being pumped/infiltrated per w/ST.
- Crews worked till 10:30pm. Inability had shown no discharge to river, pumps were effective in control water & infiltrating into woods.
- Crews finished shift continuing site prep for concrete wall footing.

Observed by (print): Cory KlepeSignature: CK

By my signature I certify that this report is accurate and true as witnessed.

Electron Hydro Intake Project

DATE: Sept 4 2020

Page: 1 of 2

	Morning	Afternoon
River Level:	1200 cfs	
Weather:	Overcast	Light Rain
Precipitation:	0	1/2"
Sample Location	1	2
Upstream Sample Point #1		
time	6:00	12:00
NTU	450	200
Turb Color	Brown	Brown
pH	7.3	—
Description of work performed	1200 cfs	900 cfs
Dnstream Sample Point #2		
time	6:30	12:30
NTU	450	650
NTU Δ from #1	0	-30
Turb Color	Brown	Brown
pH	7.21	—
pH Δ from #1	-0.1	—
Description of work performed		

Notes: work started @ 6:00 a.m. De-watering began to drain water from work area w/ pumps
Info needs (infiltration) No observed erosion on BMP's worksite.

② 1:00 operator excavated deeper hole for Pump 3, this was in effort to help pump pull water.
The Environmental Consultant advised Blooming discharge outlet of channel to prevent rain water & overflowing to add too much sediment in water. Operator took excavator to dredge & used local rock to back fill fine being outlet. When rig stopped & water clear will redden
Observed by (print): John H. Moore
Signature: John H. Moore

By my signature I certify that this report is accurate and true as witnessed,

Electron Hydro Intake Project

DATE: Sept 24 2020

Page: 2 of 2

Sample Location (Conveyance Channel) Sample Point #3	1	2	3	4	5	6	7	8	9	10	11	12
time	6:45	12:45	2:00	2:45	6:30							
NTU	400	600	733	650	550							
Turb Color	Brown	Brown	Brown	Brown	Light Brn							
pH	7.25	-	-	-	-							
Description of work performed	200 CFS	200 CFS										

(300' Dnstream from work area) Sample Point #4

time												
NTU												
Turb Color	Brown	Brown	Brown	Brown	Light Brn							
pH												
Description of work												
Notes:												

Observed by (print): *John Klope*
By my signature I certify that this report is accurate and true as witnessed.

Signature: *John Klope*

Electron H-0 Intake Project

DATE: 09/2 2020

Page: 1 of 2

work commences at 2:00 pm. Electron notified by N.D.W. for approval of H.P.A.
work on site began shortly after by stabilizing Cofferdam & setting up pumps per work
workshop no turbid discharge into river & water in work area was discharging thru channel
work ended by 9:00 pm. Water bulk ground + flow of CFS went up to 1700 cfs during the night

Observed by (print): Oney Kope
By my signature I certify that this report is accurate and true as witnessed

Signature:

ED_005624_00000047-00085

Electron Hydro Intake Project

DATE: Sept 26 2020

age: 2 of 2

Sample Location	1	2	3	4	5	6	7	8	9	10	11	12
(Conveyance Channel) Sample Point #3												

time	1:45 pm	3:15	3:45	5:45								
NTU	150	110	120	100								
Turb Color	Cloudy	Slight			L. Brn							
pH												
Description of work performed	Prepping work by removing bar to filter in channel	Prep to welding and filter channel										
(300' Dnstream from work area) Sample Point #4												
time												
NTU												
Turb Color												
pH												
Description of work	No rain	N/A	N/A									
Notes:												

Observed by (print): *Corey Klepe*
 By my signature I certify that this report is accurate and true as witnessed.

Signature: *Corey Klepe*

Date	Day	Sampler	Time	Location	Turb1	Turb2	Turb3	Turb4	Turb Avg. (cm)	NTU	Δ NTU	change from background
7/15/2020	Wednesday	MV	8:10	Bridge Washout	5.4	5.2			5.3			
			9:00	Acclimation Pond	4.5	4.2			4.35		0.95	(0.18)
			14:40	Bridge Washout	8.2	8.1			8.15	175		
			15:30	Acclimation Pond	6	6.4	6		6.13	245	70	(0.25)
7/18/2020	Saturday	MV	12:15	Bridge Washout	7.6	8	8		7.87	87		
			12:45	Acclimation Pond	7.2	7.2			7.2	109	22	(0.09)
7/21/2020	Tuesday	MV	12:00	Bridge Washout	5.6	6.2	5.9	5.8	5.88	156		
			12:45	Acclimation Pond	4.2	4.2	4.4		4.27	197	41	(0.27)
7/23/2020	Thursday	CK		Bridge Washout	~8				8			
				NA					6			(0.25)
7/24/2020	Friday	MV	9:25	Acclimation Pond	5.4	5.3	5.5		5.4	170		
			11:20	Bridge Washout	4	4	4.2		4.07	194	24	(0.25)
7/30/2020	Thursday	MV	8:45	Bridge Washout	4.4	4.2	4.5		4.37	>200		
			9:15	Acclimation Pond	3.6	3.5	3.4		3.5	>200		(0.20)
7/31/2020	Friday	MV	7:45	Bridge Washout	1.4	1.2	1.5		1.37	>200		
			8:15	Acclimation Pond	1.2	1.2	1.2		1.2	>200		(0.12)
8/1/2020	Saturday	MV	13:15	Bridge Washout	4.2	4.2	4		4.13	>200		
			14:00	Acclimation Pond	4.2	5	4.8	4.2	4.55	>200		0.10
			14:15	Staff Gage	3.6	3.8	3.8		3.73	>200		
8/3/2020	Monday	MV	9:15	Bridge Washout	6.6	6.8	6.6		6.67	108		
			10:00	15mDSAccPond	5.6	5.8	5.6		5.67			(0.15)
			10:15	Staff Gage	6.4	6.2	6.4		6.33	108	0	
8/5/2020	Wednesday	MV	9:52	Bridge Washout	6.9	7.4	7.2		7.17	116		
			8:15	5mUSAccPond	6.4	6.8	6.2	6.5	6.48			(0.10)
			8:30	Staff Gage	5.6	5.2	5.6	5.4	5.4	134	-18	
8/6/2020	Thursday	MV	10:35	Bridge Washout	9.9	10.4	10		10.1	753		
			11:15	AccPondEffluent	0.6	0.6			0.6			(0.94)
			11:20	5mUSAccPond	11	10.6	10.8		10.8			
			11:30	Staff Gage	9	9.2	9.5	8.8	9.13	88.5	13.2	
8/7/2020	Friday	MV	10:30	Bridge Washout	12.2	12.5	10.7	11.8	11.8	61		
			11:00	AccPondEffluent	7.8	7.9	7.9		7.87			(0.33)
			11:10	5mUSAccPond	12.5	12.7	11.6	11.8	12.15			

Date	Day	Sampler	Time	Location	Turb1 cm	Turb2 cm	Turb3 cm	Turb4 cm	Turb Avg. (cm)	NTU	△ NTU	change from background
			11:25	Staff Gage	10.8	11.3	11	11.03	58.2	-2.8		
			12:50	New Riverbed Settling	12	11.4	10.8	10.4	11.15			
08/10/2020	Monday	MJ	15:15	Bridge abutment	3.0	3.3	3.4			>200		
			15:30	New River Bed	10.4	10.4	10.4					
			15:45	Art Park	5.0	5.0	4.9	4.7				
			15:50	Staff Gage	3.8	3.7	3.6			>200		
08/11/2020	Tuesday	MJ	0:00	Site 1 (Bridge)	5.2	4.9	5.2		5.10	179		
			2:00	Site 2 (Bridge)	3.6	3.4	3.4		3.47			
			3:00	Site 3 (Art Park)	5.0	6.2	5.8	5.7	5.83			
			4:00	Site 4 (Bridge)	4.6	4.4	4.5		4.5	178	-1	-1 NTU
08/12/2020	Wednesday	MJ	13:35	Site 1 (Bridge)	7.6	10.9	7.4	7.0	7.23	95		
			Site 2 (Bridge)	16.2	16.7	17.6	16.6	16.78				
			Site 3 (Art Park)	10.4	10.4	10.2		10.40				
			14:30	Site 4 (Bridge)	7.6	7.6	7.6		7.4	810	+1	+1 NTU
08/13/2020	Thursday	MJ	12:45	Site 1	8.9	8.7	8.8	9.0	8.85	64		
			13:10	Site 2	22.6	21.6	21.6	22.0	21.95			
			13:20	Site 3	8.8	9.0	9.0		8.93			
			13:30	Site 4	11.4	11.0	10.9	11.0	11.08	62	-2	-2 NTU
08/14/2020	Friday	MJ	15:20	Site 1	12.4	12.4	12.2		12.33			
			15:40	Site 2	24.7	24.8	25.2	25.0	24.93			
			16:00	Site 4	12.7	11.6	12.0	11.7	12.00	65		
			15:50	Site 3	—	—	—	—	—			
08/15/2020	Saturday	MJ	12:25	Site 1	3.8	6.2	6.1		6.03	102		
			12:50	Site 4	7.6	7.4	7.6		7.53	94		
08/17/2020	Monday	MJ	07:15	Site 1	2.8	2.4	2.6		2.62	>200		
			07:45	Site 2	4.6	4.0	4.0	3.8	4.1			
			—	Site 3	—	—	—			>200		
			08:10	Site 4	2.6	2.4	2.6	2.4	2.5	>200		
08/18/2020	Tuesday	MJ	07:35	Site 1	3.0	3.3	3.0		3.1	>200		
			08:00	Site 2	4.6	3.0	4.8		4.8			
			—	Site 3	—	—	—	—	—			
			08:20	Site 4	3.1	3.1	3.0		3.07	>200		

07/15/20 - 08/24/2020 = using old turbidimeter, suspect readings

Date	Day	Sampler	Time	Location	Turb1	Turb2	Turb3	Turb4	Turb Avg. (cm)	NTU	△ NTU	change from background
08/19/2020 Wednesday	MV	07:55	Site 1	6.4	6.1	6.6	6.3	6.35	—	—	—	No Power
		08:15	Site 2	9.0	8.8	9.0	8.9	8.93	—	—	—	② Chalet
		08:30	Site 4	6.4	6.1	6.0	5.8	6.08	—	—	—	site dry
		—	Site 3	—	—	—	—	—	—	—	—	Site records #2
08/20/2020 Thursday	MV	06:00	Site 1 (elevation)	7.1	7.2	6.6	6.9	6.95	104	100	—	could not sample
		10:10	Site 2 (Stream gauge)	7.8	8.1	8.0	—	7.97	—	—	—	—
08/21/2020 Friday	MV	—	—	—	—	—	—	—	—	—	—	—
08/24/2020 Monday	MV	08:50	Site 1	11.1	11.6	11.3	11.0	11.25	165	165	—	—
		09:20	Site 3 (Ditch)	12.5	13.2	13.6	—	13.43	—	—	—	Day
		—	Site 4 (Rear Ditch)	—	—	—	—	—	—	—	—	—
		09:30	Site 2 (Ditch)	10.6	10.3	10.7	—	10.53	163	163	—	—
		07:30	Site 1	6.8	6.6	6.8	—	6.73	210	210	—	—
		08:20	Site 3 (Ditch)	10.0	10.1	10.2	10.1	10.1	100	100	—	—
		08:45	Site 2 (Ditch)	6.1	6.5	6.3	—	6.37	170	170	—	—
		—	Site 4 (Rear Ditch)	—	—	—	—	—	—	—	Day	— 40 NTU
08/27/2020 Tuesday	MV	12:00	Site 1	8.6	8.3	8.5	—	8.47	104	104	—	—
		13:30	Site 3	14.0	14.4	14.5	13.4	14.08	(~75)	—	—	—
		13:40	Site 2	10.7	11.0	10.6	—	10.77	98.7	98.7	—	—
08/28/2020 Friday	MV	07:40	Site 1	6.8	7.0	7.0	7.6	7.1	165	165	—	~210 since
		08:20	Site 3	10.4	10.2	10.6	—	10.4	90	90	—	~120 start
		08:40	Site 2	6.4	6.6	6.3	6.7	6.5	154	111	~240 start	~240 elevation
08/29/2020 Saturday	MV	09:05	Site 1	6.6	6.8	6.9	—	6.66	270	270	—	~240 elevation
08/31/2020 Monday	MV	12:00	Site 1	6.2	6.0	6.2	—	6.13	240	240	—	~240 elevation
		12:45	Site 3	6.3	5.8	6.3	6.2	6.15	270	270	—	~240 elevation
		13:10	Site 2	6.2	7.0	7.0	—	6.73	220	220	—	~215 on chart
09/01/2020 Tuesday	MV	13:50	Site 1	6.8	6.8	6.9	—	6.86	300	300	—	~530 on chart
		14:50	Site 3	4.0	4.1	4.2	4.0	4.08	500	500	—	~500 on chart
09/02/2020 Wednesday	MV	12:40	Site 1	3.3	3.5	3.5	—	3.43	550	550	—	~660 on chart
		12:50	Site 3	4.8	4.7	5.0	—	4.83	270	270	—	~3,
		13:10	Site 2	6.1	5.1	5.0	—	4.90	390	390	—	—

Date	AirTemp °C	Sampler	Time	Location	Turb1	Turb2	Turb3	Turb4	Turb Avg (cm)	NTU	Δ NTU	H2O °C
09/03/2020		MV	07:15	Site 1	4.4	3.8	3.8	3.7	3.93	600	-	7.0 °
09/03/2020		MV	08:40	Site 2	3.8	3.9	3.9	3.87	450	-	-150	-
09/03/2020	7.5°	MV	07:40	Site 1	7.6	7.8	8.4	8.0	7.96	180	-	6.3 °
09/03/2020	27°	MV	07:40	Site 2	9.0	9.1	9.0	9.02	155	-	-2.5	6.2 °
09/10/2020		MV	15:10	Site 1	9.0	9.1	9.0	9.03	120	-	-	145
			15:30	Site 2	9.8	10.4	10.1	10.1	120	-	-	122
		MV	10:00	Site 1	6.0	6.2	6.6	6.2	6.25	160	-	8.0 °
			09:30	Site 2	7.2	8.0	8.4	7.4	7.75	160	-	7.7 °
			08:50	Site 3	6.6	6.8	6.6	6.5	6.65	170	-	8.0 °
09/14/2020	~15.5°	MV	09:55	Site 1	13.4	13.6	12.8	12.8	13.15	95	-	~85
			10:40	Site 2	13.0	13.3	13.1	13.13	85	-	-10	-85
09/15/2020		MV	09:55	Site 1	8.6	9.6	8.1	9.2	8.88	160	-	8.9 °
			09:35	Site 2	8.0	8.1	8.4	9.0	8.38	150	-10	9.1 °
09/16/2020		CK	01:02	Site 1	9.4	9.5	8.4	8.4	8.48	115	-	8.5 °
			10:30	Site 2	8.8	9.0	9.0	8.93	105	-10	8.4 °	
09/17/2020		CK	01:30	Site 1	9.0	8.8	7.9	8.93	100	-	8.6 °	
			01:10	Site 2	9.2	9.0	9.2	9.13	100	-	8.5 °	
09/18/2020		CK	01:45	Site 1	9.0	8.8	8.6	8.80	135	-	8.8 °	
			01:15	Site 2	9.4	9.4	9.6	9.46	120	-13	9.0 °	
09/19/2020		CK	01:30	Site 1	9.0	9.0	9.0	9.0	120	-	9.4 °	
			01:00	Site 2	9.4	9.4	9.6	9.40	140	-4	9.5 °	

on
chart

EH-USA000840

H₂O

Date	Day	Time	Sampler	Location	pH read 1	pH read 2	pH read 3	pH Avg	Temp °C	Comments
09/27/2020	Thursday	12:00	MV	Site 1	7.60			10.7°	Background levels	
				Site 3	7.74			16.5°	Background levels	
				Site 2	7.59			12.5°	Background levels	
09/28/2020	Fri	07:40	MV	Site 1	7.46			7.0°		
		08:20		Site 3	7.41			7.9°		
		08:40		Site 2	7.45			6.8°		
09/29/2020	Saturday	09:05	MV	Site 1	7.41			7.5°		
		09:45		Site 2	7.35			7.9°		
09/30/2020	Sunday	12:00	MV	Site 1	7.60			9.4°		
		12:45		Site 3	7.65			11.7°		
		13:10		Site 2	7.49			11.6°		
09/30/2020	Tuesday	13:50	MV	Site 1	7.45			10.6°		
		14:50		Site 3	7.31			13.0°		
09/30/2020	Wednesday	12:10	MV	Site 1	7.48			11.9°		
		12:50		Site 3	7.50			15.0°		
		13:10		Site 2	7.36					
09/30/2020	Thursday	07:15	MV	Site 1	7.25			7.6°		
		08:40		Site 2	7.20			7.7°		
09/30/2020	Tuesday	07:10	MV	Site 1	7.44			6.3°		
		07:40		Site 2	7.35			6.2°		
09/10/2020	Thursday	10:00	MV	Site 1	7.14			8.0°		
		09:30		Site 2	7.15			7.7°		
		08:50		Site 3	7.14			8.0°		
09/14/2020	Monday	09:55	MV	Site 1	7.38			8.3°		
		10:40		Site 2	7.23			8.5°		
09/15/2020	Tuesday	08:55	MV	Site 1	7.39			8.9°	-0.22 pH in ~2500 ft	
		09:35		Site 2	7.17			9.1°	after 1st Esty rain	
09/16/2020	Wednesday	10:00	Ck	Site 1	7.44			8.5°		
		10:30		Site 2	7.32			8.4°		
09/17/2020	Thursday	7:00		Site 1	7.30			8.0°		
		7:30		Site 2	7.29			8.3°		
09/18/2020	Fri	07:45		Site 1	7.30			8.8°		
09/18/2020	Friday	09:15		Site 3	7.08			9.0°		
				Site 1	7.5			9.1°		
				Site 2	7.5			9.1°		