

J. Jeffrey Huber Daily Report 10-4-2020

River Activities - No issues

Construction activities - Finish pouring the center abutment.

JH – 0700 Electron crew on deck to start handling forms and getting the batch plant running.

JH – 1100 Electron crew still readying for concrete pour.

JH - 1200 Inspected for leaks, sheens, drips.

JH – 1330 Batch plant is ready to mix concrete. One pump truck set up.

JH – 1400 inspected for sheen at the dewatering pumps near center abutment. No issues.

JH - 1400 Concrete is being pumped into the center abutment.

JH - 2100 center abutment is poured. 200 yards of concrete was poured today for a total of 940 yards +/-.

Sincerely,

J. Jeffrey Huber Encore Environmental Independent Compliance Monitor on Behalf of Pierce County Electron Hydro

