



PO Box 1150  
Issaquah, WA 98027  
(206) 965-5797

J. Jeffrey Huber Daily Report

10-16-2020

River Activities – None.

Construction Activities – Electron Crew working on forming the supports that tie into the existing spillway. Electron crew is also working on the maintenance of the batch plant as well as cleaning up the upper lay down area of the intake.

JH – 0700 Electron crew on deck. Bruce from the Electron crew is doing water quality tests. Electron crew member heads 300' downstream to look for turbidity.

JH – Electron crew cutting 12"x12" wooden beams that Electron salvaged from the existing spillway. Beams will be used to tie into the existing spillway structure. Electron crews are also setting #8 rebar in the area of the tie into the existing spillway.

JH – 1300 Electron crew working on setting rebar and wooden beams in the area of tie in.

JH – 1400 Two electron employees are working on the BMP's.

JH – 1700 Electron crew working on the center abutment tie in to the existing spillway.

JH – 1800 Electron crew is scheduled to pour concrete tomorrow in the area of the center abutment to tie into the existing spillway.

Sincerely,

J. Jeffrey Huber  
Encore Environmental  
Independent Compliance Monitor on Behalf of Pierce County  
Electron Hydro



PO Box 1150  
Issaquah, WA 98027  
(206) 965-5797