

# **Parcel G HPNS Weekly Progress Report Meeting Agenda**

**June 22<sup>nd</sup>, 2020**

**Conference Call**

**Call-in: 1-866-715-1957**

**Passcode: 6162227#**

**1:00 – 1:30pm**

## **Weekly Progress Reports Recap:**

- May 24<sup>th</sup> – 28<sup>th</sup>: equipment and instrument set up, site inspections, radiological processing and/or excavations to occur late in the week.
- May 31<sup>st</sup> – June 4<sup>th</sup>: Completed TU-101 excavation, continued excavation of TU-95 and TU-97, constructed RSY Pad, processed soil and segregated debris, escorted/supported site visitors
- June 7<sup>th</sup> – 11<sup>th</sup>: Completed excavations of TU-95, commenced excavation of TU-70, processed soil and segregated debris, escorted agency site visitors as needed, continued road repairs on Manseau and I Street.
- June 14<sup>th</sup> – 18<sup>th</sup>: Continued excavations of TU-70 and TU-69, processed soil and segregated debris, escorted agency site visitors as needed, continued road repairs on Manseau and I Street.

## **Topics to Discuss:**

1. Update on Response to CDPH RBA Discussion
2. Update on Sr-90 Exceedance Summary Submittal
3. Air and Dust Monitoring
4. Miscellaneous
  - a. Completed Excavations – TU-95, TU-97, TU-98, TU-99, TU-100, TU-101, TU-107, TU-108, TU-115, TU-153, SU-28
  - b. Completed Backfill – SU-28, TU-153, TU-98 (pending 1 pad), TU-107, TU-108

Current Week and Two Week Look Ahead\*

Parcel G Remedial Action  
Former Hunters Point Naval Shipyard, San Francisco, CA  
Contract N62473-17-D-0006 CTO N6247318F5065

6/21/2021 Monday	6/22/2021 Tuesday	6/23/2021 Wednesday	6/24/2021 Thursday	6/25/2021 Friday	6/26/2021 Saturday	6/27/2021 Sunday
<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• H Street Detour</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Backfill TU 107</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• H Street Detour</li><li>• Open Manseau Street</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Backfill TU 107</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• DTSC Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• H Street Detour</li><li>• Open Manseau Street</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79, 124</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,124</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• CDPH Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79, 124, 104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	No fieldwork	No fieldwork
6/28/2021 Monday	6/29/2021 Tuesday	6/30/2021 Wednesday	7/1/2021 Thursday	7/2/2021 Friday	7/3/2021 Saturday	7/4/2021 Sunday
<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• DTSC Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• CDPH Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs 69, 70, 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	No fieldwork	No fieldwork
7/5/2021 Monday	7/6/2021 Tuesday	7/7/2021 Wednesday	7/8/2021 Thursday	7/9/2021 Friday	7/10/2021 Saturday	7/11/2021 Sunday
<ul style="list-style-type: none"><li>• No fieldwork (Fourth of July Observed)</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs , 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• DTSC Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs , 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs , 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li><li>• CDPH Site Visit</li></ul>	<ul style="list-style-type: none"><li>• Maintenance of BMPs</li><li>• Asphalt/Concrete Removal</li><li>• RSY pad construction</li><li>• Excavate TUs , 77, 79,104,103</li><li>• Radiological Surveys</li><li>• RSY Pad Soil Sampling</li><li>• Import rock</li><li>• Air Sampling and Dust Monitoring</li><li>• EPA Site Visit</li></ul>	No fieldwork	No fieldwork

\*Subject to change based on field conditions. Schedule changes will be communicated to the agencies, and will not preclude work from proceeding.