**To:** DelRosario, Ross[delrosario.rosauro@epa.gov]

**Cc:** aschmidt@burnsmcd.com[aschmidt@burnsmcd.com]; 'Sarah Meyer'[smeyer@naturalrt.com];

'David.Klatt@CH2M.com'[David.Klatt@CH2M.com]

From: Prasad, Narendra M
Sent: Wed 4/24/2013 7:35:41 PM
Subject: North Station - RI schedule

2013-04-16 North Station RI - Preliminary Schedule.xlsx

Ross – Below is a table with our current RI schedule for North Station. All have executed agreements except for Old Town. I believe we've agreed to most/all of their terms but are still waiting for their attorney to respond to us. But I need to get going since other owners are pushing to get the work over with.

Al - pls advise the name and cell of your field lead on this.

Property	Owner	Estimated Field Work Duration (days)	Anticipated Date Range		
Halsted Parcel	Barry Fields (leased by Central Contractor)	2 days	Mon 5/6/13	to	Tue 5/7/13
Division Parcel (N of ComEd)	City of Chicago	4 days	Wed 5/8/13	to	Mon 5/13/13
ComEd Parcel	ComEd	4 days	Tue 5/14/13	to	Fri 5/17/13
City ROW	City of Chicago	11 days	Mon 5/20/13	to	Tue 6/4/13
LaSalle Chestnut Parcel	Ned Dikman	6 days	Wed 6/5/13	to	Wed 6/12/13
Old Town Parcel	Old Town Condos BOD	2 days	Thu 6/13/13	to	Fri 6/14/13
Total		29 days			

Thanks,

Naren

Naren M. Prasad, P.E., MPH, LEED AP

Sr. Environmental Engineer | Environmental Services | Integrys Business Support, LLC

130 East Randolph Street, 22nd Floor

Chicago, Illinois 60601

312-240-4569

312-240-4725 fax

nmprasad@integrysgroup.com

www.integrysgroup.com

Providing support for Integrys Energy Group, Integrys Energy Services, Integrys Transportation Fuels, Michigan Gas Utilities, Minnesota Energy Resources, North Shore Gas, Peoples Gas, Upper Peninsula Power Company and Wisconsin Public Service.