

Message

From: Drexler, Timothy [drexler.timothy@epa.gov]
Sent: 8/8/2017 12:29:43 PM
To: William Allen [WAllen@eastchicago.com]
CC: Petroff, Douglas [DPetroff@idem.IN.gov]; Emiliano Perez [EPerez@eastchicago.com]; Rolfes, Sarah [Rolfes.Sarah@epa.gov]; Beth Admire [badmire@idem.IN.gov]; Irene Vera [IVera@eastchicago.com]; Joe Wright [jwright@eastchicago.com]; Crowley Engineering [crowley@eastchicago.com]; Lilia Ramos [LRamos@eastchicago.com]; Brown, Jaime [brown.jaime@epa.gov]; Abdul Zehraoui [azehraoui@eastchicago.com]; Hassan, Jacob [hassan.jacob@epa.gov]; Haag, Daniel [Haag.Daniel@epa.gov]
Subject: FW: USS Lead Daily Zone 3 Field Progress Report 8-07-17
Attachments: City Info 8_7_17.pdf; USS_Lead_Progress Summary 8_7_17.pdf

The following is a summary for the USS Lead Zone 3 remediation project through Aug 7th, 2017.

Project Progress Summary

Precon Surveys Completed

- 97 of 120

Excavations Completed

- 58 of 120

General Fill Completed

- 35 Properties

Topsoil Completed

- 49 Properties

Sod Installations Completed

- 48 Properties

Sod Maintenance Period Completed

- 8 Properties

Preconstruction Property Meeting Status

Meetings today:

- None

Status:

- Initial Precon Meetings % Complete: 94.2%
- Final Precon Meetings % Complete: 91.7%

Post construction Property Meeting Status

- None
- Post-Con Meetings % Complete: 4.2%

Work Performed Today

Safety-

- CH2M and Arrowhead complete tailgate safety meeting
- Safe behavior observations completed today
- Property damage reported by ACI. Skid steer contacted a gate. Incident report in progress.
- Fatigue management being monitored

Quality

- QA inspected excavation progress at [Personal Address / Ex. 6] Zone controls at 4828 Euclid were inadequate.
- QA observed topsoil placement at [Personal Address / Ex. 6]
- QA inspected sod installation at [Personal Address / Ex. 6] – sod is acceptable and was completed.
- QA observed sod watering at [Personal Address / Ex. 6]
- QA verified completion of survey #4 at [Personal Address / Ex. 6]
- QA verified completion of survey #2 at [Personal Address / Ex. 6]
- QA completed review of perimeter air monitoring data.
- End of the day QC reconciliation meeting completed.
- Transmittals received:
 - Submittal 53.0L (Soils Amendment Plan)
- Transmittals distributed:
 - None

Property Work Today

Clearing:



Excavation:

Crew 1: [Personal Address / Ex. 6] 3 (5 CY) Trucks and 2 (7 CY) Trucks - Finished on 8/7
 [Personal Address / Ex. 6] 2 (5 CY) Trucks and 2 (7 CY) Trucks – Started

Crew 2: [Personal Address / Ex. 6] 7 (3 CY) Trucks- Started

Backfill:

Crew 1: [Personal Address / Ex. 6] 21 (5 CY) Trucks Topsoil – Continue

Crew 2: [Personal Address / Ex. 6] 3.5 (5 CY) Trucks Common Fill and 2.5 (5 CY) Topsoil - Continue

Personal Address / Ex. 6 : 4.5 (5 CY) Trucks Topsoil - Started

Restoration:

Personal Address / Ex. 6 - Continue

Plants and Sod:

Personal Address / Ex. 6 - Plants

Personal Address / Ex. 6 - Sod

Trees and stumps:

Personal Address / Ex. 6 - Stump

Personal Address / Ex. 6 - Stumps

Surveys:

Personal Address / Ex. 6 - Survey #2

Personal Address / Ex. 6 - Survey #2

Personal Address / Ex. 6 - Survey #4

Personal Address / Ex. 6 - Survey 4 (partial)

Private Utility Locates:

None

Importing Backfill:

10 loads of Common Fill

General Work Today

- ACI stockpile management
- Backfill operations
- Compaction testing
- Excavations
- Line Flushing
- Survey operations
- SWPPP inspections
- End of the day security checks completed
- Security patrol

Import Fill today

- None

Waterline flushing today

-
-
- Personal Address / Ex. 6
-
-

Street Force Operations

- Yes- Meeting scheduled

Changed Conditions/Delay/Conflicts Encountered

- Abandoned gas and electric lines encountered in excavation at Personal Address / Ex. 6

Visitors/Discussions

- Tim Drexler\EPA

Plan for the Day 8/08:**Clearing:**

Personal Address / Ex. 6

Excavation:

Crew 1: Personal Address / Ex. 6 - Continue
- Start On 8/8

Crew 2: Personal Address / Ex. 6 - Continue
- Start on 8/8

Backfill:

Crew 1: Personal Address / Ex. 6 - Continue
- Start

Crew 2: Personal Address / Ex. 6 - Continue
- Continue

Restoration:

Personal Address / Ex. 6

Plants and Sod:

Personal Address / Ex. 6

Trees and stumps:

None

Surveys:

Personal Address / Ex. 6

Private Utility Locates:

None

Importing Backfill:

Topsoil

Scheduled Meetings

Personal Address / Ex. 6

— Post Construction @ 1000 Hours

Personal Address / Ex. 6

— Pre-Construction @ 1830 Hours

Sincerely,

Michael Lehman

Construction Manager

D 1 414 847 0327

M 1 414 687 6665

CH2M

135 S 84th St, Suite 400

Milwaukee, WI 53214

USA

www.ch2m.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)