

Message

From: Drexler, Timothy [drexler.timothy@epa.gov]
Sent: 10/12/2017 1:53:37 PM
To: William Allen [WAllen@eastchicago.com]
CC: Lilia Ramos [LRamos@eastchicago.com]; Beth Admire [badmire@idem.IN.gov]; Brown, Jaime [brown.jaime@epa.gov]; Crowley Engineering [crowley@eastchicago.com]; Rolfes, Sarah [Rolfes.Sarah@epa.gov]; Abdul Zehraoui [azehraoui@eastchicago.com]; Petroff, Douglas [DPetroff@idem.IN.gov]; Haag, Daniel [Haag.Daniel@epa.gov]; Hassan, Jacob [hassan.jacob@epa.gov]; Behnke, Kristina [behnke.kristina@epa.gov]; Adler, Kevin [adler.kevin@epa.gov]
Subject: FW: USS Lead Daily Zone 3 Field Progress Report 10-11-2017
Attachments: Info for City 10_11_17.pdf; USS LEAD Progress Summary 10_11_17.pdf

Will,

The following is a summary for the USS Lead Zone 3 remediation project through October 11th, 2017. Please also find for your review the EPA progress summary and City info summaries attached.

Project Progress Summary

Precon Surveys Completed

- 120 of 120

Excavations Started

- 120 of 120

Excavations Completed

- 120 of 120

General Fill Completed

- 84 Properties

Topsoil Completed

- 112 Properties

Sod Installations Completed

- 108 Properties

Sod Maintenance Period Completed

- 77 Properties

Post Construction Property Meeting Status

Meetings today:

- Personal Address / Ex. 6 Satisfaction Rating: 10
- Personal Address / Ex. 6 Satisfaction Rating: 10
- **Overall Satisfaction Rating: 9.6**
- **Post-Con Meetings % Complete: 50.0%**

Work Performed Today

Safety-

- CH2M and Arrowhead complete tailgate safety meeting
- Good catch program continues
- Incident – concrete truck contacted low phone line in back alley of Personal Address / Ex. 6 and took down the phone line. The phone line was currently unused by the resident, but will be replaced by the phone company at a date TBD.

Quality

- SWPPP inspection conducted today after 1.5-inch rain event last night.
- Various follow up QC inspections of sod and plant maintenance at various properties were conducted.
- Transmittals received:
 - None
- Transmittals distributed:
 - NCR 011 – sod and plant deficiencies

Property Work Today

Clearing:

None

Excavations

None

Backfill:

None – **Overnight rain and saturated ground conditions precluded major earthwork tasks today.**

Restoration:

Personal Address / Ex. 6

Concrete Restoration:

Personal Address / Ex. 6 – Poured

Personal Address / Ex. 6 – Poured

Personal Address / Ex. 6 – Poured

Personal Address / Ex. 6 – Poured

Plants and Sod:

None – Overnight rain and saturated ground conditions precluded sod installation today.

Trees and Stumps

None

Survey:

None

Private Utility Locates:

None

Importing Backfill:

None

Electrical Repairs:

None

General Work Today

- Restoration
- End of the day security checks completed
- Security patrol
- Document management

Waterline flushing today

- None

Street Force Operations

- None Today

Changed Conditions/Delay/Conflicts Encountered

- Noted that City workers plan to conduct work in boulevard at Personal Address / Ex. 6 later this week – no acceptance by property owner.
- Overnight rain and saturated ground conditions precluded major earthwork tasks today.

Visitors/Discussions

- None

Plan for the Day 10/12:

Clearing:

None

Excavation:

None

Backfill:

Crew 1:

Personal Address / Ex. 6 – Continue

Crew 2:

Personal Address / Ex. 6 — Continue

Personal Address / Ex. 6

Crew 3:

Personal Address / Ex. 6 — Continue

Personal Address / Ex. 6

Restoration:

Various Properties

Concrete Restoration:

Various Properties

Plants and Sod:

Personal Address / Ex. 6 — Sod

Mulch/Rock/Plants Various properties

Trees and Stumps:

None

Survey:

Personal Address / Ex. 6 Survey #4

Personal Address / Ex. 6 Survey #3

Personal Address / Ex. 6 Survey #4

Private Utility Locates:

None

Importing Backfill:

Common Fill

Electrical:

None