

1

April 8, 2014

Mr. Matthew Hubicki Environmental Engineer I DER, Bureau C New York State Department of Environmental Conservation 625 Broadway, 11th floor Albany, New York 12233-7014

Re:

Magna Metals Site - #3-60-003 510-534 Furnace Dock Road Cortlandt Manor, New York

Dear Mr. Hubicki:

Baker Capital Limited Partnership (Baker Capital) continues to operate and maintain the sub-slab depressurization system (SSDS) in the Polymedco office and lab space on the Magna Metals site as requested by the New York State Department of Environmental Conservation and the New York State Department of Health. As part of the maintenance and inspection activities, Baker has retained Aztech Technologies, Inc. to perform annual inspections on the systems and, if necessary, to repair the system.

The following document relating to the operation of the SSDS for 2013 is attached for your reference:

Annual Inspection Report - Routine inspections identified issues with fan #1. Additional investigations at that time identified concerns with the operation of fan #2. These fans were replaced as discussed in more detail in Aztech's attached letter. Following the replacement of these fans, Aztech completed the annual inspection of the SSDS on March 5, 2014. The system was left in good working condition and running as designed. Further details of the repairs and inspection are included in Aztech's letter dated March 10, 2014.

Please feel free to call me at (914) 461-9344 if you should have any questions or if I can be of assistance.

Very truly yours,

Donald Duthaler, Jr., P.E., CPM Director of Property Management

https://bakercompanies.sharepoint.com/sites/Property/Property/Management/1-NY/Shared Documents/Cortlandt Manor/Environmental/SSDS/ltr 002 - nysdec - SSDS annual report 4-8-14.doc

REMEDIATION SOLUTIONS • ENVIRONMENTAL CONSULTING • DRILLING APPLICATIONS



5 McCrea Hill Road Ballston Spa, NY 12020 p 518.885.5383 | f 518.885.5385 info@aztechtech.com | www.aztechtech.com

Ms. Catherine Devine Baker-Properties Limited Partnership Property Management Assistant One West Red Oak Lane Fort Plains, NY 10604 March 10, 2014

RE:

Sub-Slab Depressurization System (SSDS) - Annual Inspection Report

Dear Ms. Devine,

Aztech Technologies, Inc. (Aztech) is pleased to provide the following report of the annual SSDS inspection. The purpose of this report is to present the findings of the SSDS inspection conducted at the former Magna Metals site located at 510 Furnace Dock Road, Cortlandt Manor, NY.

On December 26th, 2013, during a routine inspection of the vacuum indicator lights, the building tenant observed that one of the three lights was illuminated. Aztech was notified the same day by the property manager. On December 30th 2013, Aztech mobilized to the site and confirmed that fan #1 was not running. After multiple attempts troubleshooting and testing it had been determine that the motor had overheated multiple times due to excessive vacuum. After further examination, it had been determined that the motor coils had experienced irreversible damage. While on site fan #2 was tested and displayed amperage above the maximum rated amperage. This fan also showed signs of continuous overheating and potential failure.

On March 5th, 2014, fan #1 and fan #2 were replaced with HS-2000 model Radon mitigation fans (previously HS-5000). This model serves the purpose to provide soil vapor mitigation without the excessive vacuum and subsequent overheating which the previous model endured. Air bleed valves were also installed into the existing piping in order to calibrate the level of suction and amperage that the new fans were drawing. This addition will greatly increase the longevity of the system fans. Fan #3 was found to be in good working condition (previously replaced with HS-2000).

Following the installation of the new fans, the senior-level technician completed an annual system inspection. All components of the system were inspected for functionality and integrity. These components include but are not limited to coupling connections, fan mounting hardware, building slab, and electrical connections. A complete list of all inspected components can be found on the attached system inspection form.

Manometer readings were verified at each specified point to check for proper vacuum levels. The integrity of all piping throughout the three fan system was found to be satisfactory. The system is currently in good operating condition. Aztech recommends continuing the annual system inspection schedule in order to ensure the proper operation of the system.

We thank you for the opportunity to provide an inspection and operation & maintenance on your system.

Sincerely,

Aztech Technologies, Inc.

Joseph Sabanos Project Manager


Attachements: Photos and SSDS Incpection Form



Seen here is fan #1 with its protective casing removed. Technicians troubleshooted the fan and motor while on site. The fan was brought back to the shop for additional evaluation.



Seen here is fan #2 temporarily unplugged, as it was drawing amperage above its max rating



Seen here is the overheated motor coils and burnt out fues in the upper right hand corner. After replacing the fuse, the motor continued to draw amperage above acceptable limits.

System Inspection Field Form Soil Vapor Mitigation Systems

SVE SYSTEMS INSPECTION FORM

Post Commissioning, Routine or Non-Routine Inspections (circle one)

| Date of Inspection: March 5th, 201 | | | | | | | | | | | |
|---|----------------|------------------------|---------|--|------------|---------------------------|------------|------------------------|------------|-----------|--|
| Date of Previous Inspection: January 24, 2013 | | | | | | _ | | | | | |
| Address: Furnace Dock Road Cortlandt Manor, NY Tracking Number: | | | | | | | | | | | |
| | | | | | | As Left Manometer Reading | | | | | |
| Fan | | (in. H ₂ 0) | | | SVE Sys- | Fan | | (in. H ₂ 0) | | | |
| SVE System | Model | Prior | Current | | tem | Mo | del | Prior | Cu | rrent | |
| 1-Northern | HS-5000 | 3.32 | - | | 1-Northern | HS-2 | 2000 | _ | | 10 | |
| 2-Central | HS-5000 | 2.29 | - | | 2-Central | HS-2000 | | 14 | | 14 | |
| 3-Southern | HS-2000 | 1.75 | 14 | | 3-Southern | HS-2000 | | - 1 | | 14 | |
| | | | - | | | | | | | | |
| Fan Check | | | | | | | ound No | | | eft No | |
| Are all fans in operation? | | | | | | | X | | X | 110 | |
| Is there a differential pressure shown in U-Tube manometer? | | | | | | | _ | | X | | |
| - | s, provide rea | • | e. | | _ | | | | | | |
| Is each fan m | | • | | | _ | <u>X</u> | | | X | | |
| Are coupling connections secure? | | | | | | | | | <u>X</u> | | |
| Is excessive noise heard when fan is running? | | | | | | | X | | | <u>X</u> | |
| Does each fan induce suction when running? | | | | | | | | | <u>X</u> | | |
| Is switch is locked in the ON position? | | | | | | | | | <u>X</u> | | |
| Does smoke enter joints? If yes: Was joint re-sealed? | | | | | | | | | | | |
| Does smoke enter re-sealed joint? | | | | | | | | | | | |
| | | | | | - | | | | | | |
| Piping Chec | k | | | | - | | | | | | |
| Is glue evide | nt at joints? | | | | - | Х | | | X | | |
| Are system s | uction points | s sealed? | | | - | X | | | <u> </u> | | |
| Is piping system properly supported? | | | | | | | | | X . | | |
| Are valves and manometers installed at proper locations? | | | | | | _X | | | X | | |
| Is excessive noise heard in piping joints? | | | | | | | X_ | _ | | _X_ | |
| Were piping modifications and 10% of old joints smoke tested? | | | | | | | X | | <u>X</u> | | |
| Does smoke enter joints? | | | | | | | | | | <u> </u> | |
| If yes: Was joint re-sealed? Does smoke enter re-sealed joint? | | | | | | | | | | | |
| Does smoke | enter re-sea | ilea joint? | | | - | | _ | | - | | |
| Slab Check | | - | | | | | | | | | |
| Have new floor cracks appeared since the last inspection? | | | | | | | | | | | |
| Was each identified slab crack, repair, or modification smoke tested? | | | | | | | lo Cra | | tified | | |

| Does smoke enter? | | | | | | _ |
|---|--|---|--------------|---------------------|---------------|---|
| • | re-sealed with approv | ved sealant*1 | ? | | | |
| Does smoke enter re-sea | led area? | | | | | |
| Electrical Check Are electrical wires and collise each junction box closes. Are conduit properly supported with the switch boxes locked? Does each fan start when Does each fan stop when Are mitigation system labs. Are the correct labels appropriate and content in the correct labels. | d? orted? the switch is ON pos the switch is in OFF els applied? | X | | | | |
| Have the following items | changed since the las | st visit? | | | | |
| | No | Yes | If yes, expl | ain | | |
| Building Footprint | X | | | | | |
| Ownership | x | • | | | | |
| Deviations/Comments This is the second a | · | | since the in | stallation (| of the | |
| This is the second a | | | | <u>stallation t</u> | or the | |
| soil vapor extraction | (SVE) system in | December | of 2011. | | | |
| Pressure indicators | ights are working | and signal | when syste | em pressu | re | |
| is lost in each of the | three fan system: | s. System | changes inc | lude repla | cement | |
| of fans #1 and #2 wit | h HS-2000 Rador | n mitigation | n fans (HS-5 | 000's wer | e | |
| previously installed). | Air bleed valves | were instal | led for fans | #1 and #2 | 2 | |
| in order to increase | the longevity of th | e system b | y regulating | vacuum a | and | |
| amperage levels dra | | | | | | |
| S2-12 | | | | | | |
| | | | | | | |
| 9 | | | | | | |
| 256 | | | | | | |
| Performed by: | LG + AT | D | ate: 12/30 | 1/2013 | _ | |