

**To:** Ben Hammond[hammondbh@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]  
**Cc:** TsangC@cdmsmith.com[TsangC@cdmsmith.com]; Willard Potter[otto@demaximis.com]; Robert Law[rlaw@demaximis.com]; Rachel Maddaluna[RMaddaluna@demaximis.com]  
**From:** John Rolfe  
**Sent:** Tue 5/6/2014 8:47:16 PM  
**Subject:** Passaic River RM 10.9 RA - Schedule May 7, 2014

Mike, Ben:

No work is currently scheduled for Wednesday May 7, 2014. Work can not be scheduled until EPA/CDM approves the armor stone survey that was submitted on May 6th.

Work completed on Tuesday May 6 included final shakedown of all equipment required for placement of the habitat layer.

Essex County reports that they are still waiting on parts to start the repair of the Jackson Street Bridge.

Please feel free to contact me if you have any additional questions.

**John A. Rolfe**  
**de maximis, inc.**  
**186 Center Street, Suite 290**  
**Clinton, NJ 08809**  
**e-mail: jrolfe@demaximis.com**  
**Phone: (908) 735-9315**  
**Cell: (908) 347-0060**  
**Fax: (908) 735-2132**