

**To:** Ben Hammond[hammondbh@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]  
**Cc:** BudneySL@cdmsmith.com[BudneySL@cdmsmith.com]; Rachel A. Maddaluna[RMaddaluna@ddmsinc.com]; Stan Kaczmarek[Stank@demaximis.com]; LaPoma, Jennifer[LaPoma.Jennifer@epa.gov]  
**From:** John Rolfe  
**Sent:** Sat 4/26/2014 8:15:39 PM  
**Subject:** Passaic River RM 10.9: Schedule for Sunday April 27th

Ben, Mike:

Work will begin at 7:00 AM on Sunday April 27th. We do not believe that any work requiring oversight will be conducted before 8:00 AM.

Work scheduled for Sunday includes filling in low spots and leveling of armor stone. It is possible that Great Lakes may survey a portion of the armor layer if they complete filling and leveling.

Work completed on Saturday April 26th included the installation of the final two fabric panels (N37, N38) and armor stone.

Please feel free to contact me with any questions.

**John A. Rolfe**  
**de maximis, inc.**  
**186 Center Street, Suite 290**  
**Clinton, NJ 08809**  
**e-mail: jrolfe@demaximis.com**  
**Phone: (908) 735-9315**  
**Cell: (908) 347-0060**  
**Fax: (908) 735-2132**