

To: Ben Hammond[hammondbh@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]
Cc: BudneySL@cdmsmith.com[BudneySL@cdmsmith.com]; Rachel A. Maddaluna[RMaddaluna@ddmsinc.com]; Stan Kaczmarek[StanK@demaximis.com]; LaPoma, Jennifer[LaPoma.Jennifer@epa.gov]
From: John Rolfe
Sent: Fri 4/25/2014 7:54:07 PM
Subject: Passaic River RM 10.9: Schedule for Saturday April 26th

Mike, Ben:

Work on RM 10.9 will begin Saturday April 26th at 7:30 AM.

Work scheduled for Saturday includes placement of panels N37, N38 and filling in any areas that require more stone.

Work completed today (Friday April 25th) included leveling of armor stone south of no dredge zone with mini excavator, placement of aquagate/sand (N-39), collection of a core (N39) and placement of fabric and rock on panel N-39. Additionally, stone will be placed in any areas that require more stone.

If you have any questions, please call me on my cell phone.

John A. Rolfe
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
e-mail: jrolfe@demaximis.com
Phone: (908) 735-9315
Cell: (908) 347-0060
Fax: (908) 735-2132