

RM 10.9 Removal Action

January 29, 2014 Teleconference at 10:00

Agenda

1) Schedule and Logistics

- a) Work on the river cancelled this week due to freezing temperatures causing ice
- b) Scheduled to resume Monday, 02/03
- c) Initial activity will be to move barges upriver
- d) Current forecast is to start placing geotextile/armor stone on Wednesday, 02/05

2) Health & Safety

- a) Update on OSHA Recordable incident which occurred on 01/21/14

3) Revised Capping Plan (Rev 10)

- a) Status of latest revisions

4) Water Quality Monitoring Buoys

- a) Continued use of water quality monitoring buoys now that sand/Aquagate layer is placed