

**To:** Vaughn, Stephanie[Vaughn.Stephanie@epa.gov]  
**Cc:** BudneySL@cdmsmith.com[BudneySL@cdmsmith.com]; Ben Hammond[hammondbh@cdmsmith.com]; PicunasAE@cdmsmith.com[PicunasAE@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]  
**From:** John Rolfe  
**Sent:** Tue 1/21/2014 4:33:53 PM  
**Subject:** RE: FW: Schedule for week of 1/19

Stephanie:

Limited work is going on today. I have been in contact with Ben Hammond to let him know Rock removal will start on Wednesday.

**John A. Rolfe**  
**de maximis, inc.**  
**186 Center Street, Suite 290**  
**Clinton, NJ 08809**  
**e-mail: jrolfe@demaximis.com**  
**Phone: (908) 735-9315**  
**Cell: (908) 347-0060**  
**Fax: (908) 735-2132**

>>> "Vaughn, Stephanie" <Vaughn.Stephanie@epa.gov> 1/21/2014 11:32 AM >>>

With the weather we are having today, is work actually occurring?

Thanks

**From:** John Rolfe [mailto:jrolfe@demaximis.com]  
**Sent:** Sunday, January 19, 2014 9:13 PM  
**To:** Vaughn, Stephanie  
**Cc:** BudneySL@cdmsmith.com; Ben Hammond; PicunasAE@cdmsmith.com; Hoppe, Michael  
**Subject:** Fwd: FW: Schedule for week of 1/19

Stephanie:

Please find the GLDD schedule for the week of 1/19/2014.

Feel free to contact me with any questions.

John A. Rolfe

de maximis, inc.  
186 Center Street, Suite 290  
Clinton, NJ 08809  
e-mail: [jrolfe@demaximis.com](mailto:jrolfe@demaximis.com)  
Phone: (908) 735-9315  
Cell: (908) 347-0060  
Fax: (908) 735-2132

>>> <[Gary.Foster@CH2M.com](mailto:Gary.Foster@CH2M.com)> 1/19/2014 7:57 PM >>>  
FYI

-----Original Message-----

From: [TDBriggs@gldd.com](mailto:TDBriggs@gldd.com) [<mailto:TDBriggs@gldd.com>]  
Sent: Sunday, January 19, 2014 7:49 PM  
To: Foster, Gary/ATL; Hicks, George/CHC  
Cc: [THCnudde@terra-sea.com](mailto:THCnudde@terra-sea.com); [RAnson@terracontracting.net](mailto:RAnson@terracontracting.net); [JPaal@terra-sea.com](mailto:JPaal@terra-sea.com);  
[JCKrug@gldd.com](mailto:JCKrug@gldd.com); [JMiller@gldd.com](mailto:JMiller@gldd.com); [MPatria@gldd.com](mailto:MPatria@gldd.com); [LJShores@gldd.com](mailto:LJShores@gldd.com)  
Subject: Schedule for week of 1/19

Sunday - Weeks 46 Move up river with Cat 325.  
Monday - Tug return to Harbor. Continue test/training on winches.  
Tuesday - Receive geotextile for north area. Remove previously placed rocks.  
Wednesday - receive sectional barges. Continue rock removal.  
Thursday - Install sinking roller assembly on sectional barge.  
Friday - Start geotextile and armor stone installation  
Saturday - Continue geotextile and armor stone installation

Tim Briggs  
(630) 258-6619