

To: Stephanie Vaughn/R2/USEPA/US@EPA[]
Cc: "Doug Simmons" [doug.simmons@aecom.com]; Willard Potter" [otto@demaximis.com]
From: "Robert Law"
Sent: Mon 9/10/2012 12:09:05 PM
Subject: Fwd: 2012 Bathymetry Survey - Daily Status Report for Friday September 7th
20120907_Coverage.kmz

Daily Status Report for Friday, September 7, 2012

Work Completed Today:

On Friday September 7, 2012 GBA continued multi beam survey operations and completed the area from RM 2.5 - 5.5. Survey operations included the edges in reach B06 down river of the Jackson St Bridge, all sections up to the Bridge St bridge (sections B07-C02), and between the NJ Turnpike Bridge and the Point-no-Point railway bridge at RM 2.4.

The attached coverage plot (KMZ) file shows the extent of the survey performed today.

Work Planned for Tomorrow:

Work planned for tomorrow includes sections from RM 2.4 downstream to RM 0.

Deviations from the QAPP:

None noted.

Health and Safety Issues:

None noted.

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132