Cc: "Doug Simmons" [doug.simmons@aecom.com]; Willard Potter" [otto@demaximis.com] From: "Robert Law" Sent: Mon 9/10/2012 4:24:13 PM Subject: 2012 Bathymetry Survey - Daily Status Report for September 8, 2012 and Sunday September 9, 2012 20120908 Coverage.kmz 20120909 Coverage.kmz
>>> "Simmons, Doug" <doug.simmons@aecom.com> 9/10/2012 12:13 PM >>></doug.simmons@aecom.com>
Daily Status Report for Saturday September 8, 2012 and Sunday September 9, 2012
Work Completed on Saturday September 8, 2012:
On Saturday September 8, 2012 GBA continued multi beam survey operations in the area between the Point-no-Point rail bridge down river towards RM 0. Survey operations included section A07 (RM 2.0 to 2.4) and section A04 (RM 0.9 and 1.4).
Work Completed on Sunday September 9, 2012:
On Sunday September 9, 2012 GBA continued multi beam survey operations between RM 0.5 and 2.4. Survey operations included sections A05, A06, and A08 and work was started on the edge of section A03 (RM 0.5 to 0.9).
The attached coverage plot (KMZ) files show the extent of the survey performed each day on Saturday and Sunday.
Work Planned for Tomorrow:
Work planned for tomorrow includes sections downstream to RM 0.

To:

Stephanie Vaughn/R2/USEPA/US@EPA[]

If the survey work continues at the current pace, GBA will be conducting their mid-survey patch and performance tests on Wednesday 9/12.
Also, our current schedule is to mobilize the single-beam survey boat on Tuesday 9/11.
Deviations from the QAPP:
None noted.
Health and Safety Issues:
None noted.