

To: "Sharon Budney" [BudneySL@cdm.com]; tephane Vaughn/R2/USEPA/US@EPA[]
Cc: "Doug Simmons" [doug.simmons@aecom.com]; Willard Potter"
[otto@demaximis.com]
From: "Robert Law"
Sent: Wed 9/12/2012 1:35:40 PM
Subject: 2012 Bathymetry Survey - Daily Status Report for September 11, 2012
20120911_Coverage.kmz

Daily Status Report for Tuesday, September 11, 2012

Work Completed Today:

On Tuesday September 11, 2012 GBA continued multi beam survey operations and performed the mid-survey patch and performance tests. Survey operations today included the area between the Bridge Street bridge and Clay Street bridge (RM 5.4 to RM 5.6), where section C03 was completed and section C04 was nearly completed, and upriver of the Bellville bridge (RM 8.5 to RM 9.35), where sections D05 through D07 were completed. The remaining work in section C04 is along the shoreline at a higher water level.

The mid-survey patch and performance tests were performed today. All results were well within United States Army Corps of Engineers Hydrographic Survey Manual specifications. Screen shots of the tests were sent to AECOM for review.

The attached coverage plot (KMZ) file shows the extent of the survey performed today.

Work Planned for Tomorrow:

Multi Beam Survey

Work planned for tomorrow includes continuing the survey upriver of the Belleville Bridge.

Single Beam Survey

The work planned for tomorrow includes mobilizing the survey skiff to New Jersey and preparing for survey operations.

Deviations from the QAPP:

None noted.

Health and Safety Issues:

None noted.

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132