

To: "Sharon Budney" [BudneySL@cdm.com]; tephane Vaughn/R2/USEPA/US@EPA[]
From: "Robert Law"
Sent: Fri 9/14/2012 12:09:36 PM
Subject: 2012 Bathymetry Survey - Daily Status Report for Wednesday September 12, 2012
20120912_Coverage.kmz

Daily Status Report for Wednesday September 12, 2012

Work Completed Today:

Multi Beam Survey

Survey operations today included completing the river edges between the Clay Street bridge and Interstate Route 280 bridge, work in sections D08 through F01 (RM 9.3 to RM 10.4), and section F02 north of Nutley bridge.

The attached coverage plot (KMZ) file shows the extent of the survey performed today.

Single Beam Survey

The single beam survey crew mobilized from Baltimore to the Passaic River today and completed preparation for initiation of the single beam survey.

Work Planned for Tomorrow:

Multi Beam Survey

Work planned for tomorrow includes continuing upriver from RM 10.4.

Single Beam Survey

The work planned for tomorrow includes control checks and initiating survey operations in the RM 10.55 to RM 11 area.

Deviations from the QAPP:

None noted.

Health and Safety Issues:

None noted.

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132