

**To:** "Sharon Budney" [BudneySL@cdm.com]; tephane Vaughn/R2/USEPA/US@EPA[]  
**Cc:** "Doug Simmons" [doug.simmons@aecom.com]; Willard Potter"  
[otto@demaximis.com]  
**From:** "Robert Law"  
**Sent:** Fri 9/14/2012 12:11:00 PM  
**Subject:** Fwd: 2012 Bathymetry Survey - Daily Status Report for Thursday September 13, 2012  
20120913\_Coverage.kmz

Daily Status Report for Thursday September 13, 2012

Work Completed Today:

Multi Beam Survey

Survey operations today included completing sections F02 through G03 located between the Nutley Avenue bridge at RM 10.4 and the ConRail bridge at RM 11.4 and middle sections of river RM 11.4 up to RM 12.2.

The attached coverage plot (KMZ) file shows the extent of the survey performed today.

Single Beam Survey

The single beam survey operations today included initial control checks and initiating survey operations in the RM 10.55 to RM 11 area.

Work Planned for Tomorrow:

Multi Beam Survey

Work planned for tomorrow includes continuing upriver from RM 10.4.

## Single Beam Survey

The work planned for tomorrow includes completing survey operations in the RM 10.55 to RM 11 area and initiating survey operations in the RM11.20/3rd River area.

### Deviations from the QAPP:

None noted.

### Health and Safety Issues:

None noted.

Robert Law, Ph.D.  
de maximis, inc.  
rlaw@demaximis.com  
Voice: 908-735-9315  
Fax: 908-735-2132