

Removal Sequence	Area (Sq Ft)	Volume (Cu Yrds)	Excavation Days
Stage 1	26,248	972.2	19.4
Stage 2	19,254	713.1	14.3
Stage 3	15,474	573.1	11.5
Stage 4	6,497	240.6	4.8
Stage 5	7,691	284.9	5.7
Stage 6	9,962	369.0	7.4
Stage 7	4,897	181.4	3.6
Stage 8	961	35.6	0.7
Stage 9	2,190	81.1	1.6
Stage 10	13,061	483.7	9.7
Stage 11	14,007	518.8	10.4
Stage 12	12,284	454.9	9.1
Stage 13	6,290	233.0	4.7
Stage 14	18,912	700.4	14.0
Stage 15	12,707	470.6	9.4
Stage 16	13,436	497.6	10.0
Stage 17	15,641	579.3	11.6

Legend

Excavation Areas

Notes:

Volume estimations are based on an excavation depth of 1-foot below ground surface.

Excavations Days are based on a daily excavation rate of 50 cubic yards per day.


This does not include time for area preparation or restoration activities (i.e. backfill, paving, etc.).

Sq Ft - Square feet.

Cu Yrds - Cubic yards.

Summary:

7,389 cubic yards, 148 Days



Weston Solutions, Inc.

In association with

Scientific and Environmental Associates, Inc.,
Avatar Environmental, LLC, Environmental Compliance Consultants,
On-Site Environmental, Inc., and Sovereign Consulting, Inc.

Figure X:

Proposed Excavation Sequence

NIAGARA FALLS BLVD

NIAGARA FALLS, NEW YORK

U.S. ENVIRONMENTAL PROTECTION AGENCY

REMOVAL SUPPORT TEAM 3

CONTRACT # EP-S2-14-01

GISANALYST: P. LISICHENKO

EPA OSC: E. DALY

RST SPM: P. LISICHENKO

FILENAME: 160804_NFB_PropExcavStages.mxd