

To: Burns, Francis[Burns.Fran@epa.gov]
Cc: Linden, melissa[linden.melissa@epa.gov]
From: Matlock, Dennis
Sent: Sat 2/15/2014 5:31:47 PM
Subject: FW: update

fyi

From: Ex. 6 - Personal Privacy @TechLawInc.com>
Sent: Saturday, February 15, 2014 12:27 PM
To: Matlock, Dennis
Subject: update

Underwater Services, Limited, ran a camera through the culvert pipe that runs beneath the containment pad. The pipe appeared to be intact; there were no large holes observed. No obstructions except two rocks were present in the approximate 75 feet of pipe. A plaintiff's lawyer contracted this work; they will provide a copy of the video to WVDEP and EPA.

All of the roll-offs (three) containing the MCHM-contaminated liners and soil were transported off-Site for disposal. Three empty roll-offs were delivered to the Site.

Water pumping operations continued inside the eastern area of the containment and in the intercept trench. The RP's contractors are ensuring that an additional storage tank (402) will be ready for water storage, expecting a large amount of water on Site following the snow thaw, as the temperature is forecasted to reach 50 degrees on Monday.

CEC collected additional water samples from the intercept trench for a treatability study.