

**To:** [Ex. 6 - Personal Privacy]@TechLawInc.com]  
**From:** Matlock, Dennis  
**Sent:** Tue 2/25/2014 8:28:40 PM  
**Subject:** Fw: HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

---

**From:** Burns, Francis  
**Sent:** Tuesday, February 25, 2014 2:51:43 PM  
**To:** R3 HOTSITES  
**Subject:** HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

OSC Dennis Matlock reported that the facility was improving the interceptor trench. The trench boxes were removed and the trench was cleaned out with an excavator prior to installing HDPE landfill liner, which was installed on the bottom and downslope sides of the trench. A geotextile fabric liner was installed on top of the HDPE liner and a 36-inch diameter perforated pipe was installed vertically in the sump area prior to filling the trench with rock. The facility reported that the interceptor trench was being pumped out approximately every 7 hours after the installation was completed.

The facility continued pumping operations, including the interceptor trench, the oil/water separator loading area, water in the containment areas, and on the outside of the east tank containment wall. The WVDEP requested that the dirty sorbent booms in the river be replaced, which the facility completed the afternoon of February 24.

The first shipment of wastewater from Poca Blending Facility to Waste Management DSI in Hurricane, WV was not transported on Monday, February 24, as planned. The first shipment is now planned for today, February 25. The waste water will be solidified and tested prior to disposal. A facility representative will collect samples of the treated/solidified material.

**To:** Ex. 6 - Personal Privacy @TechLawInc.com]  
**From:** Matlock, Dennis  
**Sent:** Tue 2/25/2014 8:28:40 PM  
**Subject:** Fw: HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

---

**From:** Burns, Francis  
**Sent:** Tuesday, February 25, 2014 2:51:43 PM  
**To:** R3 HOTSITES  
**Subject:** HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

OSC Dennis Matlock reported that the facility was improving the interceptor trench. The trench boxes were removed and the trench was cleaned out with an excavator prior to installing HDPE landfill liner, which was installed on the bottom and downslope sides of the trench. A geotextile fabric liner was installed on top of the HDPE liner and a 36-inch diameter perforated pipe was installed vertically in the sump area prior to filling the trench with rock. The facility reported that the interceptor trench was being pumped out approximately every 7 hours after the installation was completed.

The facility continued pumping operations, including the interceptor trench, the oil/water separator loading area, water in the containment areas, and on the outside of the east tank containment wall. The WVDEP requested that the dirty sorbent booms in the river be replaced, which the facility completed the afternoon of February 24.

The first shipment of wastewater from Poca Blending Facility to Waste Management DSI in Hurricane, WV was not transported on Monday, February 24, as planned. The first shipment is now planned for today, February 25. The waste water will be solidified and tested prior to disposal. A facility representative will collect samples of the treated/solidified material.