

# **Gowanus Canal CSO Facilities**

**Gowanus Canal CAG**

**November 30, 2021**

# Schedule: Head End Site

## **Construction Package 1 and 1A:**

**Design:** Complete

**Procurement:** Complete/In progress

**Construction:** Q4 2021/Q1 2022-Q4 2022

## **Construction Package 2:**

**Design:** Complete

**Procurement:** Q2 2021-Q4 2022

**Construction:** Q4 2022-Q2 2027

## **Construction Package 3:**

**Design:** Substantially complete

**Procurement:** Q2 2026-Q2 2027

**Construction:** Q2 2027-Q2 2029



Rendering of Head End Site

# Schedule: Owls Head Site

## **Construction Package 1:**

**Design:** Q3 2021-Q2 2022

**Procurement:** Q3 2022-Q2 2023

**Construction:** Q3 2023-Q3 2024

## **Owls Head Bulkhead:**

**Design:** Complete

**Procurement:** In progress

**Construction:** Q1 2022-Q1 2023

## **Construction Package 2:**

**Design:** Q4 2021-Q3 2023

**Procurement:** Q1 2023-Q2 2024

**Construction:** Q3 2024-Q3 2027

## **Construction Package 3:**

**Design:** Q4 2021-Q4 2023

**Procurement:** Q2 2026-Q1 2027

**Construction:** Q2 2027-Q2 2029



OWLS HEAD CSO FACILITY

# Public Engagement

DEP is partnering with City Council District 39 and Community Board 6.

The public engagement process will inform the design of the City facilities, partner organizations' facilities, and potential public programming, open space, and ecosystem restoration.

Engagement will begin early in the design phase and occur roughly quarterly based on the design development.

Engagement will include project overviews and updates, input listening sessions, and design review meetings.