

JOB SEQUENCE SCHEDULE

PROJECT TITLE Burner Work, Unit 2 1991 Outage

PROJECTED IN SERVICE DATE 11/20/91 PROJECT ENG. Cecil James EXT. 6438 SUPERV. INITIALS JHN

Month and Year: October/November 1991

ACTIVITY, COMPONENT OR PHASE	Week of:		Oct. 21 ^m										Oct. 28							Nov. 4							Nov. 11							Nov. 18						
	Day		25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20											
Start of Outage Thru Boiler Clearance Hung				—									
Platform and Scaffold Assembly (B.A. and Suprht) <i>flux shields</i>			.	.		—									
Burner Elbow and Diffuser Removal			.	.		—									
Replace Deformed Nozzles			.	.		—									
NDE on Night Shift, IPSC Boiler Work Day Shift				—									
Install Stabilizers				—									
Complete IPSC Boiler Work, Close Doors, Remove Platform										
Modify Boiler Clearance and Perform Burner Air Balance/Shrouding										
Re-install Diffusers and Elbows										
										

IP7_003448