



TEI CONSTRUCTION SERVICES, INC.
A Babcock Power Inc. Company

Attn: Phil Hailes / Howard Hamilton

Equipment for project that will arrive on Jan. 5, 2004, will be:

1. forklift
2. welding machines
3. air tuggers
4. bus

There will be misc. material & equipment coming in every day Mon. thru Fri. between 7:00am to 5:00pm throughout the project. We will notify the guard gate as soon as we find out the ETA.

Equipment to be placed on boiler:

1. OFA System – same power supply hook-ups as last year.
2. Burners – will need power supply for one 8 bank 480 volt 100 amp at the 8th floor if possible or close as we can get it on both sides of the boiler.
3. Air Heater – power supply for one 8 bank & one 110 volt electrical panel box at each air heater. One electrical powered air compressor on the ground near drop area where baskets will be going in & out of structure.
4. Superheat Panels – same power supply hook-ups as last year.
5. Toolroom 14th elev. – power supply same as last year. 220 volt & 110 volt at toolroom.

Vehicle passes:

- 6ea. Day shift
- 4ea. Night shift

See attached list for personal.