

May 1, 2017

Mr. Edward Nam
Attention: Compliance Tracker (AE-18J)
Air Enforcement and Compliance Assurance Branch
U.S. Environmental Protection Agency, Region 5
77 W. Jackson Boulevard
Chicago, Illinois 60604

RECEIVED
MAY 0 3 2017

AIR ENFORCEMENT BRANCH
U.S. EPA REGION 5

Dear Mr. Nam,

Advanced Disposal Services Arbor Hills Landfill, Inc. (Arbor Hills) is pleased to provide you with this Monthly Construction Progress Report, as required by the April 19, 2017 Administrative Consent Order. Based on the date of execution, the first report should be due on the 10th day of the following month, 2107. We are providing this report to provide a complete record of 2017 data and to receive comments on format and content for future submittals.

This Monthly Compliance Plan Progress Report addresses Section 4 of the Arbor Hills Landfill Compliance Plan, dated March 23, 2017.

Advanced Disposal Services Arbor Hills Landfill, Inc., Northville, Michigan

Quarterly Reporting Requirement - Administrative Consent Order

Please contact Mr. David Rettell by phone at (248) 412-0692 or by email at dave.rettell@advanceddisposal.com, if you have any questions or require additional information.

Sincerely,

ADVANCED DISPOSAL SERVICES ARBOR HILLS LANDFILL, INC.

David M. Rettell, P.E.

East Region Landfill Operations Manager

Attachments:

Arbor Hills Landfill Monthly Compliance Plan Progress Report



Arbor Hills Landfill Monthly Compliance Plan Progress Report

Date : May 1, 2017

Construction Work Completed					
Task	Area of Construction	Date Completed	Cost		
Horizontal gas collectors with leachate collection sumps	Cell 2; West Slope	4/21/2017	\$40,000		
2nd odor control unit and piping system	Cell 4D	4/13/2017	\$20,000		
GCCS upgrades and well raising	As needed	Daily	11		

Construction Work in Progress					
Task	Area of Construction	Date Commenced	Cost		
Connect 4" forcemain to the new 550,000 gallon leachate holding tank	Tank farm south of the railroad tracks	5/1/2017	\$150,000		
Decommision the old 330,000 gallon leachate holding tank	Tank farm south of the railroad tracks	5/1/2017	Part of task above		

Progress and Results of Studies					
Task	Study Performed	Date Completed	Results		
Odor Patrol	Scentometer readings at predetermined locations (landfill perimeter and community)	Daily	Submitted to the MDEQ		