# NAVAL STATION TREASURE ISLAND REMEDIAL PROJECT MANAGER AND BASE REALIGNMENT AND CLOSURE CLEANUP TEAM MEETING MINUTES

#### **JANUARY 9, 2001**

These minutes summarize discussions held at a meeting of remedial project managers (RPM) and the Base Realignment and Closure (BRAC) Cleanup Team (BCT) on issues relating to the former Naval Station Treasure Island (TI). The meeting was held at the Tetra Tech EM Inc. (TtEMI) office at 135 Main Street, Suite 1800 in San Francisco, California, and began at approximately 9:40 a.m. on January 9, 2001. The agenda and sign-in sheet are included as Attachment 1. The following people attended the meeting:

John Baur

International Technology Corporation (IT)

Tracy Craig

**TtEMI** 

Virginia Demetrios

**TtEMI** 

Victor Early

**TtEMI** 

Steve Edde

Naval Facilities Engineering Command, Southwest Division (SWDIV)

Kevin Hoch

**TtEMI** 

Peggy Peischl

Geomatrix Consultants (Geomatrix) (consultant to the City of San

Francisco)

Teri Pham

**TtEMI** 

Marie Rainwater

TtEMI

David Rist

California Environmental Protection Agency, Department of Toxic

Substances Control (DTSC)

Paul Rosenfeld

**SWDIV** 

James Sullivan

SWDIV

Martha Walters

San Francisco Redevelopment Agency (SFRA)

Jerry Wickham

**TtEMI** 

#### I. Introductions and Meeting Guidelines

Ms. Marie Rainwater (TtEMI) reviewed the proposed ground rules for the meeting (see Attachment 2). Based on a request, the agenda was reorganized so that the update on Site 12 (agenda item 7) would immediately follow the review of action items (agenda item 3).

Date Draft: May 1, 2001

Date Final:

TC.0308.10902

BCT Meeting January 9, 2001 Page 2 of 9 6

#### II. Minutes and Action Item List Format

Ms. Virginia Demetrios (TtEMI) distributed copies of meeting minutes with mark-outs showing the comments from four previous BCT meetings: July 11, August 8, October 3, and November 14, 2000. These minutes were emailed to the BCT before the meeting. Only one comment was unresolved: Peggy Peischl of Geomatrix stated that the July 11 minutes regarding the Navy's opposition to collecting wipe samples in unoccupied buildings and their willingness to collect wipe samples in occupied buildings at the former storage yard (FSY) is incorrect. The statement should read: "Mr. James Sullivan (SWDIV) stated that the Navy is opposed to wipe sampling in occupied buildings but may be willing to collect wipe samples in unoccupied buildings of the FSY." Mr. James Sullivan (SWDIV) agreed with Ms. Peischl's comment. The group also agreed that any other comments should be delivered to TtEMI by January 12, 2001. Ms. Peischl's comment and any other comments received from the BCT by January 12 will be incorporated, and the minutes will be finalized.

#### III. Action Item List Review

The action item list was distributed, and the group reviewed the status of each item. Action items added during the review are notated with an asterisk (\*) and a complete, revised action item table is included in Attachment 3. Comments and changes on existing items are summarized below:

## \*Resolve comments on July 11, August 8, October 3, and November 14, 2000 draft meeting minutes

Lead: James Sullivan (SWDIV) and Marcy Yeshnowski (TtEMI)
The BCT group agreed that all comments should be delivered to TtEMI by January 12, 2001.
Comments will be incorporated into the minutes, and the minutes will be finalized and redistributed.

## Incorporate pipeline, corrective action plan (CAP), underground storage tank (UST), and groundwater action items into BCT table

Lead: Ellen Casados (SWDIV – not present) and Steve Baker (SWDIV – not present)

Ms. Demetrios informed the BCT group that Ms. Ellen Casados would submit a written summary on the pipeline, CAP, UST, and groundwater programs at each BCT meeting.

Due Date: Completed for each BCT meeting beginning on February 13, 2001.

#### Update historical area-of-concern (AOC) table

Lead: James Sullivan (SWDIV) and Jordie Bornstein (TtEMI – not present) This action item has been delayed because of Navy funding constraints.

Due Date: The revised due date will be determined at a later date.

Date Draft: May 1, 2001 TC.0308.10902

#### DRAFT

#### Provide schedule for lead-based paint abatement work at Yerba Buena Island (YBI)

Lead: James Sullivan (SWDIV)

Mr. Sullivan will provide a formal, written schedule for the abatement work to the BCT group by January 19, 2001.

#### Completion of lead abatement work at Buildings 66 and 111 on YBI

Lead: James Sullivan (SWDIV) and Pete Bourgeois (IT)

The due date for this item was revised to February 28, 2001.

#### Distribute revised document production and review periods

Lead: Michael Bloom (SWDIV) and Victor Early (TtEMI)

The revised due date for this item has been further revised to February 13, 2001.

#### Provide comments on draft proposal FFSRA base-wide schedule

Lead: Regulatory Agencies and SFRA

The due date for this item was revised to January 23, 2001.

#### Add action items from the pipeline program for the BCT's information

Lead: Ellen Casados (SWDIV – not present)

Ms. Demetrios informed the BCT group that Ms. Casados will submit a summary on the pipeline, CAP, UST, and groundwater programs at each BCT meeting. This action item will be completed for each BCT meeting beginning on February 13, 2001.

#### Navy to review with SFRA the schedule for transfer of pipeline-impacted parcels

Lead: Ellen Casados (SWDIV - not present)

Ms. Martha Walters (SFRA) informed the BCT group that she has a meeting scheduled with Ms. Casados on January 17, 2001.

#### RWQCB to address exemption for groundwater municipal and drinking supply

Lead: Sarah Raker (RWOCB)

At the last BCT meeting, Ms. Sarah Raker (RWQCB) mentioned it would take 6 months to resolve the exemption for groundwater at TI; therefore, the due date was revised to June 12, 2001, the date of the June BCT meeting.

#### Coordinate offshore meeting to address agency comments on FSP/QAPP

Lead: Michael Pound (SWDIV) and Cindi Rose (TtEMI – not present)

A conference call was made during the meeting to Mr. Michael Pound (SWDIV) and Mr. Michael Bloom (SWDIV). A meeting date of January 30, 2001, was set to discuss this item.

#### \*Distribute the final interim measures plan and Site 12 schedule

Lead: James Sullivan (SWDIV)

This item was separated into the following two items:

- 1. Distribute the final interim measures plan for the fencing
- 2. Distribute draft additional investigation plan for debris areas in Site 12

No due dates were set for these items.

Date Draft: May 1, 2001

BCT Meeting January 9, 2001 Page 4 of 6

## Coordinate conference call to discuss Parcel T105 with regards to Site 12, Buildings 1252 and 1254

Lead: James Sullivan (SWDIV)

The BCT group scheduled a meeting for January 19, 2001, to discuss this item.

#### Address groundwater concerns at FSY

Lead: Paul Rosenfeld (SWDIV) and Sarah Raker (RWQCB)

This item will be delayed because of the revised approach to the FSY.

#### \*Develop a mailing list of TI residents

Lead: Martha Walters (SFRA)

Mr. Sullivan requested a list of all TI residents. No due date for this item was determined, nor did the group determine how often an updated list should be provided.

#### \*Discuss the Restoration Advisory Board (RAB) solicitation paragraph in the newsletter

Lead: Martha Walters (SFRA) and James Sullivan (SWDIV)

The group requested that the SFRA and Navy meet to discuss adding a RAB solicitation paragraph to the TI newsletter. The due date for this item was not determined.

#### \*Newspaper advertisements for RAB solicitation

Lead: James Sullivan (SWDIV) and Tracy Craig (TtEMI)

The due date for this item is February 6, 2001.

#### IV. Site 12 Update

Mr. Sullivan made presentations on the following topics:

- The Navy finalized the field sampling plan (FSP) for additional indoor air sampling at Buildings 1100, 1101, 1103, 1105, and 1107, and conducted the field work on January 8, 2001.
- The Navy finalized the FSP for taking step-out soil samples for polynuclear aromatic hydrocarbons (PAHs), and scheduled field work for January 9, 2001.
- The Navy will submit the FSP for additional investigation regarding the vertical extent of soil contamination at Halyburton Court near Building 1101 to the agencies in February.
- The Navy is awaiting results of the indoor air sampling before proceeding with site restoration at Bigelow Court and Halyburton Court. The Navy will schedule a meeting with IT to discuss the scope of the site restoration once the analytical results are available.
- Mr. John Baur (IT) distributed a figure detailing the fencing plan for debris disposal areas A and B (see Attachment 4). Mr. Baur stated that the fence would be installed between January 17 and 19, 2001and also noted a change in the figure where a fence has been added in the front and back yards of Building 1323. Mr. Baur will distribute final maps and the final fencing plan document to the BCT.

Date Draft: May 1, 2001 TC.0308.10902

• Mr. Sullivan distributed a draft work plan outline for the Site 12 interim measures evaluation of areas adjacent to known debris areas (see Attachment 5). The evaluation covers three locations: Debris Disposal Area A, Buildings 1207 and 1209, and Buildings 1231 and 1233. The purpose of the evaluation is to determine whether physical and/or chemical constituents associated with disposal activities may be present outside the known debris areas. The details of the evaluation are explained in the work plan outline in Attachment 5. Mr. Sullivan explained that the exact methods of excavating the backyards (as outlined in the work plan) are still being finalized, and he requested that a meeting be scheduled to discuss the scope of work for the interim measures evaluation. A meeting was scheduled for January 18, 2001.

#### V. Yerba Buena Island Transfer Update

Mr. Sullivan distributed a map of Yerba Buena Island (YBI) that depicts the parcels included in the California Department of Transportation Authority (CAL TRANS) property transfer (see Attachment 6). Portions of Installation Restoration sites 8, 11, 28, and 29 are included in the CAL TRANS footprint. Mr. Sullivan stated that he has informed the appropriate remedial project managers and contractors to stop all work involving the affected sites. Also, the BCT group requested that Mr. Sullivan provide the boundary of the temporary construction easement on YBI, and he agreed to communicate with the group as more information regarding the transfer becomes available.

#### VI. Clipper Cove Update

Mr. Pound and Mr. Bloom joined the meeting via telephone to discuss this agenda item. The group scheduled a meeting on January 30, 2001, to discuss the comments on the FSP for the offshore area of concern at Site 12.

#### VII. Community Relations Update

Ms. Tracy Craig distributed a draft regarding the TI communications strategy and priorities (see Attachment 7). Ms. Craig stated that the draft for the Site 12 fact sheet was in progress and that a separate fact sheet discussing the Site 12 engineering evaluation and cost assessment would also be prepared. The group agreed to review the field activities schedule at each BCT monthly meeting to determine whether a flyer is necessary for a specific field activity. The BCT agreed to move forward with placing a newspaper advertisement for the open house at the RAB by early February.

Date Draft: May 1, 2001

#### VIII. Restoration Advisory Board Meeting Agenda

The agenda will include an overview for the coming year and brief update on current projects. The agenda includes the following items:

- Site 12 update
- Field activities update
- Proposed community relations activity
- Site 24 FSP summary

#### IX. **Future Agenda Items**

The next BCT meeting will be held at the SFRA office in San Francisco and is scheduled for February 13, 2001, at 9:30 a.m. The following is a list of items to be included on the agenda:

- Site 12 update
- Presentation of groundwater monitoring well levels
- YBI transfer update
- Revised document production review period schedule

#### X. **Project Team Reorganization**

Mr. Sullivan announced that Ms. Demetrios has taken on the position of Deputy Program Manager for TtEMI's CLEAN II contract and that Mr. Victor Early (TtEMI) will take over as the new Installation Coordinator. The official date will of the reorganization will be January 29, 2001.

At the conclusion of the meeting, Ms. Demetrios distributed the 6-month document tracking sheet and 2month Navy field schedule (see Attachment 8).

Date Draft: May 1, 2001

#### ATTACHMENT 1 SIGN-IN SHEET AND MEETING AGENDA

(3 PAGES)

Date Draft: May 1, 2001

#### DRAFT AGENDA

## NAVAL STATION TREASURE ISLAND REMEDIAL PROJECT MANAGERS/BRAC CLEANUP TEAM MEETING

Date:

Tuesday, January 9, 2001

Time:

9:30 a.m. to 2:00 p.m.

Place:

Tetra Tech EM Inc., 135 Main Street, Suite 1800, San Francisco, California

9:30 - 9:40

Item:

I. Introductions & Meeting Guidelines

Lead:

Facilitator

9:40 - 10:00

Item:

II. Minutes & Action Item List Format

Opening:

Facilitator

Goal:

Finalize comments on the August, October, November, and July BCT

meeting minutes.

Process:

Record

10:00 - 10:30 Item:

III.

Lead:

III. Review Action Items Facilitator/Navy

Goal:

Review the status of each action item

Process:

Quick review focusing on the action item only

10:30 - 10:50 Item:

IV. Yerba Buena Land Transfer Update

Opening:

Navy

Goal:

Present update on State acquiring land under the Bay Bridge and its

impact to the installation restoration and petroleum sites

Process:

Present update and answer questions

10:50 - 11:20 Item

V. Community Relations Update

Opening:

Navy

Goals:

(1) Update project team on current CR activities; (2) present proposal

of CR activities for FY01; and (3) get feedback from BCT

Process:

Presentation, discussion, and record comments

11:20 - 11:40 Item

VI. Update on Clipper Cove

Opening:

Navy

Goals:

Update BCT on status

Process:

Presentation and answer questions

11:40 - 12:40

**LUNCH BREAK** 

12:40 - 1:30 Item:

VII. Update on Site 12

Opening:

Navy

Goal:

(1) Update BCT on activities since the last BCT meeting; (2) update on

what is planned for the next month; and (3) schedule meetings to

resolve outstanding issues.

Process:

Presentation and discussion

1:30 - 1:45

Item:

VIII. RAB Meeting Agenda

Opening:

Facilitator/Navy

Goal:

Agree on the RAB agenda

Process:

Discuss the items on the January 16, 2001 RAB meeting agenda

1:45 - 2:00

Item:

IX. Discuss Future Agenda Items

Opening:

Facilitator

Goal:

Agree on agenda items

Process:

Discuss/identify agenda items for next RPM/BCT meeting

Note: Action items will be reviewed after each agenda item.

#### **Future RPM/BCT Meetings:**

February 13, 2000

Meeting:	ВСТ	
Date:	January 9, 2001	

### SIGN-IN SHEET

	Name	<u>Organization</u>	<u>Phone</u>	
1	Tray Craig	Tetratech EMIne		
2	STEVE FOOF	NAVY		
3	Virginia Demetro	> PEAN		
	VICTOR BARRY			
		IT		
6	PAUL ROSENFELD	NAVY		
	MARIE RAINWAY	OR THEMI		
8	Peggy Peisone	Germatrix		
9	Martha Waters	SFRA		
10.	I'm Sullivan	Navy		
	David Pist	DTSC		
12	Jerry Wickhan	n TTEM	·	
13	Kevin Hoch	TTEM		
	TERI PHAM	TEM/		
15				
16				
17				
18			· .	
20.				

## ATTACHMENT 2 FACILITATOR MEETING GUIDELINES

(1 PAGE)

Date Draft: May 1, 2001

#### PROPOSED GROUND RULES

- Be solution oriented
- Participate
- Focus on issues not personalities
- Focus on what CAN be changed (not on what can not be changed)
- Use "I" statements when expressing opinions
- Speak one at a time
- Listen to understand (not to formulate your response for the win!)
- Draw on each others experience
- Express concerns and interests (not positions)
- Discuss history only as it contributes to solutions

#### **ASSUMPTIOINS**

- Managed conflict is good and stimulates creativity & innovation
- Collaborative decisions produce more effective solutions than autocratic decisions
- The group has the solutions to address identified issues
- Everyone is doing the best they can with the knowledge they have now
- Blame is unproductive and dis-empowering

#### **ATTACHMENT 3** ACTION ITEM TABLE

(5 PAGES)

Date Draft: May 1, 2001 Date Final:

Item	Action Item	Lead	Due Date	Revised Due Date	Completed	Comments
ADM	INISTRATIVE	·····				
1	Incorporate agency comments on August and October BCT meeting minutes	Navy/TtEMI Michael Bloom/ Marcy Yeshnowski	01/09/01			
2	Distribute July and November draft BCT meeting minutes	Navy/TtEMI Michael Bloom/ Marcy Yeshnowski	11/21/00	12/15/00	12/20/00	
3	Incorporate pipeline, CAP, and UST action items in BCT action item table	Navy/TtEMI Michael Bloom/ Virginia Demetrios	01/09/01			
BASI	EWIDE					
4	Update historical AOC table	Navy/TtEMI Jim Sullivan/ Jordie Bornstein	01/15/01			
5	Provide schedule for lead-based paint abatement work at YBI	Navy Jim Sullivan	12/26/00			The proposed date for the work to be completed is September 4, 2001.
6	Completion of lead abatement work at Buildings 66 and 111 on YBI	Navy/IT Jim Sullivan/ Pete Bourgeois	TBD			Date to be determined after completion of item 5.
7	Completion of lead abatement work at Building 240 on YBI	Navy/IT Jim Sullivan/ Pete Bourgeois	TBD			The proposed date for the work to be completed is September 4, 2001.
8	Prepare FOSL for lead-based paint at YBI	Navy Jim Sullivan	TBD			Date to be determined after completion of item 5.

Item	Action Item	Lead	Due Date	Revised Due Date	Completed	Comments
BASI	EWIDE (Contined)					
9	Distribute revised document production and review periods	Navy/TtEMI Michael Bloom/ Virginia Demetrios	11/21/00	01/09/01		
10	Provide comments on draft proposed FFSRA basewide schedule	Regulatory Agencies and SFRA	01/15/01			
11	Revise format and update content of Navy field schedule	Navy/TtEMI Michael Bloom Marcy Yeshnowski	12/15/00		12/15/00	
12	Revise format and update content of the summary of upcoming documents table	Navy/TtEMI Michael Bloom Marcy Yeshnowski	12/15/00		12/15/00	
13	Distribute Repository Index	Navy Michael Bloom	01/02/01			
14	Determine reuse for the parcels and what environmental cleanup is necessary	Navy /SFRA Jim Sullivan Martha Walters	TBD			RWQCB added upon reviewing August 8, 2000 BCT meeting minutes
15	Determine if an investigation beneath buildings is necessary	Navy Jim Sullivan	TBD			Added upon reviewing August 8, 2000 BCT meeting minutes
PIPI	ELINE PROGRAM	.1	<u> </u>	<u> </u>	J	,
16	Add action items from the pipeline program for the BCTs information	Navy Ellen Casados	01/09/01			
17	Navy review schedule with SFRA transfer of pipeline-impacted parcels	Navy Ellen Casados	TBD			Ms. Casados will confer with Navy Disposal BLTL (John Hill); anticipate providing date in mid-February.

CAP	PROGRAM					
18	Add action items from the CAP program for the BCTs information	Navy Ellen Casados	01/09/01			
Item	Action Item	Lead	Due Date	Revised Due Date	Completed	Comments
GRO	UNDWATER PROGRAM					
19	Send response letter to RWQCB regarding water	Navy/TtEMI  Jim Sullivan/	TBD			
20	RWQCB to address exemption for groundwater municipal and drinking supply	RWQCB Sarah Raker	TBD			Responding to regulatory agency comments
21	Research institutional controls for groundwater in regards to no-action sites	TtEMI/RWQCB  Jerry Wickham /  Sarah Raker	TBD			
22	Provide detection limits for pesticides groundwater samples collected from Site 10	TtEMI Craig Freeman	TBD		12/14/00	·
23	Add action items from the groundwater program for the BCTs information	Navy Ellen Casados	01/09/01			ž.
OFF	SHORE IR PROGRAM					
24	Coordinate offshore meeting to address agency comments on FSP/QAPP	Navy/TtEMI Michael Pound/ Cindi Rose	Schedule by: 12/19/00			Meeting to occur during the week of January 29th.
ONS	HORE IR PROGRAM					
25	Provide documentation for the no-action sites 3, 5, 7, and 17	Navy Ellen Casados	05/24/01			Documentation for Site 1 will be provided at a later date (7/23/01).
26	Contact CDFG regarding Site 8	Navy Paul Rosenfeld	12/21/00	TBD		Need to resolve comments on the 1997 draft Onshore RI. Navy has tried to contact the CDFG a number of times, bu there has been no response.

Last revision: 1/9/2001 Page 3 of 5

Item	Action Item	Lead	Due Date	Revised Due Date	Completed	Comments
ONSI	HORE IR PROGRAM (Continued)					
27	Memorandum to Navy specifying outstanding concerns for Site 7	SFRA Gary Foote	TBD			
28	Research ECP and reuse for Site 7	SFRA Martha Walters	TBD			
29	Address TPH for the onshore sites	BCT All	ТВО			
SITE	12					
30	Distribute the final interim measures plan and Site 12 schedule	Navy Jim Sullivan	TBD			
31	Send update to Building 1211 residents	Navy Jim Sullivan	TBD			
_ 32	Send BCT revised flyer (to be discussed 12/14/00)	Navy Jim Sullivan	12/13/00		12/13/00	
33	Send flyer to Site 12 residents	Navy Jim Sullivan	12/20/00		12/20/00	
34	Coordinate conference call to discuss Parcel T105 with regards to Site 12, Buildings 1252 and 1254	Navy Jim Sullivan	TBD			
35	Develop master issues table for Site 12	Navy/TtEMI Jim Sullivan/ Kathy Himes	01/15/00	01/10/00		·
36	Address groundwater concerns at FSY	Navy/RWQCB Jim Sullivan/ Sarah Raker	TBD			
37	Resolve comments on the Site 12 soil gas sampling results	Navy/TtEMI Paul Rosenfeld / Jerry Wickham	12/20/00	01/16/01		Conference call held on 12/20/00. To address further concerns a meeting will be held on 1/16/01.

Notes:	Gray shading indicates items that are complete and will not be shown on the following action list.
AOC	Area of concern
BCT	Base Realignment and Closure Cleanup Team
BLTL	Business Line Team Leader
CAP	Corrective action plan
CDFG	California Department of Fish and Game
DTSC	California Environmental Protection Agency, Department of Toxic Substances Control
ECP	Environmental condition of property
FFSRA	Federal facilities site remediation agreement
FOSL	Finding of suitability to lease
FSP	Field sampling plan
FSY	Former storage yard
GW	Groundwater
IR	Installation restoration
IT	International Technology Corporation
Navy	U.S. Department of the Navy
QAPP	Quality assurance project plan
RI	Remedial investigation
RWQCB	California Regional Water Quality Control
SFRA	San Francisco Redevelopment Agency
TBD	To be determined
IT	Naval Station Treasure Island
TPH	Total petroleum hydrocarbons
TtEMI	Tetra Tech EM Inc.
UST	Underground storage tank
YBI	Yerba Buena Island


Last revision: 1/9/2001

Page 5 of 5

## ATTACHMENT 4 FIGURE OF FENCE ALIGNMENT

(1 PAGE)

Date Draft: May 1, 2001



## ATTACHMENT 5 DRAFT WORK PLAN OUTLINE FOR SITE 12 AREA INTERIM MEASURES EVALUATION OF AREAS ADJACENT TO KNOWN DEBRIS AREAS

(2 PAGES)

Date Draft: May 1, 2001

# Draft Work Plan Outline Site 12 Area Interim Measures Evaluation of Areas Adjacent to Known Debris Areas 9 January 2001

#### INTRODUCTION

The purpose of this Work Plan Outline is to describe the scope of work to conduct evaluation of areas adjacent to known debris areas in Site 12 at three (3) locations; Area A, Buildings 1207/1209 and Buildings 1231/1233. The debris is a remnant from historic operations and disposal practices at Naval Station Treasure Island. The debris area consists primarily of soil material with scattered pieces of metal, broken glass, concrete and brick.

The Evaluation Area is depicted in the Interim Measures Plan map dated October 27, 2000.

The purpose of the evaluation is to determine if debris material and chemical constituents assoicated with disposal activities, which include lead, PCBs and PAHs, may be present outside the known debris areas.

#### **PROCEDURE**

The evaluation will be conducted in two phases, although portions of each phase may occur simulatneously.

**Phase 1**: Evaluation of Backyards and adjacent Common Areas at Buildings 1213, 1235 and 1237. These buildings are currently leased and occupied by residential tenants.

Method: Remove back of yard fence. Photograph existing site conditions. Excavate two (2) trenches to four (4) feet with mini-excavator. Trench locations may be dictated by the location of buried utilities. Due to trenches being larger than hand or augered potholes, two trenches will be sufficient to evaluate a backyard area. Restore back of yard fence within two (2) working days.

Sampling: If debris, staining, or odor is observed, biased samples will be taken for Lead, PCBs, and PAHs. In all cases two surface samples will be taken from each trench for a total of four distributed samples per backyard. If no observations are made, representative samples will also be taken at approximately a 2 foot and 4 foot depth. Samples would be analyzed for lead, PCBs and PAHs.

Evaluation for Groundcover: If debris, staining or odor is observed, a designated on-site team will make an on-site decision whether or not to immediately scrape the backyard surface 4 to 6 inches and install a sod groundcover. The decision on whether or not to install groundcover in all of the backyards of a building, based on observations in one or more backyards, will be made by the on-site team. All work will be completed within (2) two days for each backyard.

Lab Analysis: Samples will be analyzed on an expedited schedule and be available within one week. Use of a mobile lab for 24 hour turnaround will be evaluated. If sample results indicate concentrations of concern, whether or not there is debris, staining or odor, the on-site team, in consultation with the BCT, will make a decision on whether or not to return to the backyard during the 2<sup>nd</sup> week to scrape 4 to 6 inches and install a groundcover. This work will also be completed within one day for each backyard.

Groundcover: Groundcover will be maintained by the Navy as an Interim Measure until a final remedy is implemented in Summer 2001.

Common Areas: Representative trenches will also be excavated in the common areas behind Buildings 1213, 1235 and 1237.

Criterias: Decision rules will be established before the fieldwork for 1) cover based on debris, staining and odor and 2) cover based on constituent concentrations.

**Phase II**: Evaluation of areas at vacant Buildings 1229 and 1236, and in the parkway in front of portions of Buildings 1222 and 1224, and at Buildings 1317 and 1328 per the map of October 27, 2000.

This evaluation will be similar to that conducted at Buildings 1213, 1235 and 1237, except that vacant backyard fences may be taken down for periods longer than a day, and vacant backyards may be locked off rather than sodded if access needs to be restricted.


#### **SCHEDULE**

Work will be conducted in late January/early February. The start will be primarily determined by the time necessary to inform the residents of Buildings 1213, 1235 and 1237.

#### ATTACHMENT 6 MAP OF YERBA BUENA ISLAND TRANSFR

(1 PAGE)

Date Draft: May 1, 2001 Date Final:



## ATTACHMENT 7 DRAFT COMMUNICATIONS STRATEGY AND PRIORITIES

(2 PAGES)

Date Draft: May 1, 2001

# DRAFT COMMUNICATIONS STRATEGY AND PRIORITIES for TREASURE ISLAND 2001

9 January 2001

#### 1. Building 1211 Update

Audience: 1211 residents

Content: Beginning January 2001, residents will be provided with monthly progress reports. Will also include discussion of maintenance of existing ground cover.

#### 2. Letter about Interim Measures Evaluation for Buildings 1213/35/37

Audience: Building residents

Content: Letter explaining plan for Interim Measures Evaluation, schedule, contact person and availability meeting.

#### 3. Availability meeting for No. 2

Audience: Building residents

Content: Informal evening meeting to answer residents' questions and address concerns.

\*\* Prior to meeting with residents the Navy, City and regulatory agencies need to meet to prepare for questions and answers

#### 4. Site 12 Fact Sheet

Audience: Treasure Island residents

Content: Overall status of project, site history, how site has been addressed including drawing of site boundaries, timeline to graphically depict where we are in the process, plans for future communications and site contact person.

Distribution Date: February 28, 2001

#### 5. Quarterly Newsletter

Audience: Larger audience including TI residents and other interested parties.

Content: Brief overview of rules governing TI cleanup and how process came to be, summary of projects, information about sites and actions, future communication plans, CRP update section, RAB member solicitation, mailing coupon, site contact and for more information section.

Distribution Date: March 2001 and every three months thereafter

#### 6. Work Notifications and Fact Sheets

Audience: Dependent on project but generally any resident or business that will be impacted by work.

Content: Overview of work on a specific site when a technical milestone of note is about to occur or there will be people in the field.

#### 7. Mailing List

Update mailing list based on returns from the mailing coupon. Divide mailing list into sections for specific use on various TI projects.

#### 8. Community Relations Plan (CRP) Update

Conduct interviews and update CRP to reflect changes in community composition and interest since 1997.

#### 9. Community Contact

Steve Edde will be the primary point of contact for the community. Additional contacts will be identified as needed.

#### 10. Review Process

Continue to work on streamlining the review process of community relations documents.

#### 11. Standardization of Communications Pieces

Work with graphics to develop a readily identifiable image on all Naval Station Treasure Island communication pieces.

#### 12. Increase RAB Membership

Newspaper advertisement, February Open House from 5:00 to 7:00 before the RAB Meeting.

ATTACHMENT 8 UPCOMING DOCUMENTS NAVY FIELD SCHEDULE

(4 PAGES)

Date Draft: May 1, 2001

#### Naval Station measure Island Environmental Cleanup Program Summary of Upcoming Documents

#### January 2001 - July 2001

			INTERN	Α	L DRAFT		E	RAFT FI	N A	L					FINAL			1
Ę	Document Title & Information	сто	Internal Due	,	Navy Comments	Draft final	to	Agend					<del></del>	Internal Final	Navy Comments	Final to	Currence	Comments
ᆂ	Document title & Information	5	to Navy		Due	Agencie	3	Date Due	DTSC	RWGCE	EPA		OTHER	to Navy	Due	Agencies		Comments
	Tetra Tech EMI																	
	Tidal Study FSP/QAPP	3		T						П		T	T	1	1		Т	
1	RPM: Ellen Casados	7	9/25/2000	ᅦ	10/11/2000	10/13/2000	~	11/30/2000	-	-	-   -	۱-		12/6/2000	12/11/2000 🗸	1/30/2001	1	1
L	PM: Craig Freeman / Jerry Wickham	의		4					_	$\perp$	$\perp$	_ _		<u> </u>			┸	
١.	Offshore Add. Invest. WP/QAPP/FSP	2	l	ł		Ì			1			-		TBD	TBD	TBD	1	Extensive agency comments. Final
12	RPM: Michael Pound	3	10/6/2000	1	10/30/2000	11/8/2000	-	12/8/2000	~	1	1	۲	1	1/08/01	1/13/01	1/29/01	-	WP date to be discussed at January offshore meeting.
H	PM: Cindi Rose			4			-	ļ	╄-	4	4	-	+	<b> </b>	ļ		_	January distrore meeting.
١,	Soil Gas Investigation Results/Step Out	3	10/23/2000	ار	10/30/2000	10/31/2000	L	11/20/2000		ارا	1.	ار		1/30/01	2/05/01	3/12/01	1	Please note revised dates
ľ	RPM: Paul Rosenfeld PM: Kevin Hoch	ş	10,23,2000	ľ	10/30/2000	10/31/2000	ľ	11/30/2000	1	ľ			ĺ	12/30/00	1/30/01	2/07/01	1	riedse flote tevised dates
-	CAP Sites FSP/QAPP Addenda	2		+		<del> </del>	-		╁	-	+	┿	┿	1	-		╅	<del> </del>
4	RPM: Ellen Casados	5	10/2/2000	ᅬ	10/12/2000	11/16/2000	J.	12/18/2000				٦		1/22/01	2/05/01	2/19/01		Please note revised dates
	PM: Neill Morgan-Butcher	7	,_,	ı	,	,,		1,,			-			1/08/01	1/17/01	<del>2/01/01</del>	-	
Г	WP/QAPP for Site 24 Add Invest.	2		✝			T		1	П	7	$\top$	+-				╅	
5	RPM: Ellen Casados	5	12/15/2000	ı	1/14/2001	1/15/2001		2/14/2001			-			3/24/2001	3/31/2001	4/7/2001		1
L	PM: Jerry Wickham	16							L						]			1
	Validation Study for Sites 11, 28 & 29	ī	TBD	T	TBD	TBD		TBD						TBD	TBD	TBD	Т	Work on hold until further
6	RPM: Paul Rosenfeld	8	1/15/01	ı	1/29/01	2/05/01		3/05/01						3/15/01	3/22/01	3/29/01	-	notice.
L	PM: Joanna Canepa	$\frac{3}{2}$	.,,	4	.,,.		_	3,700,701	<u> </u>	Ц		_		0,10,01	0,22,01	0,2,,01		
ı	FSP/QAPP for Sites 8, 9, 10, 11, 28 & 29	3	1	ı		1	1		İ	1 1	- [			1	1		- 1	1
7	Add Invest.	اة	TBD 1/31/01	1	TBD 3/02/01	TBD		TBD	1	ll	-	- 1		TBD	TBD	TBD	ı	Work on hold until further
1	RPM: Paul Rosenfeld	2	<del>1/31/U1</del>	1	<del>3/UZ/U+</del>	<del>3/02/01</del>		4/01/01						5/09/01	5/16/01	<del>5/23/01</del>		notice.
$\vdash$	PM: Dave Donohue FSP/QAPP for Site 21 Add Invest.	Ļ		+		<del> </del>	╄	<del>                                     </del>	╁	┝╾┼	+	+	+-	-	<del>  -</del>	<del></del>	+	<del>-</del>
۱	RPM: Paul Rosenfeld	١ź	TBD	İ	TBD	TBD		TBD		П		-		TBD	TBD	TBD		Work on hold until further 🕠
ľ	PM: Dave Donohue	ŏ	1/31/01	١	3/02/01	<del>3/02/01</del>	1	4/01/01	1	H	-	ı		5/09/01	<del>5/16/01</del>	<del>5/23/01</del>	i	notice.
H	SI for NA Sites 3, 5, 7 & 17	2		┪		<del> </del>	۳	<del>                                     </del>	+-	Н	+	+	+		1		+	
9	RPM: Ellen Casados	4	3/2/2001	1	3/17/2001	3/26/2001		4/25/2001			-	- 1		6/10/2001	6/17/2001	6/22/2001		
L	PM: Doug Reaber	11				<u></u>	L	L			_							
Г	EE/CA for Site 12	3		1			Γ		Τ				Т		1			Dubits Comment Oct.
10	RPM: Paul Rosenfeld	2	2/1/2001	1	2/8/2001	2/13/2001		2/23/2001							1	4/12/2001		Public Comment Period 2/23/01 - 3/25/01
L	PM: Victor Early	3		┙										<u> </u>				2/25/01 - 5/25/01
	AM/RAW/COWP for Site 12	3				1				İΠ	T	T	Τ				T	Public Notice Period from
111	RPM: Paul Rosenfeld	2	3/6/2001	[	3/11/2001	3/16/2001		3/26/2001	1	1		-			-	5/14/2001		3/26/01 - 4/25/01
L	PM: Victor Early	13	l	_				l	Ц.	Ш			$\perp$		<u> </u>		$oldsymbol{\bot}$	1, 2, 2, 3, 3, 2, 3, 3

#### Naval Station Treasure Island Environmental Cleanup Program Summary of Upcoming Documents

#### January 2001 - July 2001

Γ				Navy		Ī	Agen	y C	om	ment	:		Navy		T	ğ	
Hem	Document Title & Information	CTO	Internal Due to Navy	Comments Due	Draft Final to Agencies	ı	Date Due	DISC	RWQCB	CIIY	RAB	Internal final to Navy	Comments Due	Final to Agencies	:	Concurrent	Comments
	IT Corporation						_										
12	Site 25 pilot WP  RPM: Ellen Casados  PM: John Baur / Doug Nelson	0 1 2	10/13/2000	11/30/2000 -	12/31/2000	7	1/31/2001					2/14/2001	2/21/2001	2/28/2001			
13	Site 12 Action Memo - Interim Actions RPM: James Sullivan PM: John Baur / Pete Bourgeois	T B D	12/29/00 <del>12/21/00</del>	1/9/01 <del>12/25/00</del>	1/10/01 <del>12/27/00</del>		1/11/01 <del>12/28/00</del>							1/12/01 <del>12/29/00</del>			Please note revised dates
14	Site 14/22 pilot WP RPM: Ellen Casados PM: John Baur / Doug Nelson	0 1 2	1/12/01 <del>12/30/00</del>	2/12/01 <del>1/30/01</del>	2/24/01 <del>2/14/01</del>		3/24/01 <del>3/14/01</del>					3/31/01 <del>3/28/01</del>	4/7/2001	4/14/2001			Please note revised dates
1.	Site 15 pilot WP RPM: Ellen Casados PM: John Baur / Doug Nelson	0 1 2	1/29/2001	2/28/2001	3/14/2001		4/14/2001					4/28/2001	5/7/2001	5/14/2001			
1,	Coast Guard Area Pilot RPM: Ellen Casados PM: John Baur / Doug Nelson	0 1 2	2/28/2001	3/28/2001	4/12/2001		5/12/2001					5/26/2001	6/2/2001	6/9/2001			
1:	Site 12 Remedial Action WP 'RPM: Ellen Casados PM: John Baur / Doug Nelson	T B D	TBD	TBD	TBD		TBD					TBD	TBD	TBD			Plans expected to start in March

Note: These dates are reflective of expedited schedules, execution award, and actual progress, and therefore may differ from the draft FFSRA proposed schedule.

The "Comments" column will indicate revised dates and contain other pertinent information for planning.

Abbreviations: AM = Action Memo

CAP = Corrective Action Plan

COWP = Construction oversight work plan

DVE = Duel Vacuum Extraction

EE/CA = Engineering evaluation/Cost analysis

FOSL = Finding of suitability to lease

FOST = Finding of suitability to transfer

FS = Feasibility study

FSP = Field Sampling Plan

FSY = Former Storage Yard

NFA = No Further Action

PP = Proposed plan

QAPP = Quality assurance project plan

RAW = Removal action work plan

RD = Remedial Design

R1 = Remedial investigation

SI = Site Inspection

TBD = To be determined

WP = Work plan

#### Naval Station treasure Island Navy Field Schedule

#### January 2001 - March 2001

ltem	Activity & Investigation Area	DTR #	Field Dates	Navy RPM	CTO	PM	FTL	Š
	Tetra Tech EM Inc.	r Facility		The Property of the Control of the C				\$ <del>1.1</del> 74
	Tidal Mixing Zone Study	Doc	Start: 12/12/2000	Ellen Casados	370	Craig Freeman	Craig Freeman	П
	Sites 12 & 21	1	Finish: 2/26/2001	(619) 532-0968	37			Ш
	CAP Site Investigation	Doc	Start: 2/20/2001	Ellen Casados	284	Neill Morgan-Butcher	John Fortuna (R&M)	
2	All CAP Sites	4	Finish: 2/28/2001	(619) 532-0968	78			
3	Indoor Air Sampling	Doc	Start: 1/8/2001	Paul Rosenfeld	369	Kevin Hoch	Doug Sterling	ارا
3	Site 12	n/a	Finish:	(619) 532-0938	ř			Ш
	PAH Step-Out Soil Sampling	Doc	Start: 1/9/2001	Paul Rosenfeld	14	Kevin Hoch	Doug Sterling	Ш
4	Site 12 - Former Storage Yard	n/a	Finish:	(619) 532-0938	3			Ш
_	Soil Gas Sampling - 2nd Phase	Doc	Start: est 2/05/01	Paul Rosenfeld	369	Jerry Wickham	Doug Sterling	
5	Site 12	3	Finish: est 2/10/01	(619) 532-0938	ř			
	Pipeline Investigation	Doc	Start: 3/1/2001	Ellen Casados	262	Neill Morgan-Butcher	Larry Lapuyade (LFR)	
6	Basewide	n/a	Finish: 3/31/2001	(619) 532-0968	26			Ш
7	Site 12 Offshore Investigation	Doc	Start: TBD*	Michael Pound	232	Cindi Rose	Richard Verniman	
Ľ	Site 12	2	Finish: TBD*	(619) 532-2546	2			

#### Naval Station Treasure Island Navy Field Schedule

January 2001 - March 2001

Item	Activity & Investigation Area	DTR #	Field Dates	Navy RPM	CTO	РМ	FTL	~
Hotel's	IT Corporation			600年8月2日 第四日第四日第四日第四日第四日第四日	H.			
1	Site 12 Interim Measures Site 12	Doc 3	Start: 1/11/2001 Finish: 1/23/2001	James Sullivan (619) 532-0966	TBD	John Baur	Pete Bourgeois	
2	3rd & 5th Street Pilot Site 25	Doc 1	Start: 1/15/2001 Finish: 2/19/2001	Ellen Casados (619) 532-0968	12	John Baur	Doug Nelson	
3	LBP Characterization and Removal YBI Buildings 66 & 111	Doc n/a	Start: 1/15/2001 Finish: 2/28/2001	James Sullivan (619) 532-0966	130	Pete Bourgeois	Pete Bourgeois	

- \* TBD -- Site 12 Offshore Investigation postponed until FSP/QAPP comments are resolved.
  - ✓ denotes that an activity is complete

CTO - Contract Task Order

DTR denotes document tracking reference. The number listed cooresponds to the associated documentation listed on the Summary of Upcoming Documents table.

est - estimated dates

FTL - Field Team Leader

PM - project manager

RPM - remedial project manager



TRAI	NSMITTAL/	DELIVERABLE	RECEIPT	<u> </u>
Contract No. N62474-94-D-	7609	Document Control N	No. <u>TC. 0308 .10</u>	9902
TO: Mr. Richard Selby Contracting Office Naval Facilities En Southwest Division	r gineering Comn		04/30/01 0308 ON: A Treasure Island, S	San Francisco
1230 Columbia Str San Diego, CA 92	•			
	n < ff	anager	·	
DOCUMENT TITLE AND D  Draft Naval Station Treasur  Closure Cleanup Team Mee	e Island Remed	<u> </u>	and Base Realignn	nent and
<u>—</u>	actual erable	Technical Deliverable	⊠ o	ther
VERSION: Draft (e.g., Dr	aft, Draft Final, Fi		REVISION #:	NA
ADMIN RECORD: Yes	⊠ No	<b></b> .	EGORY: Confid	_
SCHEDULED DELIVERY D  NUMBER OF COPIES SI	JBMITTED T	O NAVY: 0/5C	C = C = C = C = C = C = C = C = C = C =	al transmittal form f transmittal form
		ode, and Number of Cop		
NAVY: Jim Sullivan (06CA.JS)	TtEMI: File/Doc (	Control (w/QC)	OTHER: David Rist (DT	rsc)
O/1E	1C/1E	30mioi (m Q0)	1E	
Michael Bloom (06CT)	Victor Ear	·ly	Sarah Raker (R	WQCB)
1C/1E	1C		1E	
Basic Contact File (02RI)	Marcy Ye	shnowski		
1C/1E Diane Silva (05G.DS)*	1C/1E		Date/Tin	ne Received
3C/3E				
			i	



COPIES TO (continued): (Include Name, Navy Mail Code, and Number of Copies)		
lavy (continued):	TtEMI (continued):	OTHER (continued):
		Melissa Gunter (IWMB)
		1E
		Phillip Ramsey (USEPA)
		<u>1E</u>
	<u> </u>	Martha Walters (SFRA)
		1E
		Gary Foote (Geomatrix)
		1E
		John Baur (IT)
		1E
	_	
		•
	<u> </u>	
<u> </u>	_	