



TIBGC\_SU3\_FSS\_SW-S037





TIBGC\_SU3\_FSS\_SW-S038





TIBGC\_SU3\_FSS\_SW-S039






TIBGC\_SU3\_FSS\_SW-S040





TIBGC\_SU3\_FSS\_SW-S041





TIBGC\_SU3\_FSS\_SW-S042





TIBGC\_SU3\_FSS\_SW-S043



TIBGC\_SU3\_FSS\_SW-S044



TIBGC\_SU3\_FSS\_SW-S045



TIBGC\_SU3\_FSS\_SW-S046



TIBGC\_SU3\_BIFSS\_SW\_S001



TIBGC\_SU3\_BIFSS\_SW\_S002



TIBGC\_SU3\_BIFSS\_SW\_S003



TIBGC\_SU3\_BIFSS\_SW\_S004



TIBGC\_SU3\_BIFSS\_SW\_S005



TIBGC\_SU3\_BIFSS\_SW\_S006



TIBGC\_SU3\_BIFSS\_SW\_S007



TIBGC\_SU3\_BIFSS\_SW\_S008



TIBGC\_SU3\_BIFSS\_SW\_S009



TIBGC\_SU3\_BIFSS\_SW\_S010



TIBGC\_SU3\_BIFSS\_SW\_S011



TIBGC\_SU3\_BIFSS\_SW\_S012



TIBGC\_SU3\_BIFSS\_SW\_S013



TIBGC\_SU3\_BIFSS\_SW\_S014

#### Appendix K Excavation Inspection Report



#### TECHNICAL MEMORANDUM

TO: John R. Hackett, PE, CHP, PMP

FROM: Owen C. Chao, PE

**SUBJECT:** Excavation Inspection at Treasure Island Naval Station RADMAC CTO-10

Bigelow Court Solid Waste Disposal Area

DATE: 9/14/2014
CC: Project File

As required by Section 4.3 of the Bigelow Court Solid Waste Disposal Area Work Plan (Work Plan), a visual inspection was performed on the bottom and sidewalls of the 14 excavation areas (Ex A through Ex N) for evidence of solid waste or other signs of contamination. In addition, the extent of the excavation footprint for each excavation area was verified using pre and post-excavation survey data.

Visual inspections of the excavation areas were performed on August 14 and 26, 2014. Representative photos were taken at each of the 14 excavation areas and are presented in the attached photos log. There was no evidence of solid waste or other sign of contamination.

The extent of excavation was verified visually on site and using available topographic survey data. Pre- and post-excavation topographic survey data were used to determine if the required excavation depths are met. Initial check on the topographic survey data on August 14, 2014 indicated that the depth of Excavation Ex L was about 1 foot less than the required depth of 4 feet below ground surface. Subsequently, additional soil removal was performed in Excavation Ex L area and it was re-surveyed on August 25, 2014.

Excavation bottom and sidewall of Excavation Ex L were re-inspected on August 26, 2014 and there was no evidence of solid waste or other sign of contamination. Final topographic survey data for all excavation areas were checked against pre-excavation topographic survey data, and all areas were excavated to the required depths in accordance with the Work Plan.

#### Attachments:

Attachment 1 Excavation Inspections

Attachment 2 Verification of Excavation Footprint

Attachment 3 Inspection Photo Log

# Excavation Inspection Treasure Island Naval Station RADMAC CTO-10 Bigelow Court Project No. 140422

Inspected by: Owen Chao

Excavation	Date	Evidence of Waste	e/Contamination?	
ID	Inspected	Sidewall	Bottom	Note
Ex A	08/14/14	No	No	
Ex B	08/14/14	No	No	
Ex C	08/14/14	No	No	
Ex D	08/14/14	No	No	
Ex E	08/14/14	No	No	
Ex F	08/14/14	No	No	
Ex G	08/14/14	No	No	
Ex H	08/14/14	No	No	
Ex I	08/14/14	No	No	
Ex J	08/14/14	No	No	
Ex K	08/14/14	No	No	
Ex L	08/14/14	No	No	
	08/26/14	No	No	
Ex M	08/14/14	No	No	
Ex N	08/14/14	No	No	

#### Verification of Excavation Footprint Treasure Island Naval Station RADMAC CTO-10 Bigelow Court Project No. 140422

Inspected by: Owen Chao

Excavation ID	Date Inspected	Required Depth (ft bgs)	Surveyed Depth (ft bgs)	Meets Requirement?	Note
	irispecteu	(it bgs)	(it bgs)	Requirement:	Note
Ex A	08/14/14	2	2	Yes	
Ex B	08/14/14	2 to 4	2 to 4	Yes	
Ex C	08/14/14	2	2	Yes	
Ex D	08/14/14	2	2	Yes	
Ex E	08/14/14	2	2	Yes	
Ex F	08/14/14	2	2	Yes	
Ex G	08/14/14	2	2	Yes	
Ex H	08/14/14	4	4	Yes	
Ex I	08/14/14	2	2	Yes	
Ex J	08/14/14	4	4	Yes	
Ex K	08/14/14	2	2	Yes	
Ex L	08/14/14	4	3	No	
	08/26/14	4	4	Yes	After additional excvation.
Ex M	08/14/14	2	2	Yes	
Ex N	08/14/14	4	4	Yes	



Photograph 1 – Excavation Ex A Sidewall, Facing West – August 14, 2014



Photograph 2 – Excavation Ex A Sidewall, Facing South – August 14, 2014



Photograph 3 - Excavation Ex B Sidewall, Facing West - August 14, 2014



Photograph 4 – Excavation Ex B Sidewall, Facing Northeast – August 14, 2014



Photograph 5 - Excavation Ex C, Facing North - August 14, 2014



Photograph 6 – Excavation Ex C, Facing South – August 14, 2014



Photograph 7 - Excavation Ex D Sidewall, Facing North – August 14, 2014



Photograph 8 – Excavation Ex D, Facing East – August 14, 2014



Photograph 9 - Excavation Ex E Sidewall, Facing North – August 14, 2014



Photograph 10 – Excavation Ex E, Facing Northeast – August 14, 2014



Photograph 11 - Excavation Ex F, Facing South - August 14, 2014



Photograph 12 – Excavation Ex F Sidewall, Facing Southeast – August 14, 2014



Photograph 17 - Excavation Ex G Sidewall, Facing East – August 14, 2014



Photograph 18 – Excavation Ex G Sidewall, Facing South – August 14, 2014



Photograph 15 - Excavation Ex H, Facing North - August 14, 2014



Photograph 16 – Excavation Ex H Sidewall, Facing South – August 14, 2014



Photograph 17 - Excavation Ex I Sidewall, Facing South – August 14, 2014



Photograph 18 – Excavation Ex I, Facing South – August 14, 2014



Photograph 19 - Excavation Ex J, Facing Southwest - August 14, 2014



Photograph 20 – Excavation Ex J, Facing Southwest – August 14, 2014



Photograph 21 - Excavation Ex K, Facing East - August 14, 2014



Photograph 22 – Excavation Ex K, Facing Northwest – August 14, 2014



Photograph 23 - Excavation Ex L, Facing East - August 26, 2014



Photograph 24 – Excavation Ex L Sidewall, Facing Northeast – August 26, 2014



Photograph 25 - Excavation Ex M Sidewall, Facing West - August 14, 2014



Photograph 26 – Excavation Ex M Sidewall, Facing East – August 14, 2014



Photograph 27 - Excavation Ex N Sidewall, Facing South - August 14, 2014



Photograph 28 – Excavation Ex N Sidewall, Facing East – August 14, 2014