

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Date: Wednesday, October 23, 2019

Personnel On-Site:

EPA OSC – Peter Lisichenko

START V – Mallory Neldner & Sean Quinn

ERRS Contractor: Guardian Environmental Services (GES)

Weather: Mostly sunny, 10% chance of rain, Lo: 40°F, High: 51°F, Winds: 9 mph due SW, 77% humidity.

Health and Safety: Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

Activities Completed:

1. ERRS continued removing contaminated soil from Area 11 & 12.
2. ERRS removed contaminated soils from the rear entrance due north of the bowling alley
3. ERRS poured and surface finished concrete at the rear bowling alley entrance.
4. START V screened Area 12 to ensure contamination is below the site-specific action level.
5. START V collected 20 samples from Area 12
6. ERRS continued backfilling Area 9.
7. ERRS began backfilling and distributing stone at Area 10.
8. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

Planned Activities for October 24, 2019:

1. ERRS will excavate the NE corner of Area 12.
2. START V will continue screening soil in Area 12 to ensure radiation contamination has been removed below the site-specific action level.
3. STARTV will conduct air monitoring.

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Soil Excavation & Backfill Data:

Soil Volume Excavated Today (In Cubic Yards)	5
Cumulative Soil Volume Excavated (In Cubic Yards)	2,184
Total Number of Disposal Trucks Today	0
Total Number of Disposal Trucks to Date	0
Number of Backfill Trucks Today	11
Number of Backfill Trucks to Date	11
Backfill Received Today (In Tons)	398.08
Cumulative Backfill Volume to Date (In Tons)	398.08

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Site Photographs



View of excavation at the bowling alley's rear entrance.



View of laying concrete at the bowling alley's rear entrance.