

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Date: Thursday, October 31, 2019

Personnel On-Site:

EPA OSC – Peter Lisichenko

START V – Mallory Neldner & Sean Quinn

ERRS Contractor: Guardian Environmental Services (GES)

Weather: Rainy, 80% chance of rain, Lo: 36°F, High: 61°F, Winds: 25-35, with gusts over 50 mph due SW, 100% humidity.

Health and Safety: Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

Activities Completed:

1. ERRS continued backfilling Area 9 and 10.
2. ERRS accepted deliveries of backfill
3. ERRS continued decontaminating the 2x4 excavator.
4. START V conducted soil analyses using the HPGe.
5. ERRS set up truck weigh station in area 11.
6. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

Planned Activities for November 1, 2019:

1. ERRS will continue to back fill area 9 and 10 with stone.
2. START V will continue setup of HGPE with EPA Health Physicist.
3. START V will conduct soil sampling analyses.

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Soil Excavation & Backfill Data:

Soil Volume Excavated Today (In Cubic Yards)	0
Cumulative Soil Volume Excavated (In Cubic Yards)	2,882
Total Number of Disposal Trucks Today	0
Total Number of Disposal Trucks to Date	0
Number of Backfill Trucks Today	18
Number of Backfill Trucks to Date	95
Backfill Received Today (In Tons)	497.04
Cumulative Backfill Volume to Date (In Tons)	3,316.1

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Site Photographs



View of ERRS decontaminating excavator.



View of ERRS backfilling areas 9 & 10.