

**Niagara Falls Boulevard  
Niagara County, New York  
2019 Removal Action Daily Report**

**Date:** Tuesday, November 5, 2019

**Personnel On-Site:**

EPA OSC – Peter Lisichenko

START V – Mallory Neldner & Sean Quinn

ERRS Contractor: Guardian Environmental Services (GES)

**Weather:** Cloudy, 0% chance of rain, Lo: 29°F, High: 50°F, Winds: 10mph, due W, 77% humidity.

**Health and Safety:** Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

**Activities Completed:**

1. ERRS continued backfilling Area 11 and 12.
2. ERRS continued excavating with heavy equipment in ST-5 of GNBSC.
3. STARTV continued scanning newly excavated area to ensure areas are within acceptable parameters.
4. ERRS demobilized medium sized excavator.
5. ERRS accepted deliveries of backfill.
6. STARTV set up and checked air monitoring equipment throughout the work day.
7. START V conducted soil analyses using the HPGe.
8. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

**Planned Activities for November 6, 2019:**

1. ERRS will continue to back fill EA 12 with stone.
2. STARTV will conduct air monitoring.
3. ERRS will continue excavating ST-5 at the GNBSC building.
4. START V will continue to conduct soil sampling analysis.

**Niagara Falls Boulevard  
Niagara County, New York  
2019 Removal Action Daily Report**

**Soil Excavation & Backfill Data:**

Soil Volume Excavated Today (In Cubic Yards)	<b>31</b>
Cumulative Soil Volume Excavated (In Cubic Yards)	<b>2,913</b>
Total Number of Disposal Trucks Today	<b>0</b>
Total Number of Disposal Trucks to Date	<b>0</b>
Number of Backfill Trucks Today	<b>15</b>
Number of Backfill Trucks to Date	<b>139</b>
Backfill Received Today (In Tons)	<b>557.61</b>
Cumulative Backfill Volume to Date (In Tons)	<b>4,488.25</b>

**Niagara Falls Boulevard  
Niagara County, New York  
2019 Removal Action Daily Report**

**Site Photographs**



View of excavation area at the NW room GNBSC.



View of demobed excavator.