

**Niagara Falls Boulevard  
Niagara County, New York  
2020 Removal Action Daily Report**

**Date:** Tuesday, January 14, 2020

**Personnel On-Site:**

EPA OSC – Peter Lisichenko

START V – Sean Quinn, & Tom O'Donnell

ERRS Contractor: Guardian Environmental Services (GES)

**Weather:** Partly cloudy, 10% chance of rain, Lo: 32°F, High: 44°F, Winds: 10 to 15 mph, due ESE, 90% humidity.

**Health and Safety:** Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

**Activities Completed:**

1. START V resumed scanning trucks for soil loadout to ensure SSAL are met for disposal
2. ERRS completed laying concrete in half of WH3.
3. START V continued to process samples in HPGe.
4. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

**Planned Activities for January 15, 2020:**

1. START V will continue to process samples in HPGe.
2. ERRS will begin site showdown operations.
3. ERRS will continue of lay concrete in WH3.

**Niagara Falls Boulevard  
Niagara County, New York  
2020 Removal Action Daily Report**

**Soil Excavation & Backfill Data:**

Soil Volume Excavated Today (In Cubic Yards)	<b>246.66</b>
Cumulative Soil Volume Excavated (In Cubic Yards) <sup>1</sup>	<b>3,739.16</b>
Total Number of Disposal Trucks Today	<b>19</b>
Total Number of Disposal Trucks to Date	<b>359</b>
Soil Volume Transferred to Disposal Trucks	<b>437</b>
Cumulative Disposal Volume Removed To Date ( In Tons)	<b>8,234</b>
Number of Backfill Trucks Today	<b>0</b>
Number of Backfill Trucks to Date	<b>243</b>
Backfill Received Today (In Tons)	<b>604.71</b>
Cumulative Backfill Volume to Date (In Tons)	<b>8737.72</b>

<sup>1</sup> Corrected value based on ERRS reported totals for each area.

**Niagara Falls Boulevard  
Niagara County, New York  
2020 Removal Action Daily Report**

**Site Photographs**



View of ERRS conducting Site restoration work in WH3.