Date: Wednesday, January 15, 2020

#### **Personnel On-Site:**

EPA OSC – Peter Lisichenko

START V – Sean Quinn, & Tom O'Donnell

ERRS Contractor: Guardian Environmental Services (GES)

**Weather**: Partly cloudy, 10% chance of rain, Lo: 31°F, High: 39°F, Winds: 5 to 10 mph, due SW, 77% humidity.

**Health and Safety:** Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

#### **Activities Completed:**

- 1. ERRS completed laying concrete in WH3.
- 2. START V continued to process samples in HPGe.
- 3. ERRS resumed excavations on A12, on the North side of the soil pile.
- 4. START V resumed scanning excavations in A12 to ensure SSAL were meet.
- 5. START V collected a total of 2 post excavation soil samples in A12.
- 6. ERRS began site shutdown procedures.
- 7. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

#### Planned Activities for January 16, 2020:

- 1. START V will continue to process samples in HPGe.
- 2. ERRS will continue site showdown operations.

### **Soil Excavation & Backfill Data:**

Soil Volume Excavated Today (In Cubic Yards)	246.66
Cumulative Soil Volume Excavated (In Cubic Yards) <sup>1</sup>	3,739.16
Total Number of Disposal Trucks Today	19
Total Number of Disposal Trucks to Date	359
Soil Volume Transferred to Disposal Trucks	437
Cumulative Disposal Volume Removed To Date (In Tons)	8,234
Number of Backfill Trucks Today	0
Number of Backfill Trucks to Date	243
Backfill Received Today (In Tons)	604.71
Cumulative Backfill Volume to Date (In Tons)	8737.72

<sup>&</sup>lt;sup>1</sup> Corrected value based on ERRS reported totals for each area.

Page 2 of 4 01/15/2020

## **Site Photographs**



View of ERRS conducting excavations on the north side of the soil pile in A12.



View of ERRS conducting backfilling in A11 on the west side of the soil pile.

Page 3 of 4 01/15/2020

Page 4 of 4 01/15/2020