



SEMS DocID

594141

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/26/99
DAY: FRIDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. (in house).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Finished overpacking 55 gallon drums. Today's total 19, total to date 374 .
2. Barry Taggart continued the review of the final haz-cat reports in house. Will have a sampling list together Monday.
3. Removed snow as needed around site.
4. Demobilized the site for the weekend.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Separate drums into waste streams.
2. Sample waste streams for disposal.
3. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/25/99
DAY: THURSDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: Unger Electrical

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 34, total to date 355.
2. Barry Taggart began the review of the final haz-cat reports. Will have a sampling list together Monday.
3. Unger Electric was on site to replace 1 GFI and 1 breaker.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Finish overpacking 55 gallon drums.
2. Separate drums into waste streams.
3. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/24/99
DAY: WEDNESDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 35, total to date 321.
2. Received final haz-cat reports and samples back from L.A. Donavon site. Tank samples were sent back as they were not done. They will be categorized tomorrow or Friday.

COMMENTS:

1. Barry Taggart will be on site tomorrow to review haz-cat reports, start work compressing waste streams, and developing sampling lists for disposal.
2. Unger electrical will be on site tomorrow to check out one faulty breaker and GFI.
3. Reached 75% of ceiling amount and forwarded a 75% letter to OSC Irizzary informing him of this fact.

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Separate drums into waste streams.
3. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/23/99
DAY: TUESDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 37, total to date 286.
2. Finished haz-cat'ing at L.A. Donavan site. Final reports will be generated tomorrow.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/22/99
DAY: MONDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Remobilized the crew from the weekend break.
2. Continued overpacking 55 gallon drums. Today's total 33, total to date 249.
3. Continued haz-cat'ing at L.A. Donavan site.

COMMENTS:

1. Barry Taggart was on site to discuss roll off analytical. Lab will run left over samples for totals because of the low flash point and the possibility of having to meet universal treatment standards for disposal.

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/19/99
DAY: FRIDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR.

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 31, total to date 216.
2. Continued haz-cat'ing at L.A. Donovan site.
3. Demobilized personnel for the weekend break.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.

CERCLA Daily Summary

Date: 2-5-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1530

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment: IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

39

Into

12
~~397~~ 400
123
1

137

(27) 40-55-
(91) 33 Into 85
10

Drums generated F.D.I.

Comments: *demobe Bob cat Trailer*

Future Plans:

Sample drums

CERCLA Daily Summary

Date: 2-4-99

Weather:

Day: Thur.

Start Work: 0700 End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		12
Drums with Product Collected		397 400
Empty Drums Collected		173
Drums Transferred		1
Empty Drums Generated		
Drums Sampled	7	98
Drums Hazcatted		
Drums Overpack	(1) 85 Into 85	(2) 85 Into 85
Drums generated F.D.	(1/2) 85	(94) 85 10

Comments: Covered T-5 w/ Poly - moved 85 into building

Future Plans: Sample drums

CERCLA Daily Summary

Date: 2-3-99

Weather:

Day: wed

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #: H843518
Pickup #: H840117
Computer #: H842952
BobCat #: H5982
Grappler #: H5983
LEL #: H843082

1 Refrigerator
1 Water Cooler
2 Porta Johns
1 Fax Machine
1 Copier Machine
1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.A.

_____	12
_____	397 400
_____	173
_____	1
_____	91
_____	(1) 30 35
(15) 55 Into 85	(79) 55 Into 85
	10

Comments: House Keeping - unload 24 air bottles

Future Plans:

Sample + Overpack

CERCLA Daily Summary

Date: 2-2-99

Weather:

Day: Tue

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment: IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.O.

Today

TTD

<u>1</u>	<u>12</u>
<u> </u>	<u>397 400</u>
<u> </u>	<u>173</u>
<u> </u>	<u>1</u>
<u> </u>	<u> </u>
<u>29</u>	<u>91</u>
<u> </u>	<u> </u>
<u>Into</u>	<u>(7) 20 55</u>
	<u>(64) 35 Into 85</u>
	<u>10</u>

Comments: Prepare for H+S EPA + IT

Future Plans: Sample + Overpack

CERCLA Daily Summary

Date: 2-1-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

3

35

Into

11
~~397~~ 400
173
1

62
(1) 30 39
(64) 55 Into 85
10

Drums generated F.D.

Comments: 4 Cubic yard Boxes delivered

Future Plans: Sample drums, Surveys + Roll off + Trenches.
Stage Cubic yard Boxes complete CYB

CERCLA Daily Summary

Date: 1-29-99

Weather:

Day: Fri

Start Work: 0700

End Work:

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.

Today

TTD

2	8
18 16	397 400
	173
	1
15	27
Into	(1) 20 35 Into 35
1	10

Comments: Snow Removal

Future Plans: Sample - fill cubic yard Boxes

CERCLA Daily Summary

Date: 1-28-99

Weather:

Day: Thur

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	<u>3</u>	<u>6</u>
Drums with Product Collected	<u> </u>	<u>384</u>
Empty Drums Collected	<u> </u>	<u>173</u>
Drums Transferred	<u> </u>	<u>1</u>
Empty Drums Generated	<u> </u>	<u> </u>
Drums Sampled	<u> </u>	<u>12</u>
Drums Hazcatted	<u> </u>	<u> </u>
Drums Overpack	<u>Into</u>	<u>(12) 20 Into 55</u>
Drums generated F.D.		<u>9</u>

Comments: Snow Removal - House cleaning for H+S

Future Plans: Samples, stage drums, Fill cubic yard boxes

CERCLA Daily Summary

Date: 1-17-99

Weather:

Day: wed

Start Work: 0700 End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

Today

TTD

3	3
10	384
	173
	1
12	12
Into	(15) 30 33 (64) 35 Into 33
	9

Drums generated F.A.

Comments: cubic yard Box delivered, Snow Removal

Future Plans: Fill Cubic Boxes - House Keeping

CERCLA Daily Summary

Date: 1-26-99

Weather:

Day: Tue

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments:

~~Cubic yard boxes delivered~~

Future Plans:

Sample, Storage drums, clean floor
Fill Cubic Yard Boxes

CERCLA Daily Summary

Date: 1-25-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments: Shipment of Salvage drums (177) + 17H open Top (15)

Future Plans:

Stage drums, clean floors
Fix leaks in Roof

CERCLA Daily Summary

Date: 1-22-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1600.

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

drums generated F.D.

(1,7) 80 55
(10) 55 Into 85

(1,7) 80 55
(64) 55 Into 85
6

Comments: unboxed 208 Salvage drums

Future Plans: stage drums clean floors

CERCLA Daily Summary

Date: 1-21-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.

Today

TTD

<u>21</u>	<u>292</u>
<u>1</u>	<u>172 173</u>
<u>1</u>	<u>1</u>
<u>1</u>	<u>1</u>
<u>10 65 Into 85</u>	<u>(34) 35 Into 85</u>
<u>1</u>	<u>6</u>

Comments:

Future Plans: Slope drums, clean floor & overpack

CERCLA Daily Summary

Date: 1-20-99

Weather:

Day: wed

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments:

_____	_____
_____	271
_____	172
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
Into	(44) 35 Into 85
_____	5

Future Plans:

secure over head door
stage drums & clean floor
over pack
Trous for fluids

CERCLA Daily Summary

Date: 1-19-99

Weather:

Day: Tue

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

<u>42</u>	<u>271</u>
<u>5</u>	<u>172</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u>(5) 55 Into 85</u>	<u>(74) 55 Into 85</u>
<u>1</u>	<u>5</u>

Comments:

Future Plans: Clean debris out side, Clean Trailers
Stage MIT out side & Cover Gate & Stage
drums Clean floor & over pack drums

CERCLA Daily Summary

Date: 1-18-98

Weather:

Day: Mon

Start Work: 0800

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	<u>37</u>	<u>229</u>
Drums with Product Collected	<u>15</u>	<u>167</u>
Empty Drums Collected		
Drums Transferred		
Empty Drums Generated		
Drums Sampled		
Drums Hazcatted		
Drums Overpack	(9) 35 Into 85	(39) 35 Into 85
Drums generated F.D.		4
<u>Comments:</u>		

Future Plans:

stage drums, clean floor & over pack
collected empty's

CERCLA Daily Summary

Date: 1-15-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1300

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	<u>32</u>	<u>192</u>
Drums with Product Collected	<u>20</u>	<u>152</u>
Empty Drums Collected		
Drums Transferred		
Empty Drums Generated		
Drums Sampled		
Drums Hazcatted		
Drums Overpack	<u>(4) 55 Into 85</u>	<u>(30) 55 Into 85</u>
Drums generated R.D.	<u>1</u>	<u>4</u>

Comments:

Future Plans:

stage drums, clean floor & overpack
collected m/t

CERCLA Daily Summary

Date: 1-14-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #: H843518
Pickup #: H840117
Computer #: H842952
BobCat #: H5982
Grapppler #: H5983
LEL #: H843082

1 Refrigerator
1 Water Cooler
2 Porta Johns
1 Fax Machine
1 Copier Machine
1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

40
25

(5) 55 Into 85

1

160
132

(26) 55 Into 85

3

Comments:

Barry Taggart on site

Future Plans:

stage drums, clean floors + overpack
collected M/T

CERCLA Daily Summary

Date: 1-13-99

Weather:

Day: wed

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.A.

Comments:

<u>36</u>	<u>120</u>
<u>30</u>	<u>107</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u>(8) 55 Into 85</u>	<u>(21) 55 Into 85</u>
	<u>2</u>

Future Plans:

stage drums, clean floors + over pack
collected M/T

CERCLA Daily Summary

Date: 1-12-99

Weather:

Day: Tue

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

<u>34</u>	<u>84</u>
<u>30</u>	<u>77</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
(7) <u>55 Into 85</u>	(13) <u>55 Into 85</u>
1	2

Comments:

Future Plans:

stage drums, clean floor & overpack
collected M/T

CERCLA Daily Summary

Date: 1-11-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.

Today

TTD

<u>30</u>	<u>30</u>
<u>25</u>	<u>42</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>
<u>(6) 35 Into 85</u>	<u>(6) 35 Into 85</u>
	1

Comments:

Future Plans:

stage drums, clean floor & over pack
collected m/f

CERCLA Daily Summary

Date: 1-8-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1500

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		
Drums with Product Collected	20	20
Empty Drums Collected	22	22
Drums Transferred		
Empty Drums Generated		
Drums Sampled		
Drums Hazcatted		
Drums Overpack	Into	Into
Drum Generated Floor debris	1	1

Comments: Brace up arch way

Future Plans: Stage drums + clean floors + overpack collected M/T

CERCLA Daily Summary

Date: 5-4-99

Weather: rain

Day: Tues

Start Work: 0700

End Work: 1530

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Into

Into

Comments:

Load 2 roll offs with PPE, shipped off 2 Haz waste roll offs for T&D. Had Last of Drum waste shipped off for T&D. General chemical picked up thier roll off

Future Plans:

2 PPE Roll offs to shipped off site. Demob site

CERCLA Daily Summary

Date: 5-3-99

Weather: Cloudy, Rain

Day: Mon

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
~~1 Foreman~~
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	_____
Drums with Product Collected	_____	_____
Empty Drums Collected	_____	_____
Drums Transferred	_____	_____
Empty Drums Generated	_____	_____
Drums Sampled	_____	_____
Drums Hazcatted	_____	_____
Drums Overpack	_____ <u>Into</u> _____	_____ <u>Into</u> _____

Comments: Cut up fiber glass tanks into 3ft sections for loading excavated 4x4x1ft of contaminated soil and scraped down 20x20 Ft area and loaded into roll of with drums

Future Plans: Tld of drums, 2 Hazwaste roll offs, 2 Roll offs of PPE, and fiber glass tanks

CERCLA Daily Summary

Date: 4-28-99

Weather:

Day: wed

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	502
_____	173
_____	1

_____	413
_____	2 20 Into 55
Into	322 55 85

Comments: F.D. mix RO Add more dry Zorb.

Pick up debris in yard Put in R.O.

Future Plans:

load out
Transfer Product in R.O. to new Roll off

CERCLA Daily Summary

Date: 4-27-99

Weather:

Day: Tue.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

_____	12
_____	502
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	2 20 Into 55
Into	(372) 55 85

Comments:

FD.
mixed conc zone in EO
Filled 5-1 w/ 5Tones Covered all samples

Future Plans:

mix EO
Pick up dirt debris Piles in yard

CERCLA Daily Summary

Date: 4-26-99

Weather:

Day: Mon

Start Work: 0800 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	502
_____	123
_____	1
_____	413
_____	2 80 56
Into	372 55 85

Comments: F.D. Removed (4 drums) + debris from RO. Total 107
decon Tool + Equipment

Future Plans: Min Corn Zorb in RO
Fill S-1 w/ Stone

CERCLA Daily Summary

Date: 4-23-99

Weather:

Day: Fr.

Start Work: 0700 End Work: 1230

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	502
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	(2) 20 Into 55
Into	(372) 55 85

Comments: ^{FD.} Removed (4) drums from RO Total (103)
QAQC drums

Future Plans: Roll off

CERCLA Daily Summary

Date: 4-22-99

Weather:

Day: Thurs.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		12
Drums with Product Collected	1	50 + 502
Empty Drums Collected		173
Drums Transferred		1
Empty Drums Generated		
Drums Sampled		413
Drums Hazcatted		
Drums Overpack	Into	(2) 20 Into 55 (372) 55 85 11

Comments: Power wheel shield unit (1) drum liquid generated
RO drums removed 14 Total (99)

Future Plans: RO drum Removal
QA QC liquid + solids

CERCLA Daily Summary

Date: 4-21-99

Weather:

Day: Wed.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		12
Drums with Product Collected	1	500 501
Empty Drums Collected		173
Drums Transferred		1
Empty Drums Generated		
Drums Sampled		413
Drums Hazcatted		
Drums Overpack	Into	2 20 Into 85
	1	(378) 55 85

Comments: FD. 10 drums removed from R.O. Total (85)
(1) Floor debris (1) shield unit liquid

Future Plans: Roll off
decon S.U.

CERCLA Daily Summary

Date: 4-20-89

Weather:

Day: Tue.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
3 + 2	500
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 85

Comments: *FA. Liquid from RO (2 drums) 10 drums Removal from RO
Slud unit sludge drums (3) Total (75)*

Future Plans:

CERCLA Daily Summary

Date: 4-19-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
3	495
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 10 85

Comments: F.D. 8 drums out of R.O. Total (65)
Skid unit sludge 3

Future Plans: R.O.
Skid unit decon

CERCLA Daily Summary

Date: 4-16-99

Weather:

Day: Fri.

Start Work: 0700

End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

9

Into

12

492

173

1

413

(2) 20 Into 55
372 55 85
10

Comments: F.D.
9 drums + debris Removed from R.O.
Shed unit hq. (5) drums S.U. Solids (4)

Total (57)

Future Plans: R.O. Remove drums
Decon Shed Unit

CERCLA Daily Summary

Date: 4-15-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

10

Into

12
483
173
1

413

(2) 20 Into 53
(372) 55 10 85

Comments: FD: Remove drums + dills from R.O. (6 drums) Total (48)
liquid from shield unit (10 drums)

Future Plans:

Roll off - decon shield unit

CERCLA Daily Summary

Date: 4-14-99

Weather:

Day: Wed.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	473
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	(2) 20 Into 55
Into _____	(372) 55 85
	10

Comments: F.D. complete CB-3

Roll off drums (12 drums removed) & debris (Total 42)

Future Plans:

Roll off

CERCLA Daily Summary

Date: 4-13-99

Weather:

Day: Tue.

Start Work: 6700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518
Pickup #:	H840117
Computer #:	H842952
BobCat #:	H5982
Grapppler #:	H5983
LEL #:	H843082

1	Refrigerator
1	Water Cooler
2	Porta Johns
1	Fax Machine
1	Copier Machine
1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
	473
	123
	1
	413
Into	(2) 20 Into 55
	372 55 20 85

Comments:

3: Complete S-1 Take Clearance sample
Start on CB-3

Future Plans: Rolloff + CB-3

CERCLA Daily Summary

Date: 4-12-99

Weather:

Day: mon

Start Work: 0800 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	<u>12</u>
Drums with Product Collected	_____	<u>473</u>
Empty Drums Collected	_____	<u>173</u>
Drums Transferred	_____	<u>1</u>
Empty Drums Generated	_____	_____
Drums Sampled	_____	<u>413</u>
Drums Hazcatted	_____	_____
Drums Overpack	<u>Into</u>	(2) 80 <u>Into</u> 55

Comments:

F.D.
Pulled (4 drums) out of Roll off + debris (30 Total)
Removed sludge from S-1 ~~washed~~ widened opening.

Future Plans:

Remove sludge from S-1

CERCLA Daily Summary

Date: 4-9-99

Weather:

Day: Fri

Start Work: 0600

End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	12
Drums with Product Collected	_____	473
Empty Drums Collected	_____	123
Drums Transferred	_____	1
Empty Drums Generated	_____	_____
Drums Sampled	_____	413
Drums Hazcatted	_____	_____
Drums Overpack	_____	_____
	<u>Into</u>	(2) 20 Into 55 (372) 55 85 10

Comments: F.D. Pulled (7 drums) from R.O. Total (26)
Remove sludge from S-1

Future Plans: work on R.O. + S-1

CERCLA Daily Summary

Date: 4-8-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1730
~~1630~~

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		12
Drums with Product Collected		473
Empty Drums Collected		173
Drums Transferred		1
Empty Drums Generated		
Drums Sampled		413
Drums Hazcatted		
Drums Overpack		
	<u>Into</u>	<u>Into</u>
		2 20 55 85 (372) 55 10

Comments: E.O. Two New R.T. on site Pulled (7 drums) Total (19)
Remove sludge S-1

Future Plans: Pulled drums E.O.
Remove sludge S-1 + CB-3

CERCLA Daily Summary

Date: 4-7-99

Weather:

Day: wed

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	12
Drums with Product Collected	_____	473
Empty Drums Collected	_____	123
Drums Transferred	_____	1
Empty Drums Generated	_____	_____
Drums Sampled	_____	413
Drums Hazcatted	_____	_____
Drums Overpack	_____	_____
	<u>Into</u>	2 20 Into 55

Comments: ^{FD.} Pull out (6 drums) from R.O. Total (12)

Future Plans:

Pull out drums from R.O.

CERCLA Daily Summary

Date: 4-6-99

Weather:

Day: Tue

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	12
Drums with Product Collected	_____	473
Empty Drums Collected	_____	123
Drums Transferred	_____	1
Empty Drums Generated	_____	_____
Drums Sampled	_____	413
Drums Hazcatted	_____	_____
Drums Overpack	_____	_____
	<u>Into</u>	(2) 20 Into 55 (372) 55 85 10

Comments: *F.D. clean debris & drums out of R.O.
(6 drums)*

Future Plans: *Pull out drums from R.O.*

CERCLA Daily Summary

Date: 4-5-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	12
Drums with Product Collected	_____	423
Empty Drums Collected	_____	173
Drums Transferred	_____	1
Empty Drums Generated	_____	_____
Drums Sampled	_____	413
Drums Hazcatted	_____	_____
Drums Overpack	_____	_____
	<u>Into</u>	<u>Into</u>

(372) 55 85
10

Comments: F.D. changed started skid unit
cleaned PPE & debris Complete containment area R.O.
Load out w/ #1 (71 drums)

Future Plans:
Clean debris & drums out of R.O.

CERCLA Daily Summary

Date: 4-2-99

Weather:

Day: Fri.

Start Work: 0700 End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes		12
Drums with Product Collected	2	473
Empty Drums Collected		173
Drums Transferred		1
Empty Drums Generated		
Drums Sampled		413
Drums Hazcatted		
Drums Overpack	Into	(2) 80 Into 55 (372) 55 85 10

Comments:

Remove sludge from S-1 (2 drums gen.
Skid unit starter Broken.

Future Plans:

~~Clear debris out of Roll off~~ Continue on S-1
Fix Skid unit + Load out

CERCLA Daily Summary

Date: 4-1-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #: H843518
Pickup #: H840117
Computer #: H842952
BobCat #: H5982
Grappler #: H5983
LEL #: H843082

1 Refrigerator
1 Water Cooler
2 Porta Johns
1 Fax Machine
1 Copier Machine
1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

	12
	469 471
	173
	1
	413
Into	2 20 Into 55
	(372) 55 65
	10

Comments:

F.D. Load out WS# 1 (68 drums)
Remove sludge from 5-1- (9 drums gen)

Future Plans:

CERCLA Daily Summary

Date: 3-31-99

Weather:

Day: wed

Start Work: 0700

End Work:

1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	469
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	(2) 50 Into 55
Into	(372) 55 80 10

Comments: F.D. Load out (76 drums) (12 Cubic yard Boxes)
(one (1) Tote Tank)

Future Plans: Load out - use shield unit to remove
Sludge from S-1 + CB-3

CERCLA Daily Summary

Date: 3-30-99

Weather:

Day: Tue.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	469
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	(2) 30 Into 55
Into	(372) 55 85
	10

Comments:

FD.
Load out WS # 1 + 3 (76 drums)
Worked on S-1 Remove Sludge.

Future Plans:

Load out

CERCLA Daily Summary

Date: 3-29-99

Weather:

Day: Mon

Start Work: 0700 End Work: 1530

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	12
Drums with Product Collected	_____	469
Empty Drums Collected	_____	173
Drums Transferred	_____	1
Empty Drums Generated	_____	_____
Drums Sampled	_____	413
Drums Hazcatted	_____	_____
Drums Overpack	_____	_____
	<u>Into</u>	(2) 30 Into 35 (372) 55 85 10

Comments: F.D. cleaned yard under M/T 3
load out WS #2 (139 drums).

Future Plans: Load out.

CERCLA Daily Summary

Date: 3-26-99

Weather:

Day: Fri.

Start Work: 0700 End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	<u>12</u>
Drums with Product Collected	_____	<u>469</u>
Empty Drums Collected	_____	<u>173</u>
Drums Transferred	_____	<u>1</u>
Empty Drums Generated	_____	_____
Drums Sampled	_____	<u>413</u>
Drums Hazcatted	_____	_____
Drums Overpack	<u>Into</u>	(2) 20 Into 55 (372) 55 85 70

Comments: *FD. Build containment area
Clean Tanks. Near T-5*

Future Plans: *Look out of drums + m/T's*

CERCLA Daily Summary

Date: 3-25-99

Weather:

Day: Thu.

Start Work: 0700 **End Work:** 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

[illegible]

FD.
Comments: cut floor Pump required in from S-1
Clean Tanks.

Future Plans: Clean tanks Build Confinement near R.O.

CERCLA Daily Summary

Date: 3-24-99

Weather:

Day: wed

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

3

Into

12
469
173
1

413

(2) 20 Into 85
(272) 55 85
10

Comments:

ED.
decen T-5 (3 drums gen) Start on other
Tanks outside

Future Plans:

cut concrete floor over S-1 — Pump liquid
out of S-1 clean Tanks outside

CERCLA Daily Summary

Date: 3-23-99

Weather:

Day: Tue.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

3

Into

12
466
173
1
413

(2) 20 Into 55
(372) 55 85
10

Comments: F.D. decon T-5 (3 drums gen)

Future Plans: decon T-5 start decon Two other Tanks.

CERCLA Daily Summary

Date: 3-22-99

Weather:

Day: Mon.

Start Work: 0800 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	463
_____	173
_____	1
_____	_____
_____	413
_____	_____
_____	2 20 Into 55
Into _____	(372) 55 85
	10

FD
Comments: Number + drum hog Tank drums - Prep for confined space T-5
Sample CB-3 - Cut down Product lines second back Hoe.

Future Plans: decon T-5 Confined space.

CERCLA Daily Summary

Date: 3-19-99

Weather:

Day: Fri.

Start Work: 0600
2700

End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
2	463
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 85
	10

F.D.

Comments: Pumped 2 drums from R.O. Cut Tonks
Clean floors. Found 5-5 Behind T-1 Sampled.

Future Plans:

CERCLA Daily Summary

Date: 3-18-99

Weather:

Day: Thur.

Start Work: 0700

End Work: 1730
~~1630~~

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
5	461
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 85
	10

Comments:

F.D.
Complete T-1 (3 drums gen.) - 2 drums pumped off Rolloff.
Complete adjustments to R.O. Back Hoe on site - Cut up T-1 → 4

Future Plans:

Pump out Liquid from R.O.. Clean floor under tanks

CERCLA Daily Summary

Date: 3-17-99

Weather:

Day: wed

Start Work:

0600

End Work:

1730

0700

1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

F.D.

Comments:

Completed T-3 (1 drum) decon T-2 (8 drums gen)
Pumped 3 drums from Roll-off. Adjusted waste stream.
Cut T-1

Future Plans:

decon T-1 complete adjustment to waste stream

CERCLA Daily Summary

Date: 3-16-99

Weather:

Day: Tue

Start Work:

End Work:

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518
Pickup #:	H840117
Computer #:	H842952
BobCat #:	H5982
Grappler #:	H5983
LEL #:	H843082

1 Refrigerator
1 Water Cooler
2 Porta Johns
1 Fax Machine
1 Copier Machine
1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

15

Into

$$\begin{array}{r} 12 \\ 444 \\ 173 \\ 1 \\ \hline 413 \end{array}$$

FD.

Comments: Decom T-3, 15 drums gen.
Support Roof in walkway.

Future Plans: complete T-3 start T-2 cut T-1

CERCLA Daily Summary

Date: 3-15-99

Weather:

Day: Mon.

Start Work: 0800

End Work: 0930

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	429
_____	173
_____	1
_____	413

_____	(2) 20 Into 55
_____	(372) 55 85
_____	10

Comments: F.D. Roof unsafe remove for day.

Future Plans: decon T-3 - Support Roof in ~~work~~ walkway.

CERCLA Daily Summary

Date: 3-12-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
7	429
	173
	1
	413
Into	(3) 20 Into 55
	(372) 55 85
	10

Comments: FD
Decon T-3 - Transfer drums inside Building.

Future Plans: Decon T-3, Put support Beams in archway

CERCLA Daily Summary

Date: 3-11-99

Weather:

Day: Thurs

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
8	422
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 85

Comments: Complete drum waste stream, complete T-4 decon
Sent out samples T-1-5

Future Plans: decon T-3 - Transfer drums inside -

CERCLA Daily Summary

Date: 3-10-99

Weather:

Day: Wed.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

8

Into

12
414
173
1
413

(2) 20 Into 55

(372) 55 85

F.D.
Comments: Barry on site, decon T-4 - 8 drums gen., Trace Pipes

Future Plans: Waste Stream + decon T-4

CERCLA Daily Summary

Date: 3-9-99

Weather:

Day: Tue

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
3	406
	173
	1
	413
Into	(2) 20 Into 55
	(372) 55 85

F.D.
Comments: generated 3 drums from T-4 demo T-3
55-17 H drums arrived

Future Plans: decom T-4 - Trace underground Pipes w/ Snake

CERCLA Daily Summary

Date: 3-8-99

Weather:

Day: Mon.

Start Work: 0800 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

Into

(2) 20 Into 55
(372) 55 85

Comments:

FD.
Cut walls off T-4 and 1/2 of T-3

Future Plans:

demo. T-3, Remove Product from T-4

CERCLA Daily Summary

Date: 3-5-99

Weather:

Day: Fri

Start Work: 0700

End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	403
_____	173
_____	1

_____	413

_____	(2) 20 Into 55
_____	(372) 55 85
_____	10

Comments: Waste Streams, Fix Poly on Roof Measure 5-3+
Cesspool

Future Plans: Start on Tanks 1-4 demo.

CERCLA Daily Summary

Date: 3-4-99

Weather:

Day: Thur.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

_____	12
_____	403
_____	173
_____	1
_____	413
_____	2 Into 55
Into	372 85
	10

Comments:

sample T-6 + S-1A, Waste Streams, Bob Cat demolish
ordered PPE + 55-17H.

Future Plans:

Waste Stream

CERCLA Daily Summary

Date: 3-3-99

Weather:

Day: Wed.

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack

	12
2	403
	173
	1
	413
Into	(2) 30 Into 55 (372) 55 Into 85 18

Comments:

Clean trench #1, amend H+5 for confined space,
Clean floor, ordered 55-12H and PPE ~~Bob Cat drums~~

Future Plans:

sample T-6 + S-1A, Clean S-2, waste stream

CERCLA Daily Summary

Date: 3-2-99

Weather:

Day: Tue.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
FD Drums

	12
2	401
	173
	1
	413
Into	(2) 30 55 Into 85- 372 55 10

Comments: Clean trench #2, waste stream drums
Clean Bob Cat.

Future Plans: Clean Trench #1, Clean floor, Start on 5-1

CERCLA Daily Summary

Date: 3-1-99

Weather:

Day: Mon.

Start Work: 0800

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

FD drums

Comments: Resampled Roll off + drum 117, clean Trench #3 generated 2 drums. Clean floors waste stream drums.

Future Plans: waste stream drums, clean Trench #2

CERCLA Daily Summary

Date: 1-26-99

Weather: Sunny

Day: Fri

Start Work: 0700 End Work: 1430

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments:

Snow Removal.

(19) 55 Into 85

12

397

173

1

413

(21) 20 Into 55
(373) 65 Into 85
10

Future Plans: Clean TR-1, 2, + 3

into waste streams

arrange drums

CERCLA Daily Summary

Date: 2-25-99

Weather: Snow

Day: Thur

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

(34) 65 Into 54

(33) 33 Into 33
10

Comments:

generates E.O. drums
Barry Taggart on site

Future Plans:

overpack

CERCLA Daily Summary

Date: 2-24-99

Weather: cloudy

Day: wed

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

(35) Into 85

(25) Into 85
(319) Into 85

10

Comments: Re Cover m/T outside - Lookover HC Reports

Future Plans: overpack

CERCLA Daily Summary

Date: 2-23-99

Weather: Sunny

Day: Tue

Start Work: 0700 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

drums generated F.O.

(37) 15 Into 85

(2) 20 Into 55
(284) 25 Into 85
10

Comments: Hay Cat complete, Trencher drums inside for overpack

Future Plans: overpack

CERCLA Daily Summary

Date: 2-22-99

Weather: Sunny

Day: Mon

Start Work: 0800 End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

(33) 55 Into 85

(247) 20 55 Into 55
10

Drums generated P.D.

Comments:

House Keeping, Transfer drums inside for over packing

Future Plans:

over pack

CERCLA Daily Summary

Date: 2-19-99

Weather: ~~Sunny~~ Rain

Day: Fri

Start Work: 0700

End Work: 1530

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated FO

Comments: Clean floor, Pump out Romporex

Future Plans:

overpack

_____	12
_____	397
_____	173
_____	1
_____	_____
_____	413
_____	_____
(31) 35 Into 85	(2) 20 30 (2) 35 Into 85
	214 10

CERCLA Daily Summary

Date: 2-18-99

Weather: Rain

Day: Thur.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

<u>Equipment:</u>	<u>IT</u>	<u>Rental</u>
Van #:	H843518	1 Refrigerator
Pickup #:	H840117	1 Water Cooler
Computer #:	H842952	2 Porta Johns
BobCat #:	H5982	1 Fax Machine
Grappler #:	H5983	1 Copier Machine
LEL #:	H843082	1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

	<u>Today</u>	<u>TTD</u>
Cubic Yard Boxes	_____	<u>12</u>
Drums with Product Collected	_____	<u>397</u>
Empty Drums Collected	_____	<u>173</u>
Drums Transferred	_____	<u>1</u>
Empty Drums Generated	_____	_____
Drums Sampled	_____	<u>413</u>
Drums Hazcatted	_____	_____
Drums Overpack	(36) 55 Into 85	(183) 20 Into 85
Drums generated FD		10

Comments: Joe Fort on site D. Hackett off site Stock Pile Salvage drums inside, P. Hedoux to Woburn site for QA/QC of samples & logs.

Future Plans: over Pack

CERCLA Daily Summary

Date: 2-17-99

Weather: Sunny

Day: wed

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.

_____	12
_____	397
_____	173
_____	1
_____	_____
_____	413
_____	_____
(30) 45 Into 45	(147) 45 Into 45
	10

Comments: House Keeping, Stockpile Salvage drum inside Build.

Future Plans: over pack

CERCLA Daily Summary

Date: 2-16-99

Weather: Sunny

Day: Tue

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.

_____	12
_____	392
_____	173
_____	1
_____	_____
_____	413
_____	_____
(22) 55 Into 8.5	(2) 55 Into 5.5
_____	(117) 55 Into 8.5
_____	10

Comments: Sent (5) Tank samples to Woburn site for Hg Cat.
Stockpile Salvage drums inside build.

Future Plans: over pack drums

CERCLA Daily Summary

Date: 2-15-99

Weather: Sunny

Day: Mon

Start Work: 0800

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments: Look for test wells

	12
	397
	173
	1
	408 413
(4) Into	(2) 20 (2) 45 Into 81
	10

Future Plans: over pack

CERCLA Daily Summary

Date: 2-11-99

Weather: Sunny

Day: Thur.

Start Work: 0700 End Work: 1700

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
Drums generated F.D.
Comments:

	12
	397
	173
	1
67	408
Into	(2) 20 33 (91) 13 Into 85 10

Future Plans: Sample Tanks, over pack drums

CERCLA Daily Summary

Date: 2-10-99

Weather: Sunny

Day: wed.

Start Work: 0700

End Work: 1730

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes
Drums with Product Collected
Empty Drums Collected
Drums Transferred
Empty Drums Generated
Drums Sampled
Drums Hazcatted
Drums Overpack
drums generated F.D.

_____	12
_____	397
_____	173
_____	1
_____	_____
85	341
_____	_____
Into	(2) 85 (91) 33 Into 85 10

Comments:

Future Plans: sample drums, clean organize yard
cut + grub yard

CERCLA Daily Summary

Date: 1-9-99

Weather:

Day: Tue.

Start Work: 0700

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #:	H843518	1	Refrigerator
Pickup #:	H840117	1	Water Cooler
Computer #:	H842952	2	Porta Johns
BobCat #:	H5982	1	Fax Machine
Grappler #:	H5983	1	Copier Machine
LEL #:	H843082	1	10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments: Grey Benham on site

Future Plans:

Sample drums

	12
	397
	123
	1
	256
	(3) 25 Into 25
	(91) 55 Into 25
	10

CERCLA Daily Summary

Date: 2-8-99

Weather:

Day: Mon

Start Work: 0800

End Work: 1630

Site Name: Former American Glue & Resin

OSC: Gilberto Irizarry

Response Manager: Daniel Hackett

Contractor: International Technology Corporation

Personnel: 1 PA
1 Foreman
4 RT's

Equipment:

IT

Rental

Van #: H843518
Pickup #: H840117
Computer #: H842952
BobCat #: H5982
Grappler #: H5983
LEL #: H843082

1 Refrigerator
1 Water Cooler
2 Porta Johns
1 Fax Machine
1 Copier Machine
1 10 yd Dumpster

Subcontractor:

Scope of Work Completed:

Today

TTD

Cubic Yard Boxes

Drums with Product Collected

Empty Drums Collected

Drums Transferred

Empty Drums Generated

Drums Sampled

Drums Hazcatted

Drums Overpack

Drums generated F.D.

Comments: R.I. Analytical needed extra samples

_____	12
_____	397
_____	173
_____	1
_____	185
48	
_____	(2) 397
Into	(91) 397 Into 85
	10

Future Plans: sample drums

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/26/99
DAY: FRIDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site), 1 T&D Mgr. (in house).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Finished overpacking 55 gallon drums. Today's total 19, total to date 374 .
2. Barry Taggart continued the review of the final haz-cat reports in house. Will have a sampling list together Monday.
3. Removed snow as needed around site.
4. Demobilized the site for the weekend.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Separate drums into waste streams.
2. Sample waste streams for disposal.
3. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/19/99
DAY: FRIDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR.

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 31, total to date 216.
2. Continued haz-cat'ing at L.A. Donovan site.
3. Demobilized personnel for the weekend break.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/22/99
DAY: MONDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Remobilized the crew from the weekend break.
2. Continued overpacking 55 gallon drums. Today's total 33, total to date 249.
3. Continued haz-cat'ing at L.A. Donavan site.

COMMENTS:

1. Barry Taggart was on site to discuss roll off analytical. Lab will run left over samples for totals because of the low flash point and the possibility of having to meet universal treatment standards for disposal.

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/23/99
DAY: TUESDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 37, total to date 286.
2. Finished haz-cat'ing at L.A. Donavan site. Final reports will be generated tomorrow.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/24/99
DAY: WEDNESDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: NONE

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grappler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 35, total to date 321.
2. Received final haz-cat reports and samples back from L.A. Donavon site. Tank samples were sent back as they were not done. They will be categorized tomorrow or Friday.

COMMENTS:

1. Barry Taggart will be on site tomorrow to review haz-cat reports, start work compressing waste streams, and developing sampling lists for disposal.
2. Unger electrical will be on site tomorrow to check out one faulty breaker and GFI.
3. Reached 75% of ceiling amount and forwarded a 75% letter to OSC Irizzary informing him of this fact.

FUTURE PLANS:

1. Continue to overpack 55 gallon drums.
2. Separate drums into waste streams.
3. Cut and clean fiberglass tanks, drum their contents.

**DAILY CERCLA SUMMARY
AMERICAN GLUE SITE, MIDDLETON, MA.
IT CORP. J #778016**

DATE: 2/25/99
DAY: THURSDAY

WORK HOURS: 0700-1630

SUBCONTRACTORS: Unger Electrical

PERSONNEL: 1 RM, 1 PBA, 1 FM, 3 FTs, 1 OPERATOR, 1 T&D Mgr. (on site). 1 T&D Mgr. and 1 FM (off site performing haz-cat function at L.A. Donavon site).

EQUIPMENT: 1 p/u truck #843588, 1 van #843518, 1 computer #842952, mini-loader #5982, drum grapppler #5983, LEL/O₂ meter #843082.

RENTALS: 1 refrigerator, 1 water cooler, 2 portable toilet, 1 fax machine, 1 copier machine, 1 7yd. dumpster.

WORK COMPLETED:

1. Continued overpacking 55 gallon drums. Today's total 34, total to date 355.
2. Barry Taggart began the review of the final haz-cat reports. Will have a sampling list together Monday.
3. Unger Electric was on site to replace 1 GFI and 1 breaker.

COMMENTS:

1. NONE

FUTURE PLANS:

1. Finish overpacking 55 gallon drums.
2. Separate drums into waste streams.
3. Cut and clean fiberglass tanks, drum their contents.