

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION 1  
BOSTON, MASSACHUSETTS



SEMS DocID

594149

US EPA On-Scene Coordinator:  
OHM Corporation Response Manager:

Gilberto Irizarry  
Dan Hackett

American Glue & Resin Site, Middleton, MA  
Contract # 68-R1-98-01 Order # 0011

**Weekly Schedule**  
**Week of: 7 March - 13 March 1999**  
**Sunday (NO WORK)**

**WORK TO BE PERFORMED:**

- |    |    |
|----|----|
| a. | d. |
| b. | e. |
| c. | f. |

**AUTHORIZED PERSONNEL:**

RM-  
RT-  
PA-  
Operator-  
Foreman-

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van-  
truck-  
copier- 1  
water cooler- 1  
fax machine- 1  
uniloader-

**IT SUBCONTRACTORS ON-SITE**

**WORK TO BE PERFORMED:**

- |    |                                       |    |
|----|---------------------------------------|----|
| a. | Dismantle tanks.                      | d. |
| b. | Prepare to pump liquid from roll-off. | e. |
| c. |                                       | f. |

**Monday**

**AUTHORIZED PERSONNEL:**

RM- 1  
RT- 4  
PA- 1  
Operator-  
Foreman- 1  
Chemist- 1  
Sample Tech- 1  
T&D Coord.- 1

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van- 1  
truck- 1  
copier- 1  
water cooler- 1  
fax machine- 1  
uniloader- 1

**IT SUBCONTRACTORS ON-SITE**

Superfund Records Center  
SITE: American Glue & Resin  
ERSAN: 12.13  
OTHER: 594149

***Tuesday***

**WORK TO BE PERFORMED:**

- |    |                         |    |
|----|-------------------------|----|
| a. | Continue work on tanks. | d. |
| b. | Work on roll-off.       | e. |
| c. |                         | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1
Chemist-	
T&D Coord.-	1

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
uniloader-	1

**IT SUBCONTRACTORS ON-SITE**

***Wednesday***

**WORK TO BE PERFORMED:**

- |    |                         |    |
|----|-------------------------|----|
| a. | Continue work on tanks. | d. |
| b. | Work on roll-off.       | e. |
| c. |                         | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1
T&D Coord.-	1
Chemist-	
Sample Tech-	

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
uniloader-	1

**IT SUBCONTRACTORS ON-SITE**

**Thursday**

**WORK TO BE PERFORMED:**

- |    |   |    |
|----|---|----|
| a. | Continue work on tanks.                 | d. |
| b. | Work on roll-off.                       | e. |
| c. | Set-up for Transportation and disposal. | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1
T&D Coord.-	1

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
uniloader-	1

**IT SUBCONTRACTORS ON-SITE**

**Friday**

**WORK TO BE PERFORMED:**

- |    |   |    |
|----|---|----|
| a. | Continue work on tanks.                 | d. |
| b. | Work on roll-off.                       | e. |
| c. | Set-up for Transportation and disposal. | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
uniloader-	1

**IT SUBCONTRACTORS ON-SITE**

**Saturday (NO WORK)**

**WORK TO BE PERFORMED:**

- |    |    |
|----|----|
| a. | d. |
| b. | e. |
| c. | f. |

**AUTHORIZED PERSONNEL:**

RM-  
RT-  
PA-  
Operator-  
Foreman-

**AUTHORIZED EQUIPMENT:**


POV-  
Van-  
truck-  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader- 1

**IT SUBCONTRACTORS ON-SITE**

**US EPA OSC Certification:**

The personnel, equipment, and tasks detailed above are authorized by the OSC in accordance with the above referenced delivery order.

On-Scene Coordinator




Date

3/5/99

Acknowledgement of receipt of Weekly Schedule.

IT Representative



Date

3/5/99