

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION 1  
BOSTON, MASSACHUSETTS



SEMS DocID

594156

US EPA On-Scene Coordinator:  
OHM Corporation Response Manager:

Gilberto Irizarry  
Dan Hackett

American Glue & Resin Site, Middleton, MA  
Contract # 68-R1-98-01 Order # 0011

**Weekly Schedule**  
**Week of: 26 April - 1 May 1999**  
**Sunday (NO WORK)**

Superfund Records Center

SITE: American Glue & Resin

BREAK: 12.13

OTHER: 594156

**WORK TO BE PERFORMED:**

- |    |    |
|----|----|
| a. | d. |
| b. | e. |
| c. | f. |

**AUTHORIZED PERSONNEL:**

RM-  
RT-  
PA-  
Operator-  
Foreman-

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van-  
truck-  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader-

**IT SUBCONTRACTORS ON-SITE**

**Monday**

**WORK TO BE PERFORMED:**

- |  |    |
|--|----|
| a. Complete drum removal from roll-off.                  | d. |
| b. Clean up of equipment in preparation for final demob. | e. |
| c.   | f. |

**AUTHORIZED PERSONNEL:**

RM- 1  
RT- 4  
PA- 1  
Operator-  
Foreman- 1  
Chemist-  
Sample Tech-  
T&D Coord.-

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van- 1  
truck- 1  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader-

**IT SUBCONTRACTORS ON-SITE**

**Tuesday**

**WORK TO BE PERFORMED:**

- |    |  |    |
|----|--|----|
| a. | Begin roll-off waste solidification.                           | d. |
| b. | Continue clean up of equipment in preparation for final demob. | e. |
| c. |  | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1
Chemist-	
T&D Coord.-	

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
unloader-	

**IT SUBCONTRACTORS ON-SITE**

**Wednesday**

**WORK TO BE PERFORMED:**

- |    |   |    |
|----|---|----|
| a. | Continue roll-off waste solidification. | d. |
| b. | Backfill sump S-1A.                     | e. |
| c. |   | f. |

**AUTHORIZED PERSONNEL:**

RM-	1
RT-	4
PA-	1
Operator-	
Foreman-	1
T&D Coord.-	
Chemist-	
Sample Tech-	

**AUTHORIZED EQUIPMENT:**

POV-	1
Van-	1
truck-	1
copier-	1
water cooler-	1
fax machine-	1
unloader-	

**IT SUBCONTRACTORS ON-SITE**

**Thursday**

**WORK TO BE PERFORMED:**

- |   |    |
|---|----|
| a. Transfer roll-off waste.                               | d. |
| b. Perform housekeeping around the site, clean equipment. | e. |
| c. Clean skid unit.                                       | f. |

**AUTHORIZED PERSONNEL:**

RM- 1  
RT- 4  
PA- 1  
Operator-  
Foreman- 1  
T&D Coord.-

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van- 1  
truck- 1  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader-

**IT SUBCONTRACTORS ON-SITE**

Clean Ventures.

**Friday**

**WORK TO BE PERFORMED:**

- |   |    |
|---|----|
| a. Transfer roll-off waste.                               | d. |
| b. Perform housekeeping around the site, clean equipment. | e. |
| c. Demob for the weekend.                                 | f. |

**AUTHORIZED PERSONNEL:**

RM- 1  
RT- 4  
PA- 1  
Operator-  
Foreman- 1

**AUTHORIZED EQUIPMENT:**

POV- 1  
Van- 1  
truck- 1  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader-

**IT SUBCONTRACTORS ON-SITE**

**Saturday (NO WORK)**

**WORK TO BE PERFORMED:**

- |    |    |
|----|----|
| a. | d. |
| b. | e. |
| c. | f. |

**AUTHORIZED PERSONNEL:**

RM-  
RT-  
PA-  
Operator-  
Foreman-

**AUTHORIZED EQUIPMENT:**


POV-  
Van-  
truck-  
copier- 1  
water cooler- 1  
fax machine- 1  
unloader- 1

**IT SUBCONTRACTORS ON-SITE**

**US EPA OSC Certification:**

The personnel, equipment, and tasks detailed above are authorized by the OSC in accordance with the above referenced delivery order.

On-Scene Coordinator



Date

5/6/99

Acknowledgement of receipt of Weekly Schedule.

IT Representative



Date

5-6-99