

## SESC Plan Inspection Report

## Project Information

Name	<del>XXXXXXXXXX</del> Former Ciba-Geigy Facility		
Location	180 Mill St, Cranston, RI (Plot 4, Lot 1102)		
DEM Permit No.	18-0048 / RIR101724		
Site Owner	Name Joseph Guarnaccia	Phone 973-245-5269	Email joseph.guarnaccia@basf.com
Site Operator	Name Jason Oliver	Phone	Email

## Inspection Information

Inspector Name	Name Aaron C. Ting	Phone 978-577-7138	Email ating@aeiconsultants.com
Inspection Date	9/18/19	Start/End Time	07:00/07:30
Inspection Type	<input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> Other		

## Weather Information

Last Rain Event	Date: N/A    Duration (hrs): N/A    Approximate Rainfall (in): N/A		
Rain Gauge Location & Source:	Theodore Francis Green state Airport RI		
Weather at time of this inspection:	55° Sunny		

## Check statement that applies then sign and date below:

- ☒ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.
- ☐ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

Inspector:	Print Name Joseph Drebaun	Signature Joseph D Drebaun	Date 9/18/19
The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.			
Operator:	Print Name Jason Oliver	Signature [Signature]	Date 9-18-19



PROJECT: 180 Mill St Cranston RI

INSPECTION DATE:

9/18/19

**Site-specific Control Measures**

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1	Construction Site exit incl. decon. pad	RIDOT Std Specs. 21 Soil Erosion and Sed. Control book	<input type="checkbox"/> Yes <input type="checkbox"/> No		No impacted soils being brought on or off site. site cap in place
2	Project-wide including material stockpiles	Penmeter - compost filter socks (RIDOT 9.2.0) stockpiles - hay/bales RIDOT Std Spec - 2016, 212	<input type="checkbox"/> Yes <input type="checkbox"/> No		No stockpiles. filter-socks being maintained along riverway until restoration complete
3	Project-wide including material stockpiles	21 SESC Handbook Water for dust control/cover stockpiles RIDOT Std Spec 21 SESC Handbook	<input type="checkbox"/> Yes <input type="checkbox"/> No		Cap in place no stock piles on site
4	Adjacent roads	Roads adjacent to construction site shall be clean at the end of each day	<input type="checkbox"/> Yes <input type="checkbox"/> No		roads kept clean by crushed rock pad, no soil loads leaving site
5	Project-wide	Pickup construction trash/debris	<input type="checkbox"/> Yes <input type="checkbox"/> No		good housekeeping measures Each day
6	Project-wide	Spill prevention/ Spill containment measures	<input type="checkbox"/> Yes <input type="checkbox"/> No		spill containment materials onsite if needed in CONEX Box
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		



PROJECT: 180 Mill St Cranston RI

INSPECTION DATE: 9/18/19

**General Site Issues**

Below are some general site issues that should be assessed during inspections. Please customize this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
2	Are appropriate limits of disturbance (LOD) established?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 <sup>th</sup> ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
8	In instances where adequate vegetative stabilization was not established by November 15 <sup>th</sup> , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
9	If work is to continue from October 15 <sup>th</sup> through April 15 <sup>th</sup> , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		



PROJECT: 180 mill st construction RT

INSPECTION DATE: 9/18/19

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
17	Is the operator maintaining sediment controls in accordance with the requirements in the RI SESC Handbook?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the RISESC Handbook and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
24	Has the site operator taken steps to prohibit the following pollutant discharges on the site?			
a	Contaminated groundwater.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		



PROJECT:

INSPECTION DATE:

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
e	Soaps or solvents used in vehicle and equipment washing.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		



PROJECT: 180 Mill St Crandon RT

INSPECTION DATE:

9/18/19

Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
exposed to stormwater?			
Are stockpiles located within the limits of disturbance?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
(Other)			



**PROJECT:** 180 mll 57 Cragdon RJ **INSPECTION DATE:** 9/18/19

**General Field Comments:**







<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9/28/19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------




<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9.18.19 )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
---	--	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input type="checkbox"/>	Dump Truck/Triaxle
<input checked="" type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzall	<input checked="" type="checkbox"/>	Other (list) <u>COMPACTOR</u>

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9-18-10 )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
---	--	-------------------------------

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

<b>Required Personal Protective Equipment (PPE)</b> Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID <input checked="" type="checkbox"/> MSDS <input type="checkbox"/> BASF Knowledge <input type="checkbox"/> Work Provider Knowledge <input type="checkbox"/> Prior SWP									
YES	NO	ITEM	YES	NO	Item				
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic		<input checked="" type="checkbox"/>	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields		<input checked="" type="checkbox"/>	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust		<input checked="" type="checkbox"/>	Personal Fall Protection Equipment				
	<input checked="" type="checkbox"/>	Faceshield	<input checked="" type="checkbox"/>		Gloves <input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work				
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs	<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank				
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face	<input checked="" type="checkbox"/>		Boots <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other				
	<input checked="" type="checkbox"/>	Dust Mask		<input checked="" type="checkbox"/>	Welding Protection				
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing		<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces				
<input checked="" type="checkbox"/>		Eyewash Station	<input checked="" type="checkbox"/>		Mobile phone or radios				
<input checked="" type="checkbox"/>		Tyvek Suits	<input checked="" type="checkbox"/>		Insect repellent, sunscreen				
		Other PPE (list)	<input checked="" type="checkbox"/>		High-visibility, reflective vest				

<b>Training Requirements</b>		
Need	N/A	Area
<input checked="" type="checkbox"/>		BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9-18-19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------

<b>STRATEGIC ENVIRONMENTAL SERVICES</b>  <b>PRE-TASK PLAN (PTP)</b>	<b>PROJECT / JOB / TASK (Description):</b> BASF Cranston/CMI Implementation	<b>LOCATION:</b> 180 Mill Street, Cranston, RI	<b>DATE</b>
<b>SES SUPERVISOR:</b>			

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input checked="" type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B22 Working from Heights (<4 feet)





BASF  
180 Mill Street, Lot 1102  
Cranston, RI

Date	Name	Company Name	Time In	Time out
9/18/19	Tommy CAVANAUGH	RoI	7:00	2:00
9-18-19	JASON OLIVER	SES	6:00	4:00
9-18-19	JOHN LEBHTON	SES	6:00	4:00
9-18-19	Joe Hetner	SES	6:00	3:05
9-18-19	Brandon Stoney	SES	7:00	3:15
9-18-19	A. Pires	NATIONAL GRID	7:20	7:40
9/18/19	Joseph Drehunm	AEI	7:20	13:50
9/18/19	KEVIN SWEENEY	SES	8:30	3:15
9/18/19	Bob Mallick	SES	12:04	<del>13:00</del>



# DAILY PROJECT REPORT

Project: BASF, Lot 1102  
180 Mill Street  
Cranston, RI

Submitted By: Joseph Drebaum  
Signature: Joseph D Dre  
Date: 9/19/2019



Weather: Sunny

Daily  
Precipitation: 0.0" Temp: 68/44  
(Hi - low)

PERSONNEL/EQUIPMENT		
Contractor	No.	
	Superintendent	
	1 Foremen	SES
	H&S/QA Officer	
	4 Operators	SES
	1 Laborers	SES
	Other Trades (Surveyor)	
SubContractor	No.	Company/Firm
	7	Total Personnel On Site

Owner/Representative:	
AEI Personnel:	J. Drebaum 1
Visitors On Site:	
	Bob Maddock (SES)
	<del>A. Pires (National Grid) (Digsafe)</del> <u>JD</u>

MAJOR EQUIPMENT:	EQUIPMENT/MATERIALS RECEIVED:
Skidsteer T590	United G25 T45 Generator
Mini CAT E35i	Loader 470
Dozer CAT D5K	
Roller Dyna PAC 5	

Loam (8 Loads)
Total Quantity = 240 Yards
Concrete (1 load)
Total Quantity = 3 Yards

**WORK COMPLETED:**

SES Continue to spread loam towards northern side of property and continue working on pedestrian walkways. Pedestrian pathways layed out with fabric and crushed stone. 8 loads (124 Yards) of Loam Material delivered, 1 load concrete (3 yards) delivered. Concrete sewer vault shored up with plywood to prepare for concrete pour. Concrete poured and allowed to set up overnight. Loam spread out towards norht gate, allowing a roadway for material delivery. Material elevation was measured with a laser level and rod. All personell not onsite at start of day, briefed on Health and Safety matters.

**HEALTH & SAFETY:**

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."

AEI Signature Joseph D Dre

**ISSUES/CHANGES/RESOLUTIONS:**

N/A

**DISCUSSIONS/CLIENT DIRECTION:**

N/A

**BASF**  
**180 Mill Street, Lot 1102**  
**Cranston, RI**

Date	Name	Company Name	Time In	Time out
9.19.19	JAYSON OLWER	SES	0600	1730
9.19.19	JOHN LEIGHTON	SES	0600	1730
9.19.19	TOMMY CAVANAGH	ROL	7.00	1400
9-19-19	Joe Kefner	SES	6:30	2:30
9-19-19	Brendan Sweeney	SES	7:00	2:30
9-19-19	KEVIN SWEENEY	SES	7:15	1200
9-19-19	Joseph Drehann	AEI	7:00	17:00





<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (9.19.19)</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------




<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9.19.19 )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
---	--	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input type="checkbox"/>	Dump Truck/Triaxle
<input checked="" type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input type="checkbox"/>	Other (list) <i>COMPACTOR</i>

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9 / 9 / 09 )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
--	--	-------------------------------

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS		<input type="checkbox"/> BASF Knowledge		<input type="checkbox"/> Work Provider Knowledge		<input type="checkbox"/> Prior SWP	
YES	NO	ITEM				YES	NO	Item	
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic					<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket <input type="checkbox"/> Pants
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields					<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket <input type="checkbox"/> Pants
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust					<input checked="" type="checkbox"/>	Personal Fall Protection Equipment	
	<input checked="" type="checkbox"/>	Faceshield				<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs				<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank	
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face				<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other
	<input checked="" type="checkbox"/>	Dust Mask					<input checked="" type="checkbox"/>	Welding Protection	
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing					<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces	
<input checked="" type="checkbox"/>		Eyewash Station				<input checked="" type="checkbox"/>		Mobile phone or radios	
<input checked="" type="checkbox"/>		Tyvek Suits				<input checked="" type="checkbox"/>		Insect repellent, sunscreen	
		Other PPE (list)				<input checked="" type="checkbox"/>		High-visibility, reflective vest	

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>		BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (9.19.19)</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------

<b>STRATEGIC ENVIRONMENTAL SERVICES</b>  <b>PRE-TASK PLAN (PTP)</b>	<b>PROJECT / JOB / TASK (Description):</b> BASF Cranston/CMI Implementation	<b>LOCATION:</b> 180 Mill Street, Cranston, RI	<b>DATE</b>
	<b>SES SUPERVISOR:</b>		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input checked="" type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B3 Job Zone Control; All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B4 Heat: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B22 Working from Heights (<4 feet)









Photo 1: Concrete sewer vault with plywood installed to hold poured concrete. (facing north)



Photo 4: rip rap trail connecting both rip-rap pads. (facing north).



Photo 2: Concrete sewer vault with plywood installed to hold poured concrete. (facing south).



Photo 5: Southern rip-rap pad adjacent to river (facing south).




Photo 3: Concrete vault after concrete pour. (facing north).



Photo 6: Overall site photo. (facing north).



**AEI**  
Consultants

Submitted By: Joseph Drebaum  
Signature:   
Date: 9/20/2019

Daily  
Precipitation: 0.0" Temp: 80/48  
(Hi - low)

PERSONNEL/EQUIPMENT				(If Flow)	
Contractor	No.			Owner/Representative:	
		Superintendent			
	1	Foremen	SES		
		H&S/QA Officer		AEI Personnel:	J. Drebaum 1
	2	Operators	SES		
		Laborers			
		Other Trades (Surveyor)			
SubContractor	No.	Company/Firm		Visitors On Site:	
	4	Total Personnel On Site			
<b>MAJOR EQUIPMENT:</b>				<b>EQUIPMENT/MATERIALS RECEIVED:</b>	
Skidsteer T590		United G25 T45 Generator		Loam (6 Loads)	
Mini CAT E35i		Loader 470		Total Quantity = 180 Yards	
Dozer CAT D5K					
Roller Dyna PAC 5					
<b>WORK COMPLETED:</b>					
SES Continue to spread loam towards northern side of property and continue working on pedestrian walkways. Pedestrian pathways layed out with fabric and crushed stone. 6 loads (180 Yards) of Loam Material delivered. Concrete sewer vault set up and covered with gravel burrow and loam. Loam spread out towards north gate, allowing a roadway for material delivery. Approximately 100 feet of roadway left of loam to spread. walkways and final details across site to be finished up next week. Material elevation was measured with a laser level and rod. All personell not onsite at start of day, briefed on Health and Safety matters.					
<b>HEALTH &amp; SAFETY:</b>					
AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."					
AEI Signature					
<b>ISSUES/CHANGES/RESOLUTIONS:</b>					
N/A					
<b>DISCUSSIONS/CLIENT DIRECTION:</b>					
N/A					





Photo 1: Concrete sewer vault after gravel burrow graded over repair (facing east)



Photo 2: MW 12D located after initially being buried under gravel burrow.



Photo 3: Photo of main gate showing remaining area needing loam layer. (facing east).







<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 07-19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------




<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9-20-19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------

Type of Equipment/Vehicles/Motorized Equipment	
<input checked="" type="checkbox"/> Field Service Trailer	<input type="checkbox"/> Roll-off Tractor Truck
<input checked="" type="checkbox"/> Excavators	<input type="checkbox"/> Roll-off containers
<input checked="" type="checkbox"/> Loader	<input type="checkbox"/> Dump Truck/Triaxle
<input checked="" type="checkbox"/> Track Dozer	<input type="checkbox"/> Dump Trailers
<input checked="" type="checkbox"/> Skid Steer Loader	<input type="checkbox"/> Pickup Utility Trucks
<input type="checkbox"/> Frac Tank	<input type="checkbox"/> Sump Pump
<input checked="" type="checkbox"/> Generator	<input type="checkbox"/> Trench Box
<input type="checkbox"/> Water Buffalo	<input type="checkbox"/> NaOH Storage Tank
<input type="checkbox"/> Sawzall	<input type="checkbox"/> Other (list) <i>Roller Dynapac 5</i>

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP	
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT	
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM	
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT	
<input type="checkbox"/> OTHERS (LIST)	

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9-20-19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP				
YES	NO	ITEM		YES	NO	Item			
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic			<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants	
<input checked="" type="checkbox"/>		Safety Glasses, ANSI-rated, side shields			<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants	
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust			<input checked="" type="checkbox"/>	Personal Fall Protection Equipment			
	<input checked="" type="checkbox"/>	Faceshield		<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work	
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs		<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank			
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face		<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other	
	<input checked="" type="checkbox"/>	Dust Mask			<input checked="" type="checkbox"/>	Welding Protection			
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing			<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces			
<input checked="" type="checkbox"/>		Eyewash Station		<input checked="" type="checkbox"/>		Mobile phone or radios			
<input checked="" type="checkbox"/>		Tyvek Suits		<input checked="" type="checkbox"/>		Insect repellent, sunscreen			
		Other PPE (list)		<input checked="" type="checkbox"/>		High-visibility, reflective vest			

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>		BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date ( 9-20-19 )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------

<b>STRATEGIC ENVIRONMENTAL SERVICES</b>  <b>PRE-TASK PLAN (PTP)</b>	<b>PROJECT / JOB / TASK (Description):</b> BASF Cranston/CMI Implementation	<b>LOCATION:</b> 180 Mill Street, Cranston, RI	<b>DATE</b>
<b>SES SUPERVISOR:</b>			

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input checked="" type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)









## DAILY WORKSHEET

Date: 9-20-19

Project Number: 18-0122

FRIDAY

### CLIENT / SITE INFORMATION

Name: BASF | AEI

Address: 160 Mill  
CRANSTON RI

Contact:

PROJECTS NOTES Tool Box SAFETY MEETING. CONTINUE GRADING TOP SOIL ON NORTH SIDE. WORK ON SLOPE EDGES. INSTALL LAST OF WALK WAY

### LABOR

### MATERIALS / EQUIPMENT / TOOLS

Name	Position	Travel	On-site	Off-Site	Travel
JASON OLIVIERA	Super	0500	0600		
JOE HEFNER	F/I				
DRANDON SENEY	F/I				

Quantity	Item / Description
1	PPE Level: A B C D
1	SERVICE TRUCK
1	DOZER D5K
1	EXCAVATOR E35I
1	BOB CAT T590
1	ROLLER DYNAPAC 5
1	LOADER 470
1	OFFICE TRAILER, TEMP TOILET, FENCE, CON X
1	LASER
1	HAND TOOLS
1	ROCK WEED STOP FABRIC

### SUBCONTRACTORS

### WEATHER OBSERVATIONS

Project Manager's Signature: \_\_\_\_\_

Client's Signature: \_\_\_\_\_



<b>BASF</b> INACTIVE SITES	<b>SAFE WORK PERMIT</b>	 The Chemical Company
-------------------------------	-------------------------	--

Servicing or Maintenance Work Description		
Description of Work: Entering sewer vault to construct concrete supports		
Start Date / Time 9/20/2019 0700		
Location of Work	<b>BASF Cranston</b> <b>180 Mill Street, Cranston, RI</b>	

Servicing or Maintenance Work Provider Identification		
Company Name Strategic Environmental Services	# personnel	3
Contact Person Ryan Gadoury	# / type vehicles	1/ service truck
Contact phone # 508-757-7782 ext 119		

This work also requires the use of the permits checked below	
<input type="checkbox"/>	CONTRACTOR SAFETY PLAN DOCUMENTS
<input type="checkbox"/>	LOCK, TAG, AND TRY PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input checked="" type="checkbox"/>	CONFINED SPACE ENTRY PERMIT

Risks and Hazards Identification Identify the source/s used and include necessary specific information			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
x		Pre-work Inspection of the work site	<b>Utilities, uneven work surfaces</b>
	x	MSDS review / includes any 'new' chemicals	
	x	Crane Operations	
	x	Elevated Work	
x		Environmental Conditions	<b>Confined space, potential hazardous atmosphere</b>
x		Heavy Powered Mobile Equipment Use	
	x	Language / Communication Difficulties	
x		Materials to be used	<b>Grout/silica dust</b>
x		Overhead Work / Rigging	<b>Loading/unloading items from truck bed</b>
	x	Special Equipment to be used	
	x	Trenching / Excavation	
	x	Utilities System tie-in / restrictions	
x		Other Risks or Hazards	<b>Proper lifting technique / pinch points</b>

Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed			
Need	N/A	Area	Specific measures that are required
	x	Access & Egress Plans (People & Equipment)	
	x	Barricades needed	
	x	BASF equipment / materials to be used	
	x	Electrical safety equipment required	
	x	Elevator use	
	x	Emergency Equipment	
	x	Emergency Plans / Emergency Responder	
	x	Fall protection	
x		First Aid / Medical Treatment provisions	<b>First aid kit</b>
	x	HOT WORK Procedure requirements	
	x	HVAC System requirements	
	x	LINE-BREAKING procedure requirements	
	x	Scaffolds / decking	
	x	Temporary electrical power	
	x	Temporary Utilities services	
	x	Trench / Excavation Boxes	
x		Other Requirements	<b>CSE &amp; eye and hand protection during concrete pour</b>



## Safe Work Permit

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes										
		<input type="checkbox"/> PPE GRID	<input type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input checked="" type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP				
YES	NO	ITEM			YES	NO	Item			
x		Hardhat (either) <input type="checkbox"/> Fiberglass <input type="checkbox"/> Plastic				x	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
x		Safety Glasses				x	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
	x	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				x	Personal Fall Protection Equipment			
	x	Faceshield			x		Gloves <input type="checkbox"/> Chemical <input checked="" type="checkbox"/> Work			
	x	Hearing Protection <input type="checkbox"/> Plugs <input type="checkbox"/> Muffs			x		Safety Shoes			
	x	Respirator face <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-				x	Boots <input type="checkbox"/> Rubber <input type="checkbox"/> Other			
	x	Dust Mask				x	Welding Protection			
	x	Fire Retardant Electrical Clothing				x	Retrieval System for Confined Spaces			
	x	OTHER PPE								

## Training Requirements

Need	N/A	Area
	x	BASF Safety Orientation
	x	MSDS reviews
x		Review of required precautions listed above
x		Review of required PPE listed above
	x	Other training (specify) -

**Permit Issuer (PI) Authorization to work**

Permit Issuer (PI) Authorization to work	Permit Acceptor (PA) Agreement / Verification
<input checked="" type="checkbox"/> Notified all teams of work area	<input checked="" type="checkbox"/> Acknowledge & Agree to listed requirements
<input checked="" type="checkbox"/> Completed review of all sections above	<input checked="" type="checkbox"/> A copy of this SWP will be kept at the work area
<input checked="" type="checkbox"/> Work to start within 2 hours of listed Start Date / Time	<input checked="" type="checkbox"/> I understand written and spoken English and have means to communicate with my employees who cannot
<input checked="" type="checkbox"/> Reviewed requirements with Permit Acceptor	<input checked="" type="checkbox"/> All personnel have been trained in required PPE
	<input checked="" type="checkbox"/> All personnel will be informed of listed requirements
	<input checked="" type="checkbox"/> Safety orientation to be completed as required
PI Signature / Date <i>Joseph D. Dreh</i> 9/20/19	PA Signature / Date <i>[Signature]</i> 9/20/19

### Permit Issuer (PI) Verification of Completion

Permit Acceptor (PA) Verification of Completion		Permit Acceptor (PA) Verification of Completion	
<input type="checkbox"/>	Post-work review of work site okay	<input checked="" type="checkbox"/>	Servicing or Maintenance Work activities completed
<input type="checkbox"/>	Equipment / area control returned to BASF	<input checked="" type="checkbox"/>	Tools, equipment, materials removed from work site
<input type="checkbox"/>	Reports / other documentation received	<input checked="" type="checkbox"/>	All personnel out of work area
<input type="checkbox"/>	Reviewed the noted problem list with provider	<input checked="" type="checkbox"/>	Work site as clean as when work started

Problems noted by the servicing or maintenance permit acceptor or those doing the work

Found	Fixed	Left Unfixed	Details
N/A			

PI Signature / Date Boyer JS Dr 9/20/19 PA Signature / Date [Signature] 9/20/19

Form Approved By/Date:

Sites Manager

Revision Effective 5/31/16



COMPANY NAME (performing work): <b>Strategic Environmental Services</b>	PROJECT / JOB / TASK (Description): 18-0315/ construction of supports for concrete pour	LOCATION: <b>BASF Cranston</b> <b>180 Mill Street, Cranston, RI</b>	DATE: <del>9/11/2019</del> <b>9/20/2019</b>
<b>PRE-TASK PLAN (PTP)</b>	SUPERVISOR: Jason Oliver		
Safe Work Permit Number:	CREW SIGN OFF: <u>KEVIN SWERDUP</u> <u>JOE HEFNER</u> <u>BRANDON SLANEY</u>		
<b>SEQUENCE OF TASK / JOB STEPS</b> (Consider Equipment, Tools and Conditions)	<b>POTENTIAL HAZARDS</b> (Energy forms – Motion, Chemical, Radiation, Electrical, Gravity, Heat/Cold, Biological, Pressure)	<b>RECOMMENDED ACTION OR PROCEDURE</b> (When possible... <u>Eliminate</u> the energy, <u>Control</u> and/or <u>Protect</u> against unwanted contact/release)	
Enter sewer vault, construct supports	- Hazardous atmosphere, structural collapse	4-gas meter monitoring, lifeline, tripod, harness, lanyard, hard-hat and PPE	
(Use and attach extra paper if needed, then attach this PTP to Permit for issuance)			





## CONFINED SPACE ENTRY PERMIT

ALL COPIES OF PERMIT WILL REMAIN AT JOB SITE UNTIL JOB IS COMPLETED  
ONE COPY MUST BE SUBMITTED TO THE HEALTH AND SAFETY SPECIALIST

LOCATION: 160 Mill St. Cranston, RI (BASE)

DESCRIPTION OF SPACE: Vault

PURPOSE OF ENTRY: Repair concrete vault

DATE: 9-19-19 START TIME: 9:00 am ENDING TIME: \_\_\_\_\_

SUPERVISOR(S)	# OF CREW	PHONE
Kevin Sweeney	3	774-244-8340

Special Requirements	yes	no		yes	no
Lockout / De-energize		✓	Escape Harness	✓	
Lines Broken / Capped		✓	Tripod Escape Unit		✓
Purge / Flush / Vent	✓		Lifelines	✓	
Ventilation	✓		Fire Extinguishers	✓	
Secure Area	✓		Lighting	✓	
Protective Clothing	✓		Respirator	✓	
S.C.B.A.		✓	Air-line respirator		✓

**TEST(S) TO BE TAKEN**

TEST(S) TO BE TAKEN											
Valid for one 8 hr.shift	P.E.L.*	Yes	No	Time	Time	Time	Time	Time	Time	Time	Time
% of Oxygen	-19.5% - + 21%	✓		9:30	10:00	10:30	11:00	11:30			
% of L.E.L.*	Any % over 10%		✓	0.00	0.00	0.00	0.00	0.00			
Carbon Monoxide	50 ppm		✓								
Aromatic Hydrocarbon	10 ppm		✓								
Hydrocyanic Acid	10 ppm		✓								
Hydrogen Sulfide	10 ppm		✓								
Sulfur Dioxide	5 ppm		✓								
Ammonia	25 ppm		✓								

**NOTE:** CONTINUOUS/PERIODIC TESTS SHALL BE ESTABLISHED BEFORE BEGINING JOB.  
ANY QUESTIONS PERTAINING TO TEST REQUIREMENTS SHOULD BE DIRECTED TO:

TESTING INSTRUMENTS USED	NAME	TYPE	I.D. NO.
--------------------------	------	------	----------

4 Gas meter      Ventis MX4      4 Gas





\* LEL = LOWER EXPLOSION LEVEL

AUTHORIZED ENTRANTS:	AUTHORIZED ATTENDANTS:	PERMIT AUTHORIZATION
<u>KEVIN SURCOWY</u>	<u>JOE HEFNER</u>	I certify that all actions and conditions necessary for safe entry have been performed. <u>KEVIN SURCOWY</u> Name (print) Signature: <u>[Signature]</u> Date: <u>9/20/19</u> Time: <u>1200</u>
<u>BRANDON SLANEY</u>		

**Permit Closeout and Debrief**

Additional Hazards Noted: \_\_\_\_\_

Entry Supervisor Signature (Closeout Completed)

[Signature] Date: 9/20/19  
Name (print): KEVIN SURCOWY

FIRE: 911

AMBULANCE: 911

**RESCUE:** Confined Space Rescue to be conducted by SES Employees (Cranston Fire Department to be notified of Confined Space Entry activities prior to entry. In case of emergency, dial 911.





**AEC**  
Consultants

Submitted By: Aaron C. Ting  
Signature: \_\_\_\_\_  
Date: 9/30/2019

Daily  
Precipitation: 0.0" Temp: 51-67  
(Hi - low)


PERSONNEL/EQUIPMENT				EQUIPMENT/MATERIALS RECEIVED			
Contractor	No.			Owner/Representative:			
	1	Superintendent	SES				
		Foremen					
		H&S/QA Officer		AEI Personnel:	A. Ting	1	
		Operators			C. Garvey	1	
	4	Laborers	All Island				
		Other Trades (Surveyor)					
SubContractor	No.	Company/Firm		Visitors On Site:			
	1	Diprete					
	3	Geosearch					
	2	CEC					
	13	Total Personnel On Site					
<b>MAJOR EQUIPMENT:</b>				<b>EQUIPMENT/MATERIALS RECEIVED</b>			
United G25 T45 Generator							
Hydroseed cannon							
Power rake							
Roll-off Container (for CEC drill cuttings)							
<b>WORK COMPLETED:</b>							
<p>All Island onsite conducting hydroseeding and power raking. Installed New England Conseration Wildlife mix on southern side of property. Stormwater basins were installed with infiltration basin mix. All Island raked around plants prior to hydroseeding. The northern property line, according to site plan, was staked by DiPrete Engineering. CEC/Geosearch continue drilling in the southeast corner of the site. SES watered plants using hosing and hydrant water.</p>							
<b>HEALTH &amp; SAFETY:</b>							
<p>AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."</p>							
<div> <div>AEI Signature</div>  </div>							
<b>ISSUES/CHANGES/RESOLUTIONS:</b>							
N/A							
<b>DISCUSSIONS/CLIENT DIRECTION:</b>							
N/A							



Photo 1: All gravel walkways finished with stone dust and rolled with roller. (facing north east).



Photo 4: More plants along northern property boundary. (facing north).



Photo 2: CEC and New England Geotech onsite drilling on southern side of property adjacent to river (facing south).



Photo 5: Plants along Mill Street. (facing north).



Photo 3: Finished pedestrian walkway with plants and trees installed. (north east).



Photo 6: More plantings in middle of site. (facing south).





Photo 7: All Island applying hydroseed (north east).



Photo 11: Hydroseed applied to southeastern portion of site (south).



Photo 8: All Island raking before applying hydroseeding (south east).



Photo 12: Hydroseed applied around plants (south east).



Photo 10: Hydroseed applied to infiltration basin (south east).





## DAILY WORKSHEET

Client's Signature: \_\_\_\_\_





<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (       )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------




<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
--	--	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input type="checkbox"/>	Roll-off Tractor Truck
<input type="checkbox"/>	Excavators	<input type="checkbox"/>	Roll-off containers
<input type="checkbox"/>	Loader	<input type="checkbox"/>	Dump Truck/Triaxle
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input checked="" type="checkbox"/>	Other (list) <i>Hydroscuder</i>

This work also requires the use of the permits or documents checked below
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/> OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
--	-----------------------------	--------------------------------------

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS		<input type="checkbox"/> BASF Knowledge		<input type="checkbox"/> Work Provider Knowledge		<input type="checkbox"/> Prior SWP	
YES	NO	ITEM				YES	NO	Item	
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic					<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket <input type="checkbox"/> Pants
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields					<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket <input type="checkbox"/> Pants
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust					<input checked="" type="checkbox"/>	Personal Fall Protection Equipment	
	<input checked="" type="checkbox"/>	Faceshield				<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs				<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank	
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face				<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other
	<input checked="" type="checkbox"/>	Dust Mask					<input checked="" type="checkbox"/>	Welding Protection	
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing					<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces	
<input checked="" type="checkbox"/>		Eyewash Station				<input checked="" type="checkbox"/>		Mobile phone or radios	
<input checked="" type="checkbox"/>		Tyvek Suits				<input checked="" type="checkbox"/>		Insect repellent, sunscreen	
		Other PPE (list)				<input checked="" type="checkbox"/>		High-visibility, reflective vest	

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page ____ of ____)</b>
--	-----------------------------	--

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE
<b>PRE-TASK PLAN (PTP)</b>	SES SUPERVISOR: <i>Tim</i>		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input checked="" type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input checked="" type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)



<input type="checkbox"/>	4,5	Elevated heights (>4ft)	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B23 Working from Heights (>4 feet)
<input type="checkbox"/>	5,6	Overhead/underground utilities	<del>NA</del> <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B24 Overhead/Underground Utilities: JSA 1,3,4
<input type="checkbox"/>	4,5,6	Powered hand tools	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Electrically powered equipment	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Cutting devices/tools	<del>NA</del> <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B26 Cutting Devices/Tools; JSA 9
<input type="checkbox"/>	4,5	Drums, cylinders, containers	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 4
<input checked="" type="checkbox"/>	3,4,5,6	Material handling, ergonomics	<del>NA</del> <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B29 Material Handling/Ergonomics: JSA 2,6,7,9
<input type="checkbox"/>	3,5,6	Poisonous/irritating plants	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals: All JSAs
<input type="checkbox"/>	4,5,6	Insects/rodents/snakes	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals; All JSAs
<input type="checkbox"/>	3,5,6	Ticks, mosquitos	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Poisonous Plants, Animals, and Insects; All JSA
<input type="checkbox"/>	1,3,4,5,6	Employees working early/late	<del>NA</del> <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B34 Personal Safety; All JSAs
<input type="checkbox"/>	Note: A single hazard may be listed under several Tasks. In this case, use the highest Severity ranking of the tasks evaluated as the overall ranking.			

Description of Any Additional Activities, And Associated Health and Safety Risks and Protective Procedures/Equipment:  
All personnel given H1S topics. Even those following morning tailgate meeting.  
Some discussed w/ CEC/Geo search.




**BASF**  
**180 Mill Street, Lot 1102**  
**Cranston, RI**

Date	Name	Company Name	Time In	Time out
9/30/19	Larry Baldwin	CEC	6:40	16:30
9/30/19	Chris Stama	Geosearch	7:00	16:00
9/30/19	Tim Tarzagli	SES	7:00	15:30
September 30 <sup>th</sup> 2019	M. DEAmico	Geosearch, Inc.	7:00	16:00
9-30-19	Redner Dean	Geosearch	7:00	16:00
9/30/19	A. Tins	AEI	0630	1630
9/30/19	Caitlin Garvey	AEI	7:00	<del>12:45</del>
9/30/19	Shayne Costa	All Island	8:20	<del>3:55</del> 4:00
9/30/19	Victor Carrion	All Island	8:20	<del>3:55</del> 4:00
9/30/19	Mar Washington	All Island	8:20	<del>3:55</del> 4:00
9/30/19	Melvin Perreira	All Island	8:20	<del>3:55</del> 4:00
9/30/19	Eale Tamara	DEA	9:40	11:30
9/30/19	Glen Cote	CEC, Inc	13:00	16:30

## DAILY PROJECT REPORT

Project: BASF, Lot 1102  
180 Mill Street  
Cranston, RI

Submitted By: Caitlin M. Garvey  
Signature:   
Date: 10/1/2019



Weather: Overcast

Daily

Precipitation: 0.0"

Temp: 66-75°F  
(Hi - low)

PERSONNEL/EQUIPMENT		
Contractor	No.	
	1	Superintendent
		SES
		Foremen
		H&S/QA Officer
		Operators
	4	Laborers
		All Island
		Other Trades (Surveyor)
SubContractor	No.	Company/Firm
	3	Geosearch
	1	CEC
	10	Total Personnel On Site
Owner/Representative:		
AEI Personnel: C. Garvey 1		
Visitors On Site:		

### MAJOR EQUIPMENT: EQUIPMENT/MATERIALS RECEIVED:

United G25 T45 Generator

Hydroseed cannon

John Deere 331G Track Loader (CEC)

Roll-off Container (for CEC drill cuttings)

### WORK COMPLETED:

All Island onsite conducting hydroseeding and placing mulch around the plants. Installed Wildflower seed mix on the central and northeastern portions of the site. Mulch has been placed around plants. All Island raked around plants prior to hydroseeding. CEC/Geosearch continue drilling in the southeast corner of the site. SES cut the conduits on the western portion of site and plan to put caps on them tomorrow morning.

### HEALTH & SAFETY:

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP.

AEI Signature 

### ISSUES/CHANGES/RESOLUTIONS:

N/A

### DISCUSSIONS/CLIENT DIRECTION:

N/A





Photo 1: mulch placed around plants (south facing).




Photo 3: Raking done before hydroseed is applied (north).



Photo 2: Wildflower hydroseed spread, outlining pathway and other seed type in the center of the site (north).



Photo 4: Hydroseed and mulch surrounding plants (south).



Photo 5: Hydroseed applied to northern portion of site (north)



Photo 6: Hydroseed applied to western portion of site (west).





<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (       )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
---	-----------------------------	--------------------------------------




<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> (Page __ of __)
--	--	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input type="checkbox"/>	Roll-off Tractor Truck
<input type="checkbox"/>	Excavators	<input type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input type="checkbox"/>	Dump Truck/Triaxle
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input checked="" type="checkbox"/>	Other (list) <i>Hydroseeder</i>

This work also requires the use of the permits or documents checked below
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/> OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	<b>See SES HASP</b>
X		MSDS review / includes any 'new' chemicals	<b>MSDS Sheets Provided in HASP</b>
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	<b>See SES HASP</b>
X		Heavy Powered Mobile Equipment Use	<b>Excavators to load soil into trucks, truck traffic</b>
	X	Language / Communication Difficulties	
X		Materials to be used	<b>See Pre-Task Plan</b>
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	<b>See SES HASP</b>
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	<b>PCB/VOC-contaminated soils; Sodium Persulfate</b>

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	<b>To be developed on site with SES work crew</b>
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	<b>See SES HASP</b>
X		Emergency Plans / Emergency Responder	<b>See SES HASP</b>
	X	Fall protection	
X		First Aid / Medical Treatment provisions	<b>See SES HASP</b>
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
--	-----------------------------	--------------------------------------

	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP				
YES	NO	ITEM			YES	NO	Item		
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic				<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields				<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				<input checked="" type="checkbox"/>	Personal Fall Protection Equipment		
	<input checked="" type="checkbox"/>	Faceshield			<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs			<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank		
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face			<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other
	<input checked="" type="checkbox"/>	Dust Mask				<input checked="" type="checkbox"/>	Welding Protection		
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing				<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces		
<input checked="" type="checkbox"/>		Eyewash Station			<input checked="" type="checkbox"/>		Mobile phone or radios		
<input checked="" type="checkbox"/>		Tyvek Suits			<input checked="" type="checkbox"/>		Insect repellent, sunscreen		
		Other PPE (list)			<input checked="" type="checkbox"/>		High-visibility, reflective vest		

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page ____ of ____)</b>
--	-----------------------------	--

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE
<b>PRE-TASK PLAN (PTP)</b>	SES SUPERVISOR:  <i>Joe</i>		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input checked="" type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)







**BASF**  
**180 Mill Street, Lot 1102**  
**Cranston, RI**

Date	Name	Company Name	Time In	Time out
10/1/19	Lauren Baldwin	CEL	6:40	4:30
10/1/19	Caitlin Garvey	AEI	6:40	4:30 <del>10:00</del>
Oct 1 <sup>st</sup> 2019	M. DAmico	Geoscan, Inc	7:00	3:30
10-1-19	Rodney Dean	Geoscan	7:00	3:30
10/1/19	Chris Spang	Geoscan	7:00	3:30
10/1/19	J Hefner	SES	7:45	1 pm
10/1/19	Marc Washington	All Island	8:50	4:15
10/1/19	Melvin Perreko	All Island	8:50	4:15
10/1/19	Shayne Post	All Island	9:30	4:20
10/1/19	Victor Carrion	All Island	9:30	4:20
				4:20

**AEI**  
Consultants

Submitted By: Joseph Drebaum  
Signature: \_\_\_\_\_  
Date: 10/2/2019

Daily  
Precipitation 0" Temp: 76/60  
(Hi - low)


PERSONNEL/EQUIPMENT		
Contractor	No.	
	Superintendent	
	Foremen	
	H&S/QA Officer	
	Operators	
	Laborers	
	Other Trades (Surveyor)	
SubContractor No.	Company/Firm	
	1	Total Personnel On Site
		Owner/Representative:
		AEI Personnel:
		J. Drebaum
		1
		Visitors On Site:
		Lauren Baldwin (CEC)
MAJOR EQUIPMENT:		
EQUIPMENT/MATERIALS RECEIVED:		
Roll off container		
United G25 T45 Generator		
WORK COMPLETED:		
All planing/hydroseeding activities are complete.		
CEC onsite for monitoring of wells in southern part of site.		
AEI completed a soil erosion and sediment control plan inspection. No issues noted.		
AEI/SES to schedule a full demobilization once punchlist tasks completed.		
HEALTH & SAFETY:		
AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."		
AEI Signature 		
ISSUES/CHANGES/RESOLUTIONS:		
N/A		
DISCUSSIONS/CLIENT DIRECTION:		
N/A		





Photo 1: Drum storage generated from CEC activities. (facing south west).



Photo4: Crushed rock and stone dust pad with CEC installed injection wells. (facing south).



Photo 2: Plantings surrounding retention pond area with hydroseed and mulch (facing west).



Photo 5: plantings and hydroseed along walking path. (facing north west).



Photo 3: Hydroseed showing original areas that were hydroseeded (brown) vs newer hydroseed areas (green). (facing north).



Photo 6: Electrical hand holes for treatment system electronics showing uncovered conduit. (facing south).

## SESC Plan Inspection Report

Project Information			
Name	<del>XXXXXXXXXX</del> Former Ciba-Geigy Facility		
Location	180 Mill St, Cranston, RI (Plot 4, Lot 1102)		
DEM Permit No.	18-0048 / RIR101724		
Site Owner	Name Joseph Guarnaccia	Phone 973-245-5269	Email joseph.guarnaccia@barf.com
Site Operator	Name Ryan Gadoury	Phone 508-612-2339	Email rgadoury@strategic-es.com
Inspection Information			
Inspector Name	Name Aaron C. Ting	Phone 978-577-7138	Email ating@aeiconsultants.com
Inspection Date	10/2/19	Start/End Time	09:30 10:00
Inspection Type	<input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> Other		
Weather Information			
Last Rain Event	Date: 9/24/19 Duration (hrs): 1 hour Approximate Rainfall (in): 0.27		
Rain Gauge Location & Source:	Theodore Francis Green State Airport RI		
Weather at time of this inspection:	Cloudy		

## Check statement that applies then sign and date below:

☒ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.

☐ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

Inspector:	Print Name Joseph Drebaun	Signature 	Date 10/2/19
The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.			
Operator:	Print Name Ryan Gadoury	Signature 	Date 10/2/2019



PROJECT: 180 Mill St Crayston RI

INSPECTION DATE: 10/2/19

**Site-specific Control Measures**

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1	Construction Site exit incl. decon. pad	RIDOT Std Specs. 21 Soil Erosion and Sed. Control book	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		No decon pad Site restoration complete
2	Project-wide including material stockpiles	Penmeter - compost Filter socks (RIDOT 9.2.0) Stockpiles - hay/bales RIDOT Std Spec - 204.2.2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		no stock piles Filter socks in place along river and N/S property boundaries
3	Project-wide including material stockpiles	21 SESC Handbook Water for dust control/cover stockpiles RIDOT Std Spec 21 SESC Handbook	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Site restoration complete
4	Adjacent roads	Roads adjacent to construction site shall be clean at the end of each day	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		No vehicles on or off site Site restoration complete
5	Project-wide	Pickup construction trash/debris	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Site restoration complete Demop activities finishing up
6	Project-wide	Spill prevention / Spill containment measures	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Site restoration complete
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		

PROJECT:

186 Mill St Cranston RI

INSPECTION DATE:

10/2/19

**General Site Issues**

Below are some general site issues that should be assessed during inspections. Please **customize** this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
2	Are appropriate limits of disturbance (LOD) established?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 <sup>th</sup> ?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		Seed emplaced by 10/1.
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		Hydro seed and filter socks in place
8	In instances where adequate vegetative stabilization was not established by November 15 <sup>th</sup> , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
9	If work is to continue from October 15 <sup>th</sup> through April 15 <sup>th</sup> , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		



PROJECT:

180 Mill St Cranston RI

INSPECTION DATE:

10/2/19

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
17	Is the operator maintaining sediment controls in accordance with the requirements in the RI SESC Handbook?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the RISESC Handbook and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
24	Has the site operator taken steps to <b>prohibit</b> the following pollutant discharges on the site?			
a	Contaminated groundwater.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		



PROJECT: 180 mill st Crandon AI

INSPECTION DATE: 10/2/19

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
e	Soaps or solvents used in vehicle and equipment washing.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		



PROJECT: 180 mill st Cranston RI

INSPECTION DATE: 10/2/19

Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
exposed to stormwater?			
Are stockpiles located within the limits of disturbance?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
(Other)			

PROJECT: 148 Mill St Cranston RI

INSPECTION DATE: 10/2/19

General Field Comments:



## Photos:





Photo #: 1	Station: Northern side of site Description: Staked CFS along eastern property boundary adjacent to Pawtuxet River.
	
Photo #: 2	Station: Description: Staked CFS along eastern property boundary; adjacent to river
	
Photo #: 3	Station: Description: Staked CFS along eastern property boundary; adjacent to Pawtuxet river
	

Photo #: 4	Station:
 <p>(insert Photo here)</p>	<p>Description: CFS not replaced in active work area where CEC performing drilling and monitoring activities</p>



Project: BASF, Lot 1102  
180 Mill Street  
Cranston, RI

Signature:

Date:



Daily

Precipitation: < .25"

Temp: 40-52 F

(Hi - low)


<b>PERSONNEL/EQUIPMENT</b>			
Contractor	No.		Owner/Representative:
		_____ Superintendent _____	_____
	<u>  1  </u>	<u>Foremen</u> <span style="float: right;"><u>SES</u></span>	_____
		H&S/QA Officer _____	AEI Personnel: <u>R Kowalski</u> <span style="float: right;"><u>1</u></span>
		Operators _____	_____
		Laborers _____	_____
		Other Trades _____	_____
SubContractor No.		Company/Firm	Visitors On Site:
	<u>  6  </u>	KCI Paving	_____
		_____	_____
		_____	_____
	<u>  8  </u>	<u>total</u>	_____
<b>MAJOR EQUIPMENT:</b>		<b>EQUIPMENT/MATERIALS RECEIVED:</b>	
Dump truck, mini excavator, mobile compactor		4.5 tons of hot asphalt	
<b>WORK COMPLETED:</b>			
SES's subcontractor KCI Paving prepared the damaged asphalt area to remove broken ashphalt and saw cut the edges. Hot asphalt was spread across the prepared area using wheel barrows and rakes and compacted with a portable vibratory compactor. The temporary fence was re-arranged and an extra panel was added to extend the fence out across the repaired area to protect the asphalt from truck traffic until the pavement cures.			
<b>HEALTH &amp; SAFETY:</b>			
Morning tailgate meeting to discuss safety topics, which included: use of hard hats, safety vests, traffic on Mill Street, hand protection, location of AEI HASP. <span style="float: right;">AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today and verifies, by signing below that these documents comply with the procedures and content of SES's HASP.</span>			
 <span style="float: right;">AEI Signature:</span>			
<b>ISSUES/CHANGES/RESOLUTIONS:</b>			
None			
<b>DISCUSSIONS/CLIENT DIRECTION:</b>			
None			



Photo 1: SES/KCI restoring the sub-base prior to emplacing new asphalt in area designated for repair (facing south).



Photo 3: Overview of newly installed asphalt (facing south).



Photo 2: Repaired asphalt pavement. SES/AEI adjusting temporary fence to protect newly installed asphalt (facing north).





<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (        )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
--	-----------------------------	--------------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input type="checkbox"/>	Field Service Trailer	<input type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input type="checkbox"/>	Roll-off containers
<input type="checkbox"/>	Loader	<input checked="" type="checkbox"/>	Dump Truck/Triaxle
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input checked="" type="checkbox"/>	Other (list) <i>portable compactor</i>

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	<b>See SES HASP</b>
X		MSDS review / includes any 'new' chemicals	<b>MSDS Sheets Provided in HASP</b>
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	<b>See SES HASP</b>
X		Heavy Powered Mobile Equipment Use	<b>Excavators to load soil into trucks, truck traffic</b>
	X	Language / Communication Difficulties	
X		Materials to be used	<b>See Pre-Task Plan</b>
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	<b>See SES HASP</b>
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	<b>PCB/VOC-contaminated soils; Sodium Persulfate</b>

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	<b>To be developed on site with SES work crew</b>
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	<b>See SES HASP</b>
X		Emergency Plans / Emergency Responder	<b>See SES HASP</b>
	X	Fall protection	
X		First Aid / Medical Treatment provisions	<b>See SES HASP</b>
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	
	X	Scaffolds / decking	
X		Temporary electrical power	<b>See SES HASP</b>
	X	Temporary Utilities services	
X		Trench / Excavation Boxes	<b>See SES HASP</b>



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
--	-----------------------------	--------------------------------------

	Other Requirements	
--	--------------------	--

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
		<input type="checkbox"/> PPE GRID	<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP			
YES	NO	ITEM			YES	NO	Item		
<b>X</b>		Hardhat ( <b>either</b> ) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic				<b>X</b>	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
<b>X</b>		Safety Glasses, ANZI-rated, side shields				<b>X</b>	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
	<b>X</b>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				<b>X</b>	Personal Fall Protection Equipment		
	<b>X</b>	Faceshield			<b>X</b>		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work
<b>X</b>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs			<b>X</b>		Long sleeve shirt and steel toed boots with steel shank		
	<b>X</b>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face			<b>X</b>		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other
	<b>X</b>	Dust Mask				<b>X</b>	Welding Protection		
	<b>X</b>	Fire Retardant Electrical Clothing				<b>X</b>	Retrieval System for Confined Spaces		
<b>X</b>		Eyewash Station			<b>X</b>		Mobile phone or radios		
<b>X</b>		Tyvek Suits			<b>X</b>		Insect repellent, sunscreen		
		Other PPE (list)			<b>X</b>		High-visibility, reflective vest		

Training Requirements		
Need	N/A	Area
<del>X</del>	<del>X</del>	BASF Safety Orientation (if required)
<b>X</b>		MSDS Reviews
<b>X</b>		Review of precautions listed above per SES HASP
<b>X</b>		Review of required PPE
		Other training (specify) –

<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<b>DAILY SAFE WORK FORM</b>	<b>SES</b> <b>(Page __ of __)</b>
--	-----------------------------	--------------------------------------

<b>STRATEGIC ENVIRONMENTAL SERVICES</b>  <b>PRE-TASK PLAN (PTP)</b>	<b>PROJECT / JOB / TASK</b> (Description): BASF Cranston/CMI Implementation  <b>SES SUPERVISOR:</b> <i>Ryan Grady</i>	<b>LOCATION:</b> 180 Mill Street, Cranston, RI	<b>DATE</b> 11/22/19
---	--	--	-------------------------

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 – Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input type="checkbox"/>	Task 3 – Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 – Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 – Backfilling and Grading/Geotextile and Vegetation Placement
<input checked="" type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5



<b>Project:</b> <b>BASF Facility</b> <b>Cranston, RI</b> <b>Date (      )</b>	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	<b>SES</b> <b>(Page __ of __)</b>
--	--	--------------------------------------

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)
<input type="checkbox"/>	4,5	Elevated heights (>4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B23 Working from Heights (>4 feet)
<input type="checkbox"/>	5,6	Overhead/underground utilities	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B24 Overhead/Underground Utilities: JSA 1,3,4
<input type="checkbox"/>	4,5,6	Powered hand tools	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Electrically powered equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Cutting devices/tools	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B26 Cutting Devices/Tools; JSA 9
<input type="checkbox"/>	4,5	Drums, cylinders, containers	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 4
<input checked="" type="checkbox"/>	3,4,5,6	Material handling, ergonomics	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B29 Material Handling/Ergonomics: JSA 2,6,7,9
<input type="checkbox"/>	3,5,6	Poisonous/irritating plants	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals: All JSAs
<input type="checkbox"/>	4,5,6	Insects/rodents/snakes	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals; All JSAs
<input type="checkbox"/>	3,5,6	Ticks, mosquitos	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Poisonous Plants, Animals, and Insects; All JSA
<input type="checkbox"/>	1,3,4,5,6	Employees working early/late	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B34 Personal Safety; All JSAs
<input type="checkbox"/>	Note: A single hazard may be listed under several Tasks. In this case, use the highest Severity ranking of the tasks evaluated as the overall ranking.			

**Description of Any Additional Activities, And Associated Health and Safety Risks and Protective Procedures/Equipment:**

*Personnel who arrived after morning tailgate meeting were informed of H&S procedures, HASP and daily tasks.*





**Former Ciba-Geigy Facility**  
**180 Mill Street, Cranston, Rhode Island**  
**Plat 4, Lot 1102**

**Daily Sign-In Sheet**

Name	Company	Time In	Time Out
Ryan Gracovsky	SFS	9:30 am	2:40 pm
Steve Fennussy	KCI	9 30 am	2:25 PM
Robinson Donis	KCI	1:00 PM	2:25 PM
Dany Sanchez	KCI	1:00 PM	2:25
Pamela Tucker	KCI	10:30	2:25 PM
<del>Ed</del> Edmilson Rodriguez	KCI	10:30	2:25 PM
John Wiley	KCI	2:00	2:25
Rick Kowalski	AB1	<del>2</del> 1:20	2:40

**APPENDIX C**  
**Photographic Documentation**





Photo 1: SES clearing site using skid steer with brush hog attachment (facing southeast).



Photo 3: Survey and staking of excavation areas. Flagging color designates soil types (orange = non-TSCA soils) (facing north).



Photo 2: Performing decontamination of brush hog attachment and skid steer tires (facing southeast).




Photo 4: Perimeter air monitoring equipment utilized during entire course of work (facing northeast).





Photo 5: Totalizing weather station used to collect temperature, wind, and rainfall data (facing southwest).



Photo 7: Compost filter sock installed along the perimeter boundary between the site and Safety Kleen (facing west).



Photo 6: Silt fence installed along the riverway (facing northeast).



Photo 8: Trash receptacles for containing construction solid waste and project recyclable materials (facing southwest).





Photo 9: SES assisting New England Geotech with removal of monitoring wells (facing south).



Photo 11: Clearing trees and large shrubs along the Mill Street property boundary using CAT 321C excavator (facing northwest).



Photo 10: Former monitoring well location filled with bentonite grout to the surface in accordance with RI monitoring well decommissioning standards (facing northwest).



Photo 12: Temporary stockpile area for non-TSCA soils prepared on Lot 1102 (facing north).





Photo 13: Clearing of Lot 2682 (across street from site) to prepare laydown and stockpile area for TSCA soils (facing west).



Photo 15: Construction entrance leading to asphalt pavement. Stone underlain with filter fabric (facing west).



Photo 14: SES preparing stockpile laydown area and loading zone for TSCA soils (facing west).



Photo 16: Decontamination pad constructed of stone overlaying impermeable liner and surrounded by straw wattle (facing southwest).





Photo 17: Removing chain link fence along property boundary. Metal from fence was added to metal recycling stockpile (facing northwest).



Photo 19: SES excavating soils and loading into loader bucket for transport to the soil stockpile areas. Poly sheeting placed beneath loader bucket to capture falling soils (facing northwest).



Photo 18: Installed temporary chain link fencing along Mill Street property boundary (facing north).



Photo 20: Excavating soils along the Mill Street property boundary. SES using water to suppress dust generation (facing south).





Photo 21: Numerous large concrete structures, foundation walls and slabs encountered (facing southeast).



Photo 23: SES excavating PCB-impacted soils located in the FEMA floodway (facing south).



Photo 22: Large, approx. 24-inch diameter pipe, presumed to be part of the former facility stormwater drainage system. Pipe was left in place (facing south).



Photo 24: Covered non-TSCA soils awaiting off-site transport to RIRRC in Johnston, RI (facing northeast).





Photo 25: SES managing TSCA soil stockpile on Lot 2682 (facing west).



Photo 27: SES loading cleared debris into trailer for transport to the G. Lopes facility in Raynham, MA (facing north).



Photo 26: SES excavating and hammering concrete in deep excavation (facing west).



Photo 28: AEI preparing to collect PCB samples from excavator bucket (facing northwest).





Photo 29: AEI collecting concrete samples post excavation (facing northeast).



Photo 31: Dewatering deep excavation using trash pumps; water being transferred via hosing to filtration/carbon system and frac tanks (facing west).



Photo 30: Managing open excavations using orange safety fencing and caution tape (facing southwest).



Photo 32: Microfiltration units (facing southeast).





Photo 33: Carbon system treating water stored in frac tanks [background] (facing north).



Photo 35: New England Geotech coring through concrete prior to geoprobing to sample the floodway area for characterization to RIDEM remediation standards (facing east).



Photo 34: Treated groundwater being transported offsite by JP Noonan to the Global facility in Taunton, MA.



Photo 36: Test pit conducted in floodway to characterize soils to RIDEM remediation standards (facing south).





Photo 37: Boring location that could not be test pitted via excavator due to shallow concrete (facing east).



Photo 39: Large quantities of debris, i.e., rebar, concrete, brick and steel in excavations (facing west).



Photo 38: Excavating impacted soils from floodway that exceeded the RIDEM remediation standards. Soil were utilized as onsite backfill (facing northeast).



Photo 40: Large concrete structures uncovered while excavating in the FEMA floodway (facing northeast).





Photo 41: Brick lined vault located in the central portion of the site. Vault terminated on concrete, which was subsequently removed to access soil beneath (facing west).



Photo 43: SES segregating debris from soil using screener (facing north).



Photo 42: Excavating a deep excavation in the north central portion of the site. Deep excavation terminated on a concrete slab (facing south).



Photo 44: SES loading trailers with non-TSCA soils (facing northeast).





Photo 45: Excavation designated for re-digging due to post excavation samples above the MPS (facing west).



Photo 47: Deadman located within TP-5 excavation. Note steel bars that are pinned presumably into the steel sheeting along the riverway (facing south).



Photo 46: TP-5 excavation after heavy rainfall. Water depth is approximately 6-7 feet bgs (facing east).



Photo 48: TP-5 excavation being dewatered using two trash pumps. SES attempting to remove soils behind deadman (facing southeast).





Photo 49: TP-5 being dewatering using 6-inch pump (facing east).



Photo 51: Groundwater being transferred to one of the 50,000 gallon frac tanks for storage prior to treatment (facing west).



Photo 50: Three 50,000 gallon frac tanks to dewater TP-5 (facing west).



Photo 52: SES redigging TP-5 following dewatering efforts (facing east).





Photo 53: SES continuing to redig TP-5 to a target depth of 15-foot bgs (facing southwest).



Photo 55: SES breaking concrete structures located in the "wedge" cut along the property boundary (facing southwest).



Photo 54: Following removal of soils and post excavation sampling, SES commences backfilling of excavation using imported compliant soils (facing southwest).



Photo 56: Concrete structures encountered on the northeast side of the property in the Floodway. Water contained inside the structure is rainwater (facing northeast).





Photo 57: SES loading lined railcars with TSCA soils (facing northeast).



Photo 59: SES removing soil following concrete removal to prepare the "wedge" cut (facing west).



Photo 58: SES sawcutting concrete so "wedge" cut along property boundary can be installed (facing northeast).



Photo 60: Uncovered catch basin located in floodway. Catch basin was left in place and soils removed around it (facing east).





Photo 61: SES attempting to uncover the former septic tank. Was not located (facing west).



Photo 63: AEI monitoring air via PID around the excavation during SWMU-11 excavation (facing north).



Photo 62: SWMU-11 excavation. All personnel in Level C. SES spraying Biosolve (odor suppressant) during work (facing southeast).



Photo 64: SES advancing SWMU-11 to groundwater table [6-feet bgs] (facing north).





Photo 65: LRT mixing sodium persulfate to mix into open excavation (facing west).



Photo 67: SES mixing sodium persulfate into groundwater using excavator bucket (facing north).



Photo 66: Injecting sodium persulfate (facing northwest).



Photo 68: SWMU-8 advanced to target depth [7-feet bgs] (facing northeast).





Photo 69: SES removing PCB-impacted soils from an excavation adjacent to TP-5. Excavation required extensive dewatering and depth (facing southwest).



Photo 71: SES emplacing impermeable liner (facing west).



Photo 70: Geotextile fabric being delivered (facing west).



Photo 72: SES adjoining separate impermeable liner panels using an asphaltic spray (facing southwest).





Photo 73: Closeup of sealed impermeable liner panels (facing west).



Photo 75: Uncovered manhole filled with water when excavating near floodway. Manhole was recovered and secured (facing east).



Photo 74: Large Tree being removed via crane by Warwick Tree (facing north).



Photo 76: SES emplacing geotextile fabric (facing east).





Photo 77: SES emplacing processed gravel over geotextile fabric (facing west).



Photo 79: SES compacting processed gravel using vibratory roller (facing southwest).



Photo 78: SES grading processed gravel over geotextile fabric (facing east).



Photo 80: SES beginning process of decontaminating operating equipment and frac tanks (facing west).