

<input checked="" type="checkbox"/>	4,5	Elevated heights (>4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B23 Working from Heights (>4 feet)
<input checked="" type="checkbox"/>	5,6	Overhead/underground utilities	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B24 Overhead/Underground Utilities: JSA 1,3,4
<input type="checkbox"/>	4,5,6	Powered hand tools	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input checked="" type="checkbox"/>	4,5,6	Electrically powered equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Cutting devices/tools	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B26 Cutting Devices/Tools; JSA 9
<input checked="" type="checkbox"/>	4,5	Drums, cylinders, containers	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 4
<input checked="" type="checkbox"/>	3,4,5,6	Material handling, ergonomics	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B29 Material Handling/Ergonomics: JSA 2,6,7,9
<input checked="" type="checkbox"/>	3,5,6	Poisonous/irritating plants	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals: All JSAs
<input checked="" type="checkbox"/>	4,5,6	Insects/rodents/snakes	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals; All JSAs
<input checked="" type="checkbox"/>	3,5,6	Ticks, mosquitos	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Poisonous Plants, Animals, and Insects; All JSA
<input type="checkbox"/>	1,3,4,5,6	Employees working early/late	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B34 Personal Safety; All JSAs
Note: A single hazard may be listed under several Tasks. In this case, use the highest Severity ranking of the tasks evaluated as the overall ranking.				

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

BASF
180 Mill Street, Lot 1102
Cranston, RI

Date	Name	Company Name	Time In	Time out
9/5	Keran Sweeney	SES	0600	1504
9/5	John Spica	SES	0630	300
9/5	Dennis Deryn	SES	0630	300
9/5	Mike Ayala	SES	0630	300
9/5	Rick Kowalski	AEI	0630	1510
9/5	Robert Medaglia	AEI	0630	1610
9/6/18	Brian Ror	SBS	6:31	13:00
9/5/18	Joseph Drebun	AEI	6:30	16:10
9/5/18	Charles McCarroll	SES	7:15	18:10
9/5/18	RYAN DOUGHERTY	SES	0645	16:45

DAILY PROJECT REPORT

Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting

Signature: 

Date: 9/6/2018



Weather: Cloudy

Daily

Precipitation: 0.33"

Temp: 92-66

(Hi - low)

PERSONNEL/EQUIPMENT	
Contractor No.	Owner/Representative: N/A
Superintendent	
1 Foremen	SES
H&S/QA Officer	SES
4 Operators	SES
1 Laborers	SES
Other Trades (Surveyor)	
SubContractor No.	Company/Firm
10 Total Personnel On Site	

EQUIPMENT/MATERIALS RECEIVED:	
2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators	United Rental 5 cy dump truck decon/demobed
CAT 996H Loader, 20-yard metal recycling container,	2- 100 cy railcars
20-cy dump trailer	
2-trash/recycling bins, 2-100 yd rail cars	
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator	

WORK COMPLETED:

SES removed soils at the following stake locations:
- 436 thru 440 (Type 1C; 6' depth);
-469 thru 476 (Type 2C; 5/6' depths).

SES using water to control fugitive dust emissions.

Approximately, 92 cy of Type 1C soils and 33 cy of Type 2C were excavated and transported to either 2682 for temporary stockpiling and future rail transport or to the temporary stockpile area on Lot 1102. Both stockpile areas are underlain by 20-mil HDPE and surrounded by haybales. The Type 2C soils excavated were odorous, so SES continued to stockpile these soils separately.

Workzone monitoring for VOCs (via PID) and dust (PDR-1000) was conducted during Type 2C excavation. No exceedances of the permissible limits were observed during this work.

SES continued to assist AEI with sample collection from deep excavations with excavator.

AEI set up and calibrated perimeter dust monitors. One dust alert was noted at the southeast side of the site. SES used water to control dust and no other dust alerts were noted. SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the 2B soils on Lot 2682 due to the rebar and other debris puncturing the 6-mil poly.

Two railcars PW-20018 (~90 tons) and PW-30034 (~90 tons) were transported off-site by Providence and Worcester Railroad under Uniform Hazardous Waste Manifests.

HEALTH & SAFETY:

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."

AEI Signature: 

SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.

ISSUES/CHANGES/RESOLUTIONS:

N/A

DISCUSSIONS/CLIENT DIRECTION:

N/A



DAILY WORKSHEET

Date: 9/6/18

Project Number: 18-0315

THURSDAY

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST.

CRANSTON, RI

Contact: AARON (AEI)

PROJECTS NOTES

HOLD HTS MEETING / REVIEWED SW W/ AEI / CONT. W/ IDENTIFIED EXCAVATOR / EXCAVATOR
REPORT TO AEI FOR DEEP EXCAVATION / SAMPLING / BUILT OUT CONTAINMENT AREA FOR 1C SOILS
BEGIN EXCAVATING + TRANSPORTING 1C SOIL IN PICKUP TRUCK / FLUORINATED TO 2C SOIL EXC.
IN 1C EXCAVATIONS / FLUORINATED TO 2C SOILS FROM 704 TIES IN LOT 2002 / 14W RAIL TROCKED UP
LAWYERS PROCEED TO 300' FOR DISPOSAL / TRUCKED OFF RAIL CARS FOR COASTAL 300' FOR LEADING
BEGIN HAMMER EXC. IN 1C SOIL AREA

LABOR

MATERIALS / EQUIPMENT / TOOLS

Name	Position	Travel	On-site	Off-Site	Travel	Quantity	Item / Description
R. DOUGHERTY	SUP		0630	1600			PPE Level: A B C (D) MOD.
K. SWEENEY	OP			1500		2	SERVICE VEH.
D. BERGERON	OP/DR			1500		1	SITE TRAILER / RE-TRUCK / SINK
J. SZPILA	OP			1500		1	GENERATOR
B. ROE	OP			1500		1	CONVEYER BOX
C. MCCARTHY	FT			1500		3	EXCAVATORS (321C / 322L / 320CE)
						1	SKID STEER (289D)
						1	LOADER (966H)

SUBCONTRACTORS

8 LORIED TENTAL TOMB TRUCK OFF SITE	1	R/OFF TRUCK
	2	R/OFF CANS (METAL / 400NER / 250L / 7R4F)
	1	ROCK TRUCK (CAT 725)
	2 RAIL	20 MIL POLY
	6 EA.	HYDRATION
	2 RAIL	6 MIL POLY SHEETING

WEATHER OBSERVATIONS

Project Manager's Signature: _____

Client's Signature: _____

Project:
ASF Facility
Cranston, RI
Date (9/6)

DAILY SAFE WORK FORM

SES
(Page 2 of 6)

Project: BASF Facility Cranston, RI Date (9/6)	DAILY SAFE WORK FORM	SES (Page <u>3</u> of <u>6</u>)
---	-----------------------------	--

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input checked="" type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input checked="" type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input checked="" type="checkbox"/>	Dump Truck/Triaxle Roll-off ROCK TRUCK
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input checked="" type="checkbox"/>	Frac Tank	<input checked="" type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input checked="" type="checkbox"/>	Water Buffalo / TOTE	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input type="checkbox"/>	Other (list)

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/6)	DAILY SAFE WORK FORM	SES (Page 4 of 6)
---	-----------------------------	------------------------------------

	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
		<input type="checkbox"/> PPE GRID	<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP			
YES	NO	ITEM			YES	NO	Item		
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic				<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields				<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				<input checked="" type="checkbox"/>	Personal Fall Protection Equipment		
	<input checked="" type="checkbox"/>	Faceshield			<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs			<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank		
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face			<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other
	<input checked="" type="checkbox"/>	Dust Mask				<input checked="" type="checkbox"/>	Welding Protection		
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing				<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces		
<input checked="" type="checkbox"/>		Eyewash Station			<input checked="" type="checkbox"/>		Mobile phone or radios		
<input checked="" type="checkbox"/>		Tyvek Suits			<input checked="" type="checkbox"/>		Insect repellent, sunscreen		
		Other PPE (list)			<input checked="" type="checkbox"/>		High-visibility, reflective vest		

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date (9/6)	DAILY SAFE WORK FORM	SES (Page <u>5</u> of <u>6</u>)
--	-----------------------------	--

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE 9/6/18
PRE-TASK PLAN (PTP)		SES SUPERVISOR: RYAN DOUGHERTY	

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input checked="" type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input checked="" type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input checked="" type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input checked="" type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)

<input type="checkbox"/>	4,5	Elevated heights (>4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B23 Working from Heights (>4 feet)
<input checked="" type="checkbox"/>	5,6	Overhead/underground utilities	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B24 Overhead/Underground Utilities: JSA 1,3,4
<input type="checkbox"/>	4,5,6	Powered hand tools	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Electrically powered equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Cutting devices/tools	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B26 Cutting Devices/Tools; JSA 9
<input checked="" type="checkbox"/>	4,5	Drums, cylinders, containers	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 4
<input checked="" type="checkbox"/>	3,4,5,6	Material handling, ergonomics	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B29 Material Handling/Ergonomics: JSA 2,6,7,9
<input checked="" type="checkbox"/>	3,5,6	Poisonous/irritating plants	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals: All JSAs
<input checked="" type="checkbox"/>	4,5,6	Insects/rodents/snakes	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals; All JSAs
<input checked="" type="checkbox"/>	3,5,6	Ticks, mosquitos	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Poisonous Plants, Animals, and Insects; All JSA
<input type="checkbox"/>	1,3,4,5,6	Employees working early/late	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B34 Personal Safety; All JSAs
<input type="checkbox"/>	Note: A single hazard may be listed under several Tasks. In this case, use the highest Severity ranking of the tasks evaluated as the overall ranking.			

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

BASF
180 Mill Street, Lot 1102
Cranston, RI


Date	Name	Company Name	Time In	Time out
9/6/18	KEVIN SWEENEY	SES	0630	1630
9/6/18	RYAN DOUGHERTY	SES	0630	1545
9/6/18	Dennis Beragon	SES	0630	1530
9/6/18	Aaron Ting	AEI	0630	1600
9/6/18	Evan Harring	AEI	0630	1530
9/6/18	Joseph Dreban	AEI	06:30	1535
9/6/18	Robert Medley Jr	AEI	06:30	1535
9/6/18	John Sepila	SES	0630	1530
9/6/17	Brian Rye	SEI	06:30	15:30
9/6/18	Charles McCarthy	SES	06:25	15:30

AEC
Consultants

Date: 9/7/2018

Temp: 77-63

$$\frac{\text{Hi} - \text{low}}{\text{Hi} - \text{low}}$$

PERSONNEL/EQUIPMENT			(Hi - low)	
Contractor	No.		Owner/Representative: N/A	
	2	Superintendent	SES	
	1	Foremen	SES	
		H&S/QA Officer		
	4	Operators	SES	
	3	Laborers	SES	
		Other Trades (Surveyor)		
SubContractor	No.	Company/Firm	AEI Personnel: Aaron Ting 1	
	1	Diprete (surveyor)	Joe Drebaum	1
			Robert Medaglio	1
			Evan Herring	1
			Rick Kowalski	1
	16	Total Personnel On Site	Visitors On Site: N/A	
MAJOR EQUIPMENT:			EQUIPMENT/MATERIALS RECEIVED	
2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators				
CAT 996H Loader, 20-yard metal recycling container,				
20-cy dump trailer				
2-trash/recycling bins, 2-100 yd rail cars				
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator				
WORK COMPLETED:				
SES removed soils at the following stake locations:				
- 436 - 451 (Type 1C; 6' depth); encountered numerous concrete structures, i.e., foundation walls and slabs;				
- 470-473, 477 (Type 2C; 5/6' depths).				
SES using water to control fugitive dust emissions.				
Approximately, 77 cy of Type 1C soils and 11.6 cy of Type 2C soils were excavated and transported to either 2682 for temporary stockpiling and future rail transport or to the temporary stockpile area on Lot 1102. Both stockpile areas are underlain by 20-mil HDPE and surrounded by haybales. The Type 2C soils excavated were odorous, so SES continued to stockpile these soils separately.				
Workzone monitoring for VOCs (via PID) and dust (PDR-1000) was conducted during Type 2C excavation. No exceedances of the permissible limits were observed during this work.				
SES continued to assist AEI with sample collection from deep excavations with excavator. AEI conducted a post-storm event (9/6), soil erosion and sediment control plan inspection. No issues noted.				
AEI set up and calibrated perimeter dust monitors. No dust alerts were noted. SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the 2B soils on Lot 2682 due to the rebar and other debris puncturing the 6-mil poly.				
Two railcars PW-30008 (~90 tons) and PW-30009 (~90 tons) were loaded with Type 2B soils for transportation by P&W railroad to WM Emelle under Uniform Hazardous Waste Manifests. Cars were lined prior to loading soils.				
SES collected two samples of coating from concrete at Type 1C excavation for PACM.				
AEI/SES conducted weekly project progress meeting. AEI to issue meeting minutes next week.				
Diprete onsite to survey excavations and other site features.				
HEALTH & SAFETY:				
AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP.				
AEI Signature 				
SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.				
ISSUES/CHANGES/RESOLUTIONS:				
N/A				
DISCUSSIONS/CLIENT DIRECTION:				
N/A				

STRATEGIC ENVIRONMENTAL SERVICES, INC.
362 Putnam Hill Road
Sutton, Massachusetts 01590
Office: (508) 757.7782
Fax: (508) 363.2346
www.strategic-es.com



STRATEGIC
ENVIRONMENTAL SERVICES

DAILY WORKSHEET

Date: 9/7/18

Project Number: 18-0315

FRIDAY

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST.

CRANSTON, RI

Contact: AARON (AET)

PROJECTS NOTES

HELD HTS MEETING / REVIEWED SOW W/ AET / CONT. SOIL EXCAVATION OF IC SOIL @ 5' + 6' DEPTH TO COMPLETION / SUPPORTED AET W/ SAMPLING THOSE IC EXCAVATIONS (AFTE SES DECONNED BUCKET) AET NEEDS TO FINISH SAMPLING ON IC EXC. ON MONDAY / CONT. EXC. + STOCKPILING OF IC SOILS IN LOT 1102 / HEAVY DEBRIS ENCOUNTERED W/ RETAINING WALLS AND PINS / LOADED OUT RAIL CARS ^{PLW} 30008 + ^{PLW} 30009 / LINED CARS / CONSOLIDATED POSSIBLE RCRA / TSCA SOILS IN SEPERATE PILE LOT 2682 / COVERED STOCK PILES SENT OUT SAMPLES FOR POSSIBLE ACM * HELD WEEKLY PROGRESS MEETING RD, PS, BM

LABOR

Name	Position	Travel	On-site	Off-Site	Travel
R. DOUGHERTY	SUP		0630	1630	
M. JAMROS	FT			1530	
J. SZPILA	OP			1530	
A. HAYES	FT			1530	
K. SWEENEY	OP			1530	
C. MCCARTHY	FT	0630	0800	1200	1600
S. LAJOIE	DR		1000	1515	
T. DYKSTRA	OP		1000	1530	

MATERIALS / EQUIPMENT / TOOLS

Quantity	Item / Description
	PPE Level: A B C <u>D</u> -MOD.
2	SERVICE VEH.
1	SITE TRAILER / RESTROOM / SINK
1	GENERATOR
1	CONNEX BOX
3	EXCAVATORS (321C / 332L / 330E)
1	SKID STEER (289D)
1	LOADER (966H)
1	R/OFF TRUCK
2	R/OFF CANS (METAL / SOIL / 409NER / 280637 R4E)
1	ROCK TRUCK (CAT 725)
2 ROLL	6 MIL POLY SHEETING
8 EA	HYDRATION
1	100X100 TARP (BLUE) IC SOIL PILE
2	RAILCAR LINERS

SUBCONTRACTORS

HILLVIEW - REPAIRED SKID STEER. (NEW TRACKS)

WEATHER OBSERVATIONS

RAIN - ON / OFF 70°s

Project Manager's Signature: _____

Client's Signature: _____

Project:
BASF Facility
Cranston, RI
Date (9/7)

DAILY SAFE WORK FORM

SES
(Page 2 of 6)

Project: BASF Facility Cranston, RI Date (9/7)	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	SES (Page <u>3</u> of <u>6</u>)
---	--	--

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input checked="" type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input checked="" type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input checked="" type="checkbox"/>	Dump Truck/Triaxle - ROCK TRUCK
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input checked="" type="checkbox"/>	Frac Tank	<input checked="" type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input checked="" type="checkbox"/>	Water Buffalo / TOTE	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzall	<input type="checkbox"/>	Other (list)

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification <small>Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)</small>			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures <small>Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)</small>			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/7)	DAILY SAFE WORK FORM	SES (Page <u>4</u> of <u>6</u>)
---	-----------------------------	--

	X	Scaffolds / decking	
X		Temporary electrical power	See SES HASP
	X	Temporary Utilities services	
X		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes											
		<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS		<input type="checkbox"/> BASF Knowledge		<input type="checkbox"/> Work Provider Knowledge		<input type="checkbox"/> Prior SWP	
YES	NO	ITEM				YES	NO	Item			
X		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic					X	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
X		Safety Glasses, ANZI-rated, side shields					X	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
	X	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust					X	Personal Fall Protection Equipment			
	X	Faceshield				X		Gloves <input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work			
X		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs				X		Long sleeve shirt and steel toed boots with steel shank			
	X	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face				X		Boots <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other			
	X	Dust Mask					X	Welding Protection			
	X	Fire Retardant Electrical Clothing					X	Retrieval System for Confined Spaces			
X		Eyewash Station				X		Mobile phone or radios			
X		Tyvek Suits				X		Insect repellent, sunscreen			
		Other PPE (list)				X		High-visibility, reflective vest			

Training Requirements		
Need	N/A	Area
X	X	BASF Safety Orientation (if required)
X		MSDS Reviews
X		Review of precautions listed above per SES HASP
X		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date (9/7)	DAILY SAFE WORK FORM	SES (Page 5 of 6)
---	-----------------------------	------------------------------------

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE 9/6/18
PRE-TASK PLAN (PTP)	SES SUPERVISOR: RYAN DOUGHERTY		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input checked="" type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization



Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input checked="" type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input checked="" type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input checked="" type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input checked="" type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)

SESC Plan Inspection Report

Project Information			
Name	XXXXXXXXXX Former Ciba-Geigy Facility		
Location	180 Mill St, Cranston, RI (Plot 4, Lot 1102)		
DEM Permit No.	18-0048 / RIR101724		
Site Owner	Name Joseph Guarnaccia	Phone 973-245-5269	Email joseph.guarnaccia@basf.com
Site Operator	Name Ryan Dougherty	Phone	Email rdougherty@strategic.com
Inspection Information			
Inspector Name	Name Aaron C. Ting	Phone 978-577-7138	Email ating@aiconsultants.com
Inspection Date	9/7/18		Start/End Time 0800-0830
Inspection Type	<input type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input checked="" type="checkbox"/> Post-storm event <input type="checkbox"/> Other		
Weather Information			
Last Rain Event	Date: 9/6/18 Duration (hrs): ~1.9 Approximate Rainfall (in): 0.33"		
Rain Gauge Location & Source:	onsite weather station (Davis Vantage Pro)		
Weather at time of this inspection:	Cloudy, 66°F		

Check statement that applies then sign and date below:

- ☒ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.
- ☐ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

Inspector:	Print Name Aaron C. Ting	Signature 	Date 9/7/18
The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.			
Operator:	Print Name BRIAN RIFE	Signature 	Date 9/7/18

PROJECT: Cranston, RI

INSPECTION DATE: 9/7/18

Site-specific Control Measures

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1	Construction Site exit incl. decon. pad	RIDOT Std Specs. 21 Soil Erosion and Sed. Control book	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	see photo log	
2	Project-wide including material stockpiles	Penmeter - compost filter socks (RIDOT 9.2.0) stockpiles - hay/bales RIDOT Std Spec - 2014, 212	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
3	Project-wide including material stockpiles	21 SESC Handbook Water for dust control/cover stockpiles RIDOT Std Spec 21 SESC Handbook	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
4	Adjacent roads	Roads adjacent to construction site shall be clean at the end of each day	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
5	Project-wide	Pickup construction trash/debris	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
6	Project-wide	Spill prevention / Spill containment measures	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		

General Site Issues

Below are some general site issues that should be assessed during inspections. Please customize this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log	
2	Are appropriate limits of disturbance (LOD) established?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 th ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
8	In instances where adequate vegetative stabilization was not established by November 15 th , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
9	If work is to continue from October 15 th through April 15 th , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photos	
17	Is the operator maintaining sediment controls in accordance with the requirements in the RI SESC Handbook?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	↓	
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the RISESC Handbook and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
24	Has the site operator taken steps to prohibit the following pollutant discharges on the site?			
a	Contaminated groundwater.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photos	

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
e	Soaps or solvents used in vehicle and equipment washing.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photos	
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photos	
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	↓	
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

PROJECT: Cranston, RI

INSPECTION DATE: 9/7/18

Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
exposed to stormwater?			
Are stockpiles located within the limits of disturbance?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photos ↓	
Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
(Other)			

(add more as necessary)


PROJECT: Cranston, RI

INSPECTION DATE: 9/7/18

General Field Comments:

Photos:

Photo #: 1



Station: North Site

Description: Decontamination pad located on Lot 1102

Photo #: 2



Station: North Site

Description: Temporary stockpiles, covered with poly/tarp and surrounded by haybales.

Photo #: 3



Station: North Site

Description: Construction access road leading to Mill St from Lot 1102. Adjacent roadway kept clean from any soil track-out from exiting vehicles/equipment.

Photo #: 4



Station: North Site

Description: CFS staked on northern property boundary.

Photo #: 5



Station: South Site

Description: Staked silt fence on south east side of Site.

Photo #: 6



Station: South Site

Description: CFS located on south side of Site.

Photo #: 7

Station: South Site

Description: Fractionation tanks to be used to manage groundwater in excavations.



BASF
180 Mill Street, Lot 1102
Cranston, RI

9/7/18 Scott Lajoie

SES

1800

1515

Date	Name	Company Name	Time In	Time out
9/7/18	RYAN DOUGHERTY	SES	0630	1630
9/7/18	Mike Janas	SES	0630	1530
9/7/18	Joseph Prebaum	AEI	06:30	15:30
9/7/18	Robert Medaglia	AEI	06:30	15:30
9/7/18	John Szepik	SES	0630	1530
9/7/18	Andrew Hayes	SES	0630	1530
9/7/18	KEVIN SWEENEY	SES	0630	1530
9/7/18	Charles McCarthy	SES	0632	1630
9/7/18	Aaron Ting	AEI	0630	1600
9/7/18	Evan Herring	AEI	0630	1530
9/7/18	Paul Szwed	SES	0800	1030

9/7/18 Bob Melnick

SES

0800

1030

9/7/18 Earle Tammone

Discrete

0700

0900

9/7/18 Rick Kowalski

AEI

0805

1145

09/09/18 Tom Ryhan

SES


1000

1515

Excavation Date:	Source Location (station, offset, etc.) Cross- Ref w/ Map:	Excavation Volume	Soil Stockpile Designation	Reuse on/off- site or Off-site	Disposal Facility	Re-Use Date
9/4	CELL 413, 414, 406, 418 20X20X7 (2C)	36 YDS. 48.35 TON	LOT 2682 STOCKPILE			
9/4	CELL 470-474 SEPERATED TOLENE 20X20X5-6 (2C)	57 YDS. 77 TON	LOT 2682 STOCKPILE * SEPERATED POSSIBLE RCRA SETL			
9/5	RAILCAR PW20018	87.75 TON				
9/5	RAILCAR PW30034	88.85 TON				
9/6	CELL - 436 - 451 40X40X6 (1C)	138 TON	STOCKPILED IN LOT 1102			
9/6	CELL - 470 - 473 + 477 20X18X5 (2C)	49.65 TON	LOT 2682 STOCKPILE POSSIBLE RCRA/TSCA			
9/7	CELL - 470 - 473 + 477 20X18X5 (2C)	17.35 TON	LOT 2682 STOCKPILE POSSIBLE RCRA/TSCA			
9/7	CELL - 436 - 451 RETAINING WALL HEAVY DEBRIS 40X40X6 (1C)	115 TO	STOCKPILE IN LOT 1102			
9/7	RAILCAR PW30008	89.60 TON				
	RAILCAR PW30009	89.40 TON				

DAILY PROJECT REPORT

Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting
Signature: 
Date: 9/10/2018



Weather: Cloudy, then rain

Daily
Precipitation: 0.91 Temp: 65-53
(Hi - low)

PERSONNEL/EQUIPMENT			
Contractor	No.	Owner/Representative: N/A	
	Superintendent		
	1 Foremen	SES	
	1 H&S/QA Officer	SES	
	4 Operators	SES	
	2 Laborers	SES	
	Other Trades (Surveyor)		
SubContractor	No. Company/Firm	AEI Personnel: Aaron Ting 1	
		Joe Drebaum 1	
		Robert Medaglio 1	
		Evan Herring 1	
		Josh Klement 1	
		Visitors On Site: N/A	
	13 Total Personnel On Site		

MAJOR EQUIPMENT: EQUIPMENT/MATERIALS RECEIVED:

2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators
CAT 996H Loader, 20-yard metal recycling container,
20-cy dump trailer
2-trash/recycling bins, 2-100 yd rail cars
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator

WORK COMPLETED:

SES continued removing soils at the following stake locations:
- 436 - 451 (Type 1C; 6' depth); encountered numerous concrete structures, i.e., foundation walls and slabs. Using hoe ram to remove concrete above target depth.

SES assisted AEI with collection of post excavation samples in the deeper excavations. In the afternoon, SES/AEI revisited excavations to redig areas with PCB concentrations above the soil cleanup criteria.

Approximately, 167 cy of Type 1C soils and 19 cy of Type 2B (reexcavated) soils were excavated and transported to either 2682 for temporary stockpiling and future rail transport or to the temporary stockpile area on Lot 1102. Both stockpile areas are underlain by 20-mil HDPE and surrounded by haybales.

AEI set up and calibrated perimeter dust monitors. Two dust alerts were noted on the southeastern side of the site. The work being conducted in the area was not generating dust. AEI inspected the monitor and determined the unit required a recalibration. After recalibration, no further issues noted.

SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the 2B soils on Lot 2682 due to the rebar and other debris puncturing the 6-mil poly.

A large amount of perched water was observed in the Type 1C excavation. SES discussed with AEI. AEI informed SES that the water must be stored and tested prior to off-site transport. No discharge from one excavation to another is allowed on the site.

HEALTH & SAFETY:

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."

AEI Signature 

SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.

ISSUES/CHANGES/RESOLUTIONS:

N/A

DISCUSSIONS/CLIENT DIRECTION:

N/A

STRATEGIC
ENVIRONMENTAL SERVICES

DAILY WORKSHEET

Date: 9/10/12

Project Number: 12-0315

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST
CRANSTON RI

Contact: AARON ABEI

PROJECTS NOTES

MOB TO SITE. H3S TAILGATE. SET UP LAY DOWN
AREA FOR C.I. CELL 436/440 EXCURE + HAMMER AREA 276 TONS OF MATERIAL
JOHN FINISH SAMPLING AND START TO REGRIND SMALL AREAS IN CELLS
321/324, 325/328, 329/332, 335/338 AND 460/457 APPROX 30 TONS
DECON SKID STEER AND BRWG ACROSS ST PUSH PILE BACK AND
COURR + SECURE COURR + SECURE 10 STOCK PILE AS WELL
MOB BACK TO SHOP

LABOR

Name	Position	Travel	On-site	Off-Site	Travel
B ROIZ	PS/OA	5:30	6:30	15:00	16:00
D BERGIERAN	OP				
K SWIRNEY	OP				
J SZPILA	OP				
C MCCARTHY	FT				
M JAMBROS	FT				
J HEFNER	OP				

MATERIALS / EQUIPMENT / TOOLS

Quantity	Item / Description
	PPE Level: A B C D
1	CAT 320 SFS
1	CAT 320 Hillview
1	CAT 966H Hillview
1	Roller Truck SFS
1	322 W Hammer Hillview
1	Rock Truck Hillview
1	GEN
20	CHICKEN BITS
3	Roll 20 mill poly
1	Roll 6 mill poly
1	Rest Area + Hand Sink
300'	Flat Haul
10	WHITE TYRECK

SUBCONTRACTORS

WEATHER OBSERVATIONS

Project Manager's Signature: _____

Client's Signature: _____

9/10/18)

Strategic Environmental Services, Inc. (SES)	
Primary/Lead Company Name: SES	
Contact Person: <i>Brian Rife</i>	
Contact phone # <i>(808) 326-6523</i>	

Health and Safety Meeting			
Date	Name of Attendee (Print)	Company	Initials
9/10/18	KEVIN SWEENEY	SES	KS
9/10/18	MIKE JAMROS	SES	MJ
9/10/18	Evan Harring	AEI	EAH
9/10/18	Robert Moduglio	AEI	RM
9/10/18	Joshua Klement	AEI	JK
9/10/18	Stefanos Dycerly	SES	SD
9/10/18	Dennis McGowan	SES	DM
9-10-18	Joe Kremer	SES	JK
9/10/18	John Szecia	SES	JS
9/10/18	Joseph Drebaun	AEI	JD
9/10/18	Arnan Tins	AEI	AT
9/10/18	Brian Ryle	SES	BR
09/10/2018	Tom Ryle	SES	T.P.

[illegible]

Project: BASF Facility Cranston, RI Date ()	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Project: BASF Facility Cranston, RI Date ()	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Type of Equipment/Vehicles/Motorized Equipment	
<input checked="" type="checkbox"/> Field Service Trailer	<input checked="" type="checkbox"/> Roll-off Tractor Truck
<input checked="" type="checkbox"/> Excavators	<input type="checkbox"/> Roll-off containers
<input checked="" type="checkbox"/> Loader	<input checked="" type="checkbox"/> Dump Truck/Triaxle
<input type="checkbox"/> Track Dozer	<input type="checkbox"/> Dump Trailers
<input checked="" type="checkbox"/> Skid Steer Loader	<input checked="" type="checkbox"/> Pickup Utility Trucks
<input checked="" type="checkbox"/> Frac Tank	<input checked="" type="checkbox"/> Sump Pump
<input checked="" type="checkbox"/> Generator	<input type="checkbox"/> Trench Box
<input type="checkbox"/> Water Buffalo	<input type="checkbox"/> NaOH Storage Tank
<input type="checkbox"/> Sawzail	<input type="checkbox"/> Other (list)

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP	
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT	
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM	
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT	
<input type="checkbox"/> OTHERS (LIST)	

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date ()	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	-------------------------------

	X	Scaffolds / decking	
X		Temporary electrical power	See SES HASP
	X	Temporary Utilities services	
X		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes											
		<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS		<input type="checkbox"/> BASF Knowledge		<input type="checkbox"/> Work Provider Knowledge		<input type="checkbox"/> Prior SWP	
YES	NO	ITEM				YES	NO	Item			
X		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic					X	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
X		Safety Glasses, ANZI-rated, side shields					X	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants			
	X	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust					X	Personal Fall Protection Equipment			
	X	Faceshield				X		Gloves <input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work			
X		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs				X		Long sleeve shirt and steel toed boots with steel shank			
	X	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face				X		Boots <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other			
	X	Dust Mask					X	Welding Protection			
	X	Fire Retardant Electrical Clothing					X	Retrieval System for Confined Spaces			
X		Eyewash Station				X		Mobile phone or radios			
X		Tyvek Suits				X		Insect repellent, sunscreen			
		Other PPE (list)				X		High-visibility, reflective vest			

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
X		MSDS Reviews
X		Review of precautions listed above per SES HASP
X		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date ()	DAILY SAFE WORK FORM	SES (Page ____ of ____)
--	-----------------------------	--

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE 9/10/16
PRE-TASK PLAN (PTP)	SES SUPERVISOR: Brian Roe		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISSO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)

<input type="checkbox"/>	4,5	Elevated heights (>4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B23 Working from Heights (>4 feet)
<input type="checkbox"/>	5,6	Overhead/underground utilities	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B24 Overhead/Underground Utilities: JSA 1,3,4
<input type="checkbox"/>	4,5,6	Powered hand tools	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Electrically powered equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B25 Electrically Powered Equipment and Tools: JSA 9
<input type="checkbox"/>	4,5,6	Cutting devices/tools	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B26 Cutting Devices/Tools; JSA 9
<input type="checkbox"/>	4,5	Drums, cylinders, containers	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 4
<input type="checkbox"/>	3,4,5,6	Material handling, ergonomics	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B29 Material Handling/Ergonomics: JSA 2,6,7,9
<input type="checkbox"/>	3,5,6	Poisonous/irritating plants	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals: All JSAs
<input checked="" type="checkbox"/>	4,5,6	Insects/rodents/snakes	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Plants and Animals; All JSAs
<input checked="" type="checkbox"/>	3,5,6	Ticks, mosquitos	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B32 Poisonous Plants, Animals, and Insects; All JSA
<input type="checkbox"/>	1,3,4,5,6	Employees working early/late	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B34 Personal Safety; All JSAs
Note: A single hazard may be listed under several Tasks. In this case, use the highest Severity ranking of the tasks evaluated as the overall ranking.				

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

BASF
180 Mill Street, Lot 1102
Cranston, RI

Date	Name	Company Name	Time In	Time out
9/10/18	Mike Jamrus	SES	0630	1500
9/10/18	Kevin Sweeney	SES	0630	1500
9/10/18	Joe Hepler	SES	0630	1500
9/10/18	Dennis Bergem	SES	0630	1500
9/10/18	Evann Harring	AEI	0630	1440
9/10/18	Robert Medaglia	AEI	0630	1515
9/10/18	John Szpila	SES	0630	1500
9/10/18	Joseph Drebnar	AEI	0630	1500 15:15
9/10/18	Aaron Ting	AEI	0630	1545
9/10/18	Joshua Klement	AEI	06:40	15:15
9/10/18	Charles McCarthy	SES	06:32	1500
9/10/18	B R R	SES	6:30	15:00
09/10/18	Tom Dylus	SES	10:00	1400

DAILY PROJECT REPORT

Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting
 Signature: [Signature]
 Date: 9/11/2018



Weather: Cloudy, sunny and humid in afternoon

Daily
 Precipitation: <0.25"

Temp: 83-69
 (Hi - low)

PERSONNEL/EQUIPMENT			
Contractor	No.	Owner/Representative: <u>N/A</u>	
	Superintendent		
	1 Foremen	SES	
	1 H&S/QA Officer	SES	AEI Personnel: Aaron Ting 1
	4 Operators	SES	Joe Drebaum 1
	2 Laborers	SES	Robert Medaglio 1
	Other Trades (Surveyor)		Evan Herring 1
			Josh Klement 1
SubContractor	No. Company/Firm		Rick Kowalski 1
	2 New England Geotech	Visitors On Site: <u>N/A</u>	
	16 Total Personnel On Site		

MAJOR EQUIPMENT:	EQUIPMENT/MATERIALS RECEIVED:
2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators	2-100 yd rail cars transported offsite and 2-new
CAT 996H Loader, 20-yard metal recycling container,	delivered
20-cy dump trailer	
2-trash/recycling bins, 2-100 yd rail cars	
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator	

WORK COMPLETED:

SES/AEI revisited excavations to redig areas with PCB concentrations above the soil cleanup criteria. AEI collected samples for laboratory and Dextil analysis.

Approximately, 32.5 cy of Type 2B (reexcavated) soils were excavated and transported to Lot 2682 for temporary stockpiling and future rail transport.

Two railcars PW-30008 and PW-30009 were transported off-site by P&W railroad. SES lined two new railcars, PW-20008 and PW-30016, and loaded each with Type 2B soils for transport to WM Emelle.

AEI set up and calibrated perimeter dust monitors. No dust alerts were observed. SES used water as needed to control fugitive dust emissions.

SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the Type 2B soils on Lot 2682 due to the rebar and other debris puncturing the 6-mil poly.

AEI conducted a soil erosion and sediment control plan inspection. Issues noted were corrected by SES. See attached inspection report and corrective action log.

SES setup frac tank in preparation to dewater Type 1C excavation. SES to observe water level tomorrow in the excavation and see if dewatering is needed.

New England Geotech closed 18 wells in accordance with RI standards. The wells are as follows: MW-20S, MW-10S, MW-10D, P-13D, P-38S, P-3S, P-37S, P-32D, P-32S, P-001S, P-36S, PW-130, P-35S, P-33D, P-33S, RC-2, P-34S, P-5S.

HEALTH & SAFETY:

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."

AEI Signature: [Signature]

SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.

ISSUES/CHANGES/RESOLUTIONS:

N/A

DISCUSSIONS/CLIENT DIRECTION:

N/A



DAILY WORKSHEET

Date: 9/11/18

Project Number: 18-0315

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST
CRANSTON RI

Contact: AARON

PROJECTS NOTES

MOB TO SITE. TAILGATE TAIL. SET UP ~~FOR~~ TANK
 BUT DID NOT PUMP WATER YET SET UP DIG IN @ CELL LOCATIONS
 (53.7) TONS. KEVIN WITH 320 PULLED WELLS WITH NEW ENGLAND GROTECH
 PULLED 90° OF WELLS. RAIL CARS SHOWED @ NOON DROVE CAT 321 + LOADER
 FILLED BOTH CARS COVER PILE SECURE SITE MOB BACK TO SHOP

LABOR

Name	Position	Travel	On-site	Off-Site	Travel
J ROPE	FS	5:30	6:30	15:30	16:30
D BERGIERO	OP				
K SWANEY	OP				
J SZPILA	OP				
C MC CARTHY	FT				
M. JAMROS	FT				
J HERNER	FT/OP	8:30	9:30	15:30	16:30

MATERIALS / EQUIPMENT / TOOLS

Quantity	Item / Description
	PPE Level: A B C D
1	CAT 320
1	CAT 321
1	CAT 966
1	CAT 322 W Hammer
1	ROCK TRUCK
1	GRN
20	CHICK BOOTS
1	REST ROOM + SICK
300'	FIRE HOSE
10	WHITE TYRECK
3	ROLL TAPE

SUBCONTRACTORS

WEATHER OBSERVATIONS

Project Manager's Signature: _____

Client's Signature: _____

9/11/18)

Location of Work	180 Mill Street, Cranston, RI
------------------	-------------------------------

Contact phone # 508/326-6523

Project: BASF Facility Cranston, RI Date (9/11)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Project: BASF Facility Cranston, RI Date (9/11)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input type="checkbox"/>	Field Service Trailer	<input checked="" type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input checked="" type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input checked="" type="checkbox"/>	Dump Truck/Triaxle
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input checked="" type="checkbox"/>	Frac Tank	<input checked="" type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input type="checkbox"/>	Other (list)

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/>	PROJECT-SPECIFIC HASP
<input type="checkbox"/>	LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/>	PRE-TASK PLANNING FORM
<input type="checkbox"/>	CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/>	OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/11)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

	X	Scaffolds / decking	
X		Temporary electrical power	See SES HASP
	X	Temporary Utilities services	
X		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
		<input type="checkbox"/> PPE GRID	<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP			
YES	NO	ITEM			YES	NO	Item		
X		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic				X	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
X		Safety Glasses, ANZI-rated, side shields				X	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
	X	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				X	Personal Fall Protection Equipment		
	X	Faceshield			X		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work
X		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs			X		Long sleeve shirt and steel toed boots with steel shank		
	X	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face			X		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other
	X	Dust Mask				X	Welding Protection		
	X	Fire Retardant Electrical Clothing				X	Retrieval System for Confined Spaces		
X		Eyewash Station			X		Mobile phone or radios		
X		Tyvek Suits			X		Insect repellent, sunscreen		
		Other PPE (list)			X		High-visibility, reflective vest		

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
X		MSDS Reviews
X		Review of precautions listed above per SES HASP
X		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date (9/11)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

STRATEGIC ENVIRONMENTAL SERVICES PRE-TASK PLAN (PTP)	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE
SES SUPERVISOR:			

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input checked="" type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input checked="" type="checkbox"/>	B3 Job Zone Control; All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)



SESC Plan Inspection Report

Project Information			
Name	XXXXXXXXXX Former Ciba-Geigy Facility		
Location	180 Mill St, Cranston, RI (Plot 4, Lot 1102)		
DEM Permit No.	18-0048 / RIR101724		
Site Owner	Name Joseph Guarnaccia	Phone 973-245-5269	Email joseph.guarnaccia@basf.com
Site Operator	Name Brian Roe	Phone	Email broe@strategic.com
Inspection Information			
Inspector Name	Name Aaron C. Ting	Phone 978-577-7138	Email ating@aeiconsultants.com
Inspection Date	9/11/18	Start/End Time	1100-1130
Inspection Type <input type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input checked="" type="checkbox"/> Post-storm event <input type="checkbox"/> Other			
Weather Information			
Last Rain Event Date: 9/10/18 - 9/11/18 Duration (hrs): 8.95 Approximate Rainfall (in): 0.91			
Rain Gauge Location & Source: on site weather station (Davis Vantage Pro)			
Weather at time of this inspection: Cloudy, 71°			

Check statement that applies then sign and date below:

☐ I, as the designated inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.

☒ I, as the designated inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

Inspector:	Print Name Aaron C. Ting	Signature 	Date 9/11/18
The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.			
Operator:	Print Name BRIAN ROE	Signature 	Date 9/11/18

PROJECT: Cranston, RIINSPECTION DATE: 9/11/18**General Site Issues**

Below are some general site issues that should be assessed during inspections. Please **customize** this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If "Yes", please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log ↓	
2	Are appropriate limits of disturbance (LOD) established?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 th ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
8	In instances where adequate vegetative stabilization was not established by November 15 th , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
9	If work is to continue from October 15 th through April 15 th , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log ↓	
17	Is the operator maintaining sediment controls in accordance with the requirements in the RI SESC Handbook?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the RISESC Handbook and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
24	Has the site operator taken steps to prohibit the following pollutant discharges on the site?			
a	Contaminated groundwater.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photo 105	
e	Soaps or solvents used in vehicle and equipment washing.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photo 105	
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

PROJECT: Cranston, RI

INSPECTION DATE: 9/11/18

Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
exposed to stormwater?			
Are stockpiles located within the limits of disturbance?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
(Other)			

PROJECT: Cranston, RI

INSPECTION DATE: 9/11/18

General Field Comments: N/A

PROJECT: Cranston, RI

INSPECTION DATE: 9/11/18

Site-specific Control Measures

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1	Construction Site exit incl. decon. pad	RIDOT Std Specs. R1 Soil Erosion and Sed. Control book	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	see photo log	
2	Project-wide including material stockpiles	Penmeter - compost filter socks (RIDOT 9.2.0) Stockpiles - hay/bales RIDOT Std Spec - 204, 212	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		see corrective action log for issues/corrections.
3	Project-wide including material stockpiles	R1 SESC Handbook Water for dust control/cover stockpiles RIDOT Std Spec R1 SESC Handbook	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
4	Adjacent roads	Roads adjacent to construction site shall be clean at the end of each day	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
5	Project-wide	Pickup construction trash/debris	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
6	Project-wide	Spill prevention / Spill containment measures	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	✓	
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		

Photos:


Photo #: 1	Station: North Site Description: Decontamination pad located on Lot 1102
	
Photo #: 2	Station: North Site Description: Temporary stockpiles, covered with poly/tarp and surrounded by haybales.
	


Photo #: 3	Station: North Site
	Description: Construction access road leading to Mill St from Lot 1102. Adjacent roadway kept clean from any soil track-out from exiting vehicles/equipment.

Photo #: 4	Station: North Site
	Description: CFS staked on northern property boundary.

Photo #: 5



Station: South Site

Description: Staked silt fence on south east side of Site.

Photo #: 6



Station: South Site

Description: CFS located on south side of Site.



Photo #: 7	Station: South Site Description: Fractionation tanks to be used to manage groundwater in excavations.
	
Photo #: 8	Station: South Site Description: Downed silt fence on the southeastern side of the site. Contractor to repair and replace by end of day.
	

Photo #: 9

Station: South Site

Description: Trash/recycling receptacles.



INSPECTION DATE: 9/11/18

TO BE FILLED OUT BY SITE OPERATOR

[illegible]

Operator Signature:

Date:

BASF
180 Mill Street, Lot 1102
Cranston, RI

9/11/18 Joe Kennedy

NE Gortech

8:00

3:00

9/11/18 Maynor Mendez

NE Gortech

8:00 am

3:00 pm

Date	Name	Company Name	Time In	Time out
9/11/18	Brian Ratz	SES	06:30	15:30
9/11/18	Charles McElroy	SES	06:30	15:30
9/11/18	Dennis Bergen	SES	06:30	15:30
9/11/18	John Szpila	SES	06:30	15:30
9/11/18	Mike Jancos	SES	06:30	15:30
9/11/18	Robert Medeiros	AET	06:30	13:00
9/11/18	Aaron Ting	AET	06:30	16:00
9/11/18	Joseph Dreban	AET	06:30	15:00
9/11/18	Evan Harrington	AET	06:30	14:40
9/11/18	Joshua Klement	AET	06:30	15:17
9/11/18	KEVIN SWEENEY	SES	08:00	15:30
9/11/18	Rick Konowski	AET	08:05	09:10
9/11/18	Joe Hether	SES	07:00	15:30
9/11/2018	Tom Dykstra	SE	10:00	11:05

DAILY PROJECT REPORT



Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting
Signature:
Date: 9/12/2018

Weather: Cloudy

Daily
Precipitation: 0.5" Temp: 73-65
(Hi - low)

PERSONNEL/EQUIPMENT		EQUIPMENT/MATERIALS RECEIVED:	
Contractor	No.	Owner/Representative: N/A	
	1 Superintendent		
	1 Foremen		
	1 H&S/QA Officer	AEI Personnel: Aaron Ting 1	
	3 Operators	Evan Herring 1	
	2 Laborers	Robert Medaglio 1	
	Other Trades (Surveyor)		
SubContractor	No. Company/Firm	Visitors On Site: N/A	
	2 New England Geotech		
	13 Total Personnel On Site		
MAJOR EQUIPMENT:			
2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators			
CAT 996H Loader, 20-yard metal recycling container,			
20-cy dump trailer			
2-trash/recycling bins, 2-100 yd rail cars			
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator			
WORK COMPLETED:			
SES/AEI revisited excavations to redig areas with PCB concentrations above the soil cleanup criteria. AEI collected samples for laboratory and Dextsil analysis.			
Approximately, ¹⁴ 18 cy of Type 2B (reexcavated) soils were excavated and transported to Lot 2682 for temporary stockpiling and future rail transport. <u>ACT 9/12/18 ZE</u>			
AEI set up and calibrated perimeter dust monitors. One dust alerts was observed, but was attributed to rain/humidity. The unit was rezeroed and no further issues were noted. Heavy rain, so no need to utilize water to control fugitive dust emissions.			
SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the Type 2B soils on Lot 2682 due to the rebar and other debris puncturing the 6-mil poly.			
New England Geotech closed 5 wells in accordance with RI standards. The wells are as follows: PW-110, MW-21S, VE-1, VE-2, VE-3. AEI discussed closure of well P-30D, which is in the river and goes through the sediment cap. SG/ACT agreed that NEG should cut well flush with walkway and grout well. Do not remove steel casing or riser. Informed NEG and SES of removal process. NEG will remobilize another day to close this well and another well.			
HEALTH & SAFETY:			
AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."			
AEI Signature			
SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.			
One SES personnel was sent offsite to receive medical treatment for a bee sting that started swelling. The worker was back on-site the same day without further issue. The next daily safety meeting will discuss bee/insect bites and proper handling of the situation/medical needs. Bee/wasp spray was also purchased as a means to control/eliminate the issue.			
ISSUES/CHANGES/RESOLUTIONS:			
N/A			
DISCUSSIONS/CLIENT DIRECTION:			
N/A			



DAILY WORKSHEET

Date: 9/12/12

Project Number: 18-0315

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST

CRANSTON RI

Contact: Aaron

PROJECTS NOTES

MOB TO SITE. TAILGATE TALK + SIGN IN. UNCOVER PILES
 ACROSS THE STREET AND CLEAN UP DRAIN LOADER + 321 AND MOB
 BACK TO SITE. N.E. GROUTCH PULLED (2) WELLS IN CONTAINMENT AREA
 AND (4) IN CLEAN AREA SET UP TO REPAIR AND CELL #348-350, 340-343
 AND 482-485. CUT DOWN THE REMAINDER OF TREE (1) THAT NEED TO BE CUT BY
 TREE COMPANY. HEAVY RAIN + LIGHTNING IN AFTERNOON STOP WORK COVER PILES (2B)
 AND BACK TO SITE

LABOR

Name	Position	Travel	On-site	Off-Site	Travel
B. ROSE	SP/OP	5:30	6:30	15:00	16:00
D. BERGIERON	OP	5:30			
K. SWENNEY	OP	5:30			
C. MCCARTHY	FT	6:00			15:30
M. JAMROS	FT	5:30			
J. SZPIJA	OP	5:30			

MATERIALS / EQUIPMENT / TOOLS

Quantity	Item / Description
	PPE Level: A B C D
1	CAT 320 SCS
1	CAT 321
1	CAT 322 W HAM Hillman
1	CAT SKID TRUCK
1	Rock Truck
1	GEN
300'	FIRE HOSE
1	REST ROOM + SINK
10	WHITE TYRECK
1	CAT 900 LOADER Hillman

SUBCONTRACTORS

WEATHER OBSERVATIONS

Project Manager's Signature:

Client's Signature:

Servicing or Maintenance Work Description	
Description of Work: CMI Implementation Project	
Start Date / Time: (Date) (Time) 9/12/18 06:30	
Location of Work	180 Mill Street, Cranston, RI

Contact phone # (508) 526-6321

Health and Safety (H&S) Plan (HASP) Signatures

Sign-off sheet attesting that the HASP has been made available and reviewed by the individual prior to entry into the site, and/or daily H&S briefing. All personnel participating in the project must receive initial Health and Safety Orientation. Thereafter, a tailgate safety meeting is required daily, and as otherwise deemed necessary by the Site Health and Safety Officer. By signing below, an individual certifies that he has read, understood, and will observe the contents of this HASP and Daily Safe Work Form with Pre-Task Planning Form.

[illegible]

Project: BASF Facility Cranston, RI Date (9/12/)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Project: BASF Facility Cranston, RI Date (9/12)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment			
<input checked="" type="checkbox"/>	Field Service Trailer	<input checked="" type="checkbox"/>	Roll-off Tractor Truck
<input checked="" type="checkbox"/>	Excavators	<input checked="" type="checkbox"/>	Roll-off containers
<input checked="" type="checkbox"/>	Loader	<input checked="" type="checkbox"/>	Dump Truck/Triaxle
<input type="checkbox"/>	Track Dozer	<input type="checkbox"/>	Dump Trailers
<input checked="" type="checkbox"/>	Skid Steer Loader	<input checked="" type="checkbox"/>	Pickup Utility Trucks
<input type="checkbox"/>	Frac Tank	<input type="checkbox"/>	Sump Pump
<input checked="" type="checkbox"/>	Generator	<input type="checkbox"/>	Trench Box
<input type="checkbox"/>	Water Buffalo	<input type="checkbox"/>	NaOH Storage Tank
<input type="checkbox"/>	Sawzail	<input type="checkbox"/>	Other (list)

This work also requires the use of the permits or documents checked below
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT
<input type="checkbox"/> OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/12)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
<input type="checkbox"/> PPE GRID		<input checked="" type="checkbox"/> MSDS		<input type="checkbox"/> BASF Knowledge		<input type="checkbox"/> Work Provider Knowledge		<input type="checkbox"/> Prior SWP	
YES	NO	ITEM	YES	NO	ITEM				
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic		<input checked="" type="checkbox"/>	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields		<input checked="" type="checkbox"/>	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust		<input checked="" type="checkbox"/>	Personal Fall Protection Equipment				
	<input checked="" type="checkbox"/>	Faceshield	<input checked="" type="checkbox"/>		Gloves <input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work				
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs	<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank				
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face	<input checked="" type="checkbox"/>		Boots <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other				
	<input checked="" type="checkbox"/>	Dust Mask		<input checked="" type="checkbox"/>	Welding Protection				
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing		<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces				
<input checked="" type="checkbox"/>		Eyewash Station	<input checked="" type="checkbox"/>		Mobile phone or radios				
<input checked="" type="checkbox"/>		Tyvek Suits	<input checked="" type="checkbox"/>		Insect repellent, sunscreen				
		Other PPE (list)	<input checked="" type="checkbox"/>		High-visibility, reflective vest				

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date (9/12)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

STRATEGIC ENVIRONMENTAL SERVICES	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE
PRE-TASK PLAN (PTP)	SES SUPERVISOR: <i>Brian Poe</i>		

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization

Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B2 Dust: JSAs 1,2,4,5,6
<input checked="" type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B3 Job Zone Control; All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B15 Overhead Hazards: JSA 2,5,6
<input type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High <input type="checkbox"/>	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B20 Vehicle Use: All JSA
<input checked="" type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High <input type="checkbox"/>	B22 Working from Heights (<4 feet)

BASF
180 Mill Street, Lot 1102
Cranston, RI

Date	Name	Company Name	Time In	Time out
9/12	Dennis Bergeon	SES	0630	1530
9/12	Mike Jamroz	SES	0630	1500
9/12/18	Aaron Ting	AEI	0630	1530
9/12/18	Robert Madaylis	AEI	0630	1510
9/12/18	Charles F. McCarthy II	SES	0634	1500
9/12/18	KEVIN SWEENEY	SES	0635	1215
9/12/18	John Sep: n	SES	0630	1500
9/12/18	Blair, ROE	SES	0630	1500
9/12/18	Evan Harring	AEI	0630	1400
9/12/18	Allynor Alendora	N.E. Grotel	8:10 am.	11:30 am
9/12/18	Joseph Kennedy	NE Grotel	8:15 am	11:30 am
9/12/18	Paul Sweeney	SES	12:30p	12:45
9/12/18	KEVIN SWEENEY	SES	13:15	1500
09/12/2018	Tom Dykeman	SES	1400	1410

DAILY PROJECT REPORT



Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting

Signature:

Date: 9/13/2018

Weather: Cloudy

Daily

Precipitation: 0.5"

Temp: 73-65

(Hi - low)

PERSONNEL/EQUIPMENT			
Contractor	No.		Owner/Representative: N/A
		Superintendent	
	1	Foremen	SES
		H&S/QA Officer	
	3	Operators	SES
	2	Laborers	SES
		Other Trades (Surveyor)	
SubContractor	No.	Company/Firm	AEI Personnel: Aaron Ting 1
	1	Diprete	Evan Herring 1
			Robert Medaglio 1
			Joe Drebaum 1
	11	Total Personnel On Site	Visitors On Site: N/A
MAJOR EQUIPMENT:		EQUIPMENT/MATERIALS RECEIVED:	
2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators			
CAT 996H Loader, 20-yard metal recycling container,			
20-cy dump trailer			
2-trash/recycling bins, 2-100 yd rail cars			
hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator			
WORK COMPLETED:			
SES/AEI revisited excavations to redig areas with PCB concentrations above the soil cleanup criteria. AEI collected samples for laboratory and Dexsil analysis.			
Diprete surveyor onsite to survey excavations, topography and other site features.			
SES consolidated the Lot 2630 soil stockpile. Continued grubbing tree stumps and clearing trees. Cleared trees were added to on-site wood stockpile and then loaded into 70-cy dump trailer. Material transported offsite to G. Lopes facility in Raynham, MA.			
Cast iron piping and other metal debris removed from excavations was reduced in size by hoe ram.			
AEI conducted a soil erosion and sediment control plan inspection. Issues noted were informed to SES and corrected same day.			
Approximately, 16 cy of Type 2B (reexcavated) soils were excavated and transported to Lot 2682 for temporary stockpiling and future rail transport.			
AEI set up and calibrated perimeter dust monitors. No alerts were observed. SES used water as necessary to control fugitive dust.			
SES managing stockpiles and surrounding deeper excavations (>3') with staked orange snow fence. SES used a higher strength tarp to cover the Type 2B soils on Lot 2682 and the 1C soils stockpiled on Lot 1102 due to the rebar and other debris puncturing the 6-mil poly.			
HEALTH & SAFETY:			
AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP.			
AEI Signature:			
SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.			
ISSUES/CHANGES/RESOLUTIONS:			
N/A			
DISCUSSIONS/CLIENT DIRECTION:			
N/A			



DAILY WORKSHEET

Date: 9/13/18

Project Number: 18-0315

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 Mill St

Cranston RI

Contact: Aaron

PROJECTS NOTES

mob to site tailgate talk set up to finish 2nd round 2B samples. cut trees off stumps load out 1 20 yd trailer of brush bring 2 loads of stumps across street start police area for stump and misc material wills get secure site mob back to shop

LABOR

Name	Position	Travel	On-site	Off-Site	Travel
B. Rife	FS	5:30	6:30	1:50	16:00
M. Jambak	FT	5:30			16:00
K. Swamy	OP	5:30			16:00
D. Bergeron	OP	5:30			16:00
C. McCarthy	FT	6:00			15:30
J. Szpila	OP	5:30	✓	✓	16:00

MATERIALS / EQUIPMENT / TOOLS

Quantity	Item / Description
	PPE Level: A B C D
1	CAT 320 EX SFS
1	CAT 321 EX
1	CAT 966 EXDML
1	CAT SKID TRAIL
1	Rock Trailer
2	GRW
300	

SUBCONTRACTORS

1	322 CAT EX
1	Hammer
2	100yd railcars
1	20 yd dump trailer
1	20yd recycling container
2	trash/recycle containers
1	Grac tank

WEATHER OBSERVATIONS

Project Manager's Signature:

Client's Signature:

[illegible]

Project: BASF Facility Cranston, RI Date (9/13)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Project: BASF Facility Cranston, RI Date (7/13)	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	SES (Page __ of __)
--	--	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment	
<input checked="" type="checkbox"/> Field Service Trailer	<input checked="" type="checkbox"/> Roll-off Tractor Truck
<input checked="" type="checkbox"/> Excavators	<input checked="" type="checkbox"/> Roll-off containers
<input checked="" type="checkbox"/> Loader	<input type="checkbox"/> Dump Truck/Triaxle
<input type="checkbox"/> Track Dozer	<input checked="" type="checkbox"/> Dump Trailers
<input checked="" type="checkbox"/> Skid Steer Loader	<input checked="" type="checkbox"/> Pickup Utility Trucks
<input checked="" type="checkbox"/> Frac Tank	<input type="checkbox"/> Sump Pump
<input checked="" type="checkbox"/> Generator	<input type="checkbox"/> Trench Box
<input type="checkbox"/> Water Buffalo	<input type="checkbox"/> NaOH Storage Tank
<input type="checkbox"/> Sawzail	<input type="checkbox"/> Other (list)

This work also requires the use of the permits or documents checked below	
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP	
<input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT	
<input checked="" type="checkbox"/> PRE-TASK PLANNING FORM	
<input type="checkbox"/> CONFINED SPACE ENTRY PERMIT	
<input type="checkbox"/> OTHERS (LIST)	

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/13)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Scaffolds / decking	
<input checked="" type="checkbox"/>		Temporary electrical power	See SES HASP
	<input checked="" type="checkbox"/>	Temporary Utilities services	
<input checked="" type="checkbox"/>		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
		<input type="checkbox"/> PPE GRID	<input checked="" type="checkbox"/> MSDS	<input type="checkbox"/> BASF Knowledge	<input type="checkbox"/> Work Provider Knowledge	<input type="checkbox"/> Prior SWP			
YES	NO	ITEM			YES	NO	Item		
<input checked="" type="checkbox"/>		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic				<input checked="" type="checkbox"/>	Rain Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
<input checked="" type="checkbox"/>		Safety Glasses, ANZI-rated, side shields				<input checked="" type="checkbox"/>	Chemical Suit	<input type="checkbox"/> Jacket	<input type="checkbox"/> Pants
	<input checked="" type="checkbox"/>	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust				<input checked="" type="checkbox"/>	Personal Fall Protection Equipment		
	<input checked="" type="checkbox"/>	Faceshield			<input checked="" type="checkbox"/>		Gloves	<input checked="" type="checkbox"/> Chemical	<input type="checkbox"/> Work
<input checked="" type="checkbox"/>		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs			<input checked="" type="checkbox"/>		Long sleeve shirt and steel toed boots with steel shank		
	<input checked="" type="checkbox"/>	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face			<input checked="" type="checkbox"/>		Boots	<input type="checkbox"/> Rubber	<input checked="" type="checkbox"/> Other
	<input checked="" type="checkbox"/>	Dust Mask				<input checked="" type="checkbox"/>	Welding Protection		
	<input checked="" type="checkbox"/>	Fire Retardant Electrical Clothing				<input checked="" type="checkbox"/>	Retrieval System for Confined Spaces		
<input checked="" type="checkbox"/>		Eyewash Station			<input checked="" type="checkbox"/>		Mobile phone or radios		
<input checked="" type="checkbox"/>		Tyvek Suits			<input checked="" type="checkbox"/>		Insect repellent, sunscreen		
		Other PPE (list)			<input checked="" type="checkbox"/>		High-visibility, reflective vest		

Training Requirements		
Need	N/A	Area
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	BASF Safety Orientation (if required)
<input checked="" type="checkbox"/>		MSDS Reviews
<input checked="" type="checkbox"/>		Review of precautions listed above per SES HASP
<input checked="" type="checkbox"/>		Review of required PPE
		Other training (specify) –

Project: BASF Facility Cranston, RI Date (9/13)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

STRATEGIC ENVIRONMENTAL SERVICES PRE-TASK PLAN (PTP)	PROJECT / JOB / TASK (Description): BASF Cranston/CMI Implementation	LOCATION: 180 Mill Street, Cranston, RI	DATE 9/13
SES SUPERVISOR:			

Note: SES Daily Report Forms are completed daily (see attached), documenting work progress, equipment, personnel, weather, issues encountered and resolution, health and safety actions/issues, changes in work conditions, client interface.

Task List (Check off AND Circle today's activities)	
<input type="checkbox"/>	Task 1 - Permitting
<input type="checkbox"/>	Task 2 - Mobilization/Site Prep/Road & Decontamination Road Installation/Erosion Controls
<input checked="" type="checkbox"/>	Task 3 - Excavation/Decontamination/Soil Stock Piling/Loading/ISCO/Dewatering/Liquid Management
<input type="checkbox"/>	Task 4 - Transportation and Disposal of Contaminated Material
<input type="checkbox"/>	Task 5 - Backfilling and Grading/Geotextile and Vegetation Placement
<input type="checkbox"/>	Task 6 - Demobilization



Tasks, Potential Hazards, and Recommended Actions or Procedures				
Today's Activities (Check Each)	Task Number(s)	Hazards	Relative Hazard /Risk Rating*	Hazard Controls Mechanism and/or JSA (See HASP)
<input type="checkbox"/>	3	Chemical Hazards	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B1 Chemical: JSA 10
<input checked="" type="checkbox"/>	3,4,5	Dust/Fumes/Particulates	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B2 Dust: JSAs 1,2,4,5,6
<input type="checkbox"/>	3,4,5,6	Job Zone Control	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B3 Job Zone Control; All JSAs
<input type="checkbox"/>	3,4,5,6	Heat	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B4 Heat: All JSAs
<input type="checkbox"/>	3,4,5,6	Cold	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B5 Cold; All JSAs
<input type="checkbox"/>	1,3,4,5,6	Severe Weather	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B6 Severe Weather: All JSAs
<input checked="" type="checkbox"/>	3,4,5,6	Walking/Working Surfaces	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas: JSA 1,3,4,7
<input checked="" type="checkbox"/>	4,5,6	Noise	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B8 Noise: All JSA's
<input type="checkbox"/>	5,6	Live Electrical Equipment	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B14 Live Electrical Equip: JSA 5,6,9
<input type="checkbox"/>	4,5	Poor Lighting	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B7 Safe Walking Surfaces and Work Areas; JSA 1,3,4,7
<input type="checkbox"/>	4,5,6	Overhead Hazards	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B15 Overhead Hazards: JSA 2,5,6
<input type="checkbox"/>	3,4,5,6	Traffic Management (Vehicle, pedestrian interference)	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B17 Traffic Management: All JSA
<input checked="" type="checkbox"/>	5,6	Heavy machinery/drill rigs	NA <input type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B18 Heavy Machinery: JSA 4,5
<input type="checkbox"/>	5,6	Trenching/Excavation	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input checked="" type="checkbox"/> High	B19 Trenching/Excavation: JSA 4,5,6,8
<input checked="" type="checkbox"/>	1,3,4,5,6	Vehicle use	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B20 Vehicle Use: All JSA
<input type="checkbox"/>	2,3	Work near/on water	NA <input checked="" type="checkbox"/> Low <input type="checkbox"/> Medium <input type="checkbox"/> High	B21 Work Near/On Water: JSA 1
<input type="checkbox"/>	4,5	Elevated heights (<4ft)	NA <input type="checkbox"/> Low <input checked="" type="checkbox"/> Medium <input type="checkbox"/> High	B22 Working from Heights (<4 feet)

SESC Plan Inspection Report

Project Information			
Name	XXXXXXXXXX Former Ciba-Geigy Facility		
Location	180 Mill St, Cranston, RI (Plot 4, Lot 1102)		
DEM Permit No.	18-0048 / RIR101724		
Site Owner	Name Joseph Guarnaccia	Phone 973-245-5269	Email joseph.guarnaccia@barrf.com
Site Operator	Name Brian Roe	Phone -	Email broe@strategic.com
Inspection Information			
Inspector Name	Name Aaron C. Ting	Phone 978-577-7138	Email ating@aeiconsultants.com
Inspection Date	9/13/18		Start/End Time 1200-1230
Inspection Type	<input type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input checked="" type="checkbox"/> Post-storm event <input type="checkbox"/> Other		
Weather Information			
Last Rain Event	Date: 9/11-9/12/18 Duration (hrs): 8 Approximate Rainfall (in): 0.5"		
Rain Gauge Location & Source:	onsite weather station (Davis VantagePro)		
Weather at time of this inspection:	Cloudy, 68°F		

Check statement that applies then sign and date below:

- ☐ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.
- ☒ I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

Inspector:	Print Name Aaron C. Ting	Signature 	Date 9/13/18
The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.			
Operator:	Print Name Brian Roe	Signature 	Date 9/13/18

PROJECT: Cranston, RI

INSPECTION DATE: 9/13/18

Site-specific Control Measures

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1	Construction Site exit incl. decon. pad	RIDOT Std Specs. R1 Soil Erosion and Sed. Control book	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	See photo log	
2	Project-wide including material stockpiles	Penmeter - compost filter socks (RIDOT 9.2.0) stockpiles - hay/bales RIDOT Std Spec - 204, 212	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Some woody debris covering CFS. See corrective action log.
3	Project-wide including material stockpiles	R1 SESC Handbook Water for dust control/cover stockpiles RIDOT Std Spec R1 SESC Handbook	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
4	Adjacent roads	Roads adjacent to construction site shall be clean at the end of each day	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
5	Project-wide	Pickup construction trash/debris	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
6	Project-wide	Spill prevention / Spill containment measures	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	↓	
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		

General Site Issues

Below are some general site issues that should be assessed during inspections. Please **customize** this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If "Yes", please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	See photo log	
2	Are appropriate limits of disturbance (LOD) established?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 th ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
8	In instances where adequate vegetative stabilization was not established by November 15 th , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
9	If work is to continue from October 15 th through April 15 th , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log ↓	
17	Is the operator maintaining sediment controls in accordance with the requirements in the RI SESC Handbook?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the RISESC Handbook and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
24	Has the site operator taken steps to prohibit the following pollutant discharges on the site?			
a	Contaminated groundwater.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log	
e	Soaps or solvents used in vehicle and equipment washing.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	↓	
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log	
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	↓	

PROJECT: Cranston, RI

INSPECTION DATE: 9/13/18

Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
exposed to stormwater?			
Are stockpiles located within the limits of disturbance?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log	
Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A		
Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	see photo log	
Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	↓	
Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
(Other)			

PROJECT: Cranston, RI

INSPECTION DATE: 9/13/18

General Field Comments: N/A

INSPECTION DATE: 9/13/18

TO BE FILLED OUT BY SITE OPERATOR

[illegible]

Page 8 of 13

INSPECTION REPORT REVISION DATE MM/DD/YYYY, V.#

Photos:



Photo #: 1	Station: North Site Description: Decontamination pad located on Lot 1102
	
Photo #: 2	Station: North Site Description: Temporary stockpiles, covered with poly/tarp and surrounded by haybales.
	

Photo #: 3



Station: North Site

Description: Construction access road leading to Mill St from Lot 1102. Adjacent roadway kept clean from any soil track-out from exiting vehicles/equipment.

Photo #: 4



Station: North Site

Description: CFS staked on northern property boundary.

Photo #: 5	Station: South Site Description: Staked silt fence on south east side of Site.
	

Photo #: 6	Station: South Site Description: CFS located on south side of Site.
	

Photo #: 7

Station: South Site

Description: Fractionation tanks to be used to manage groundwater in excavations.



Photo #: 8

Station: East Site

Description: CFS covered by woody debris from clearing operations. Requires removal.



Photo #: 9

Station: South Site

Description: Trash/recycling receptacles.



BASF
180 Mill Street, Lot 1102
Cranston, RI

Date	Name	Company Name	Time In	Time out
9/13/18	Brian E	SFS	0630	15:00
9/13/18	Dennis Selgeon	SFS	0630	1500
9/13/18	Mike Jamros	SFS	0630	1500
9/13/18	John Sepia	SFS	0630	1500
9/13/18	Aaron Ting	AET	0630	1530
9/13/18	Robert Medaglia	AET	0630	1500
9/13/18	KENN SWEENEY	SFS	0630	1500
9/13/18	Charles McCarthy Jr	SFS	0630	1500
9/13/18	Joseph Huebner	AET	0630	1500
9/13/18	Evan Harnby	AET	0640	1430
9/13/18	Ray Guglielmo	DIPRETE ENG	7:30	8:40

DAILY PROJECT REPORT



Project: BASF, Lot 1102
180 Mill Street
Cranston, RI

Submitted By: Aaron C. Ting

Signature:

Date: 9/14/2018

Weather: Cloudy

Daily

Precipitation: 0"

Temp: 76-61

(Hi - low)

PERSONNEL/EQUIPMENT		Owner/Representative: N/A	
Contractor	No.		
	1 Superintendent	SES	
	1 Foremen	SES	
	H&S/QA Officer		
	3 Operators	SES	
	2 Laborers	SES	
	Other Trades (Surveyor)		
SubContractor	No. Company/Firm		
	11 Total Personnel On Site		
		Visitors On Site: N/A	

MAJOR EQUIPMENT: EQUIPMENT/MATERIALS RECEIVED:

2 support trucks, Bobcat 289D skid steer, CAT 321C/322 excavators

CAT 996H Loader, 20-yard metal recycling container,

20-cy dump trailer

2-trash/recycling bins, 2-100 yd rail cars

hoe ram, 4,000 gallon baffle and 10,000 gallon frac tank, CAT 725 Rock truck, 320 excavator

WORK COMPLETED:

SES decon rock truck, 321 excavator and 322 excavator with hoe ram attachment. Sent wipe samples to laboratory. The three pieces of equipment, pending wipe sample results, are expected to be demobilized from the site next Tuesday/Wednesday.

SES/AEI conducted weekly project progress meeting. Minutes will be distributed by AEI to the project team next week.

SES continued clearing trees and grubbing stumps. Stumps were transported across the street to Lot 2682 and mixed with the soil being disposed offsite at the WM Emelle facility in Emelle, AL. Trees were stockpiled on-site for later transport offsite to the G. Lopes facility in Raynham, MA.

AEI conducted site housekeeping and inventory of supplies. Obtained safety placards for fence line indicating PPE requirements.

SES continued excavation of stake location: 436-451 (Type 1C; 6' depth). Concrete and other construction demolition debris were removed with the soil and stockpiled in the Type 1C laydown area. Approximately 4.0 cu yd of Type 1C soils were added to the temporary stockpile on Lot 1102.

Lined and loaded three new railcars PW-20003, PW-20027, PW-30001 with Type 2B soils (~90 ton each). The two railcars PW-20006 and PW-30016 were transported offsite by P&W.

HEALTH & SAFETY:

AEI has reviewed SES's Safe Work Form/Pre-Task Plan for today, and verifies, by signing below, that these documents comply with the procedures and content of SES's HASP."

AEI Signature:

SES/AEI conducted daily H&S tailgate meeting to review work scope and safety precautions/JSAs associated with safe work practices. See SES SWP/PTP for topics discussed and issues raised.

ISSUES/CHANGES/RESOLUTIONS:

N/A

DISCUSSIONS/CLIENT DIRECTION:

N/A



STRATEGIC
ENVIRONMENTAL SERVICES

DAILY WORKSHEET

Date: 9/14/12

Project Number: 18-0315

CLIENT / SITE INFORMATION

Name: BASF

Address: 180 MILL ST
CRANSTON RI

Contact: Agnor

PROJECTS NOTES

mob TO SITE TAILGATE TALK. SET UP TO DECON
 CAT 321, CAT 322 w Hammer And CAT TRACK TRUCK LOAD 3 RAIL CARS
 DW 20003 (DW 20003) PW 30001. FINISH POLLING STUMP AN PLACE ACROSS
 THE STREET DIG 7.6 YDS OUT OF IC AREA SECURE SITE
 mob back TO SITE

LABOR

MATERIALS / EQUIPMENT / TOOLS

Name	Position	Travel	On-site	Off-Site	Travel	Quantity	Item / Description
B. ROE	PS	5:30	6:30	4:00	1:50		PPE Level: A B C D
M. TAMMOS	FT					1	CAT 320 SES
D. BERGLEROW	OP					1	CAT 321
N. SWERNY	OP					1	CAT 320
A. HAYES	FT					1	CAT 322 w Hammer Hillu 1620
J. SZPLITA	OP		8:30			1	CAT TRACK SKID
						2	GEN
						1	ROLL OFF SES

SUBCONTRACTORS

2 20YD ROLL OFF CAN
 2 FRAC TANKS
 1 POT TOILET WITH HAND WASH

WEATHER OBSERVATIONS

Project Manager's Signature: _____

Client's Signature: _____

Servicing or Maintenance Work Description		
Description of Work: CMI Implementation Project		
Start Date / Time: (Date) (Time) 9/17/17 06:31		
Location of Work	180 Mill Street, Cranston, RI	

<p>Health and Safety (H&S) Plan (HASP) Signatures</p> <p>Sign-off sheet attesting that the HASP has been made available and reviewed by the individual prior to entry into the site, and/or daily H&S briefing. All personnel participating in the project must receive initial Health and Safety Orientation. Thereafter, a tailgate safety meeting is required <u>daily</u>, and as otherwise deemed necessary by the Site Health and Safety Officer. By signing below, an individual certifies that he has read, understood, and will observe the contents of this HASP and Daily Safe Work Form with Pre-Task Planning Form.</p>

<p>Visitor Log</p> <p>It is SES's policy that visitors must furnish their own personal protective equipment. All visitors are required to sign the visitor log and comply with Health and Safety Plan requirements. If the visitor represents a regulatory agency concerned with site health and safety issues, the Designated Site Supervisor shall also immediately notify HSC.</p>		
--	--	--

[illegible]

Project: BASF Facility Cranston, RI Date (9/14)	DAILY SAFE WORK FORM	SES (Page __ of __)
--	-----------------------------	--------------------------------------

Project: BASF Facility Cranston, RI Date (9/1)	DAILY SAFE WORK FORM	SES (Page __ of __)
---	-----------------------------	-------------------------------

Type of Equipment/Vehicles/Motorized Equipment	
<input checked="" type="checkbox"/> Field Service Trailer <input checked="" type="checkbox"/> Excavators <input type="checkbox"/> Loader <input type="checkbox"/> Track Dozer <input checked="" type="checkbox"/> Skid Steer Loader <input checked="" type="checkbox"/> Frac Tank <input checked="" type="checkbox"/> Generator <input type="checkbox"/> Water Buffalo <input type="checkbox"/> Sawzail	<input checked="" type="checkbox"/> Roll-off Tractor Truck <input type="checkbox"/> Roll-off containers <input checked="" type="checkbox"/> Dump Truck/Triaxle <input type="checkbox"/> Dump Trailers <input checked="" type="checkbox"/> Pickup Utility Trucks <input type="checkbox"/> Sump Pump <input type="checkbox"/> Trench Box <input type="checkbox"/> NaOH Storage Tank <input type="checkbox"/> Other (list)

This work also requires the use of the permits or documents checked below
<input checked="" type="checkbox"/> PROJECT-SPECIFIC HASP <input type="checkbox"/> LOCK-OUT, TAG-OUT PERMIT <input checked="" type="checkbox"/> PRE-TASK PLANNING FORM <input type="checkbox"/> CONFINED SPACE ENTRY PERMIT <input type="checkbox"/> OTHERS (LIST)

Anticipated Project Risks and Hazards Identification Identify the source/s used and include necessary specific information (See Daily Pre-Task Plan for day-specific information)			
Used	N/A	Source	Specific Risk or Hazard that needs to be addressed
X		Pre-work Inspection of the work site	See SES HASP
X		MSDS review / includes any 'new' chemicals	MSDS Sheets Provided in HASP
	X	Crane Operations	
	X	Elevated Work	
X		Environmental Conditions	See SES HASP
X		Heavy Powered Mobile Equipment Use	Excavators to load soil into trucks, truck traffic
	X	Language / Communication Difficulties	
X		Materials to be used	See Pre-Task Plan
	X	Overhead Work / Rigging	
	X	Special Equipment to be used	
X		Trenching / Excavation	See SES HASP
	X	Utilities System tie-in / restrictions	
X		Other Risks or Hazards	PCB/VOC-contaminated soils; Sodium Persulfate

Anticipated Project Required Precautions & Protective Measures Be sure that each identified Risk or Hazard is addressed (See Daily Pre-Task Plan for day-specific information)			
Need	N/A	Area	Specific measures that are required
X		Access & Egress Plans (People & Equipment)	To be developed on site with SES work crew
	X	Barricades needed	
	X	BASF equipment / materials to be used	
	X	Electrical safety equipment required	
	X	Elevator use	
X		Emergency Equipment	See SES HASP
X		Emergency Plans / Emergency Responder	See SES HASP
	X	Fall protection	
X		First Aid / Medical Treatment provisions	See SES HASP
	X	HOT WORK Procedure requirements	
	X	HVAC System requirements	
	X	LINE-BREAKING procedure requirements	

Project: BASF Facility Cranston, RI Date (9/14)	<h2 style="margin: 0;">DAILY SAFE WORK FORM</h2>	SES (Page __ of __)
--	--	-------------------------------

	X	Scaffolds / decking	
X		Temporary electrical power	See SES HASP
X		Temporary Utilities services	
X		Trench / Excavation Boxes	See SES HASP
		Other Requirements	

Required Personal Protective Equipment (PPE) Identify the source/s used and check the appropriate boxes									
		<input type="checkbox"/> PPE GRID <input checked="" type="checkbox"/> MSDS <input type="checkbox"/> BASF Knowledge <input type="checkbox"/> Work Provider Knowledge <input type="checkbox"/> Prior SWP							
YES	NO	ITEM	YES	NO	Item				
X		Hardhat (either) <input type="checkbox"/> Fiberglass <input checked="" type="checkbox"/> Plastic		X	Rain Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
X		Safety Glasses, ANZI-rated, side shields		X	Chemical Suit <input type="checkbox"/> Jacket <input type="checkbox"/> Pants				
	X	Goggles <input type="checkbox"/> Chemical <input type="checkbox"/> Dust		X	Personal Fall Protection Equipment				
	X	Faceshield	X		Gloves <input checked="" type="checkbox"/> Chemical <input type="checkbox"/> Work				
X		Hearing Protection <input checked="" type="checkbox"/> Plugs <input type="checkbox"/> Muffs	X		Long sleeve shirt and steel toed boots with steel shank				
	X	Respirator <input type="checkbox"/> Half-mask <input type="checkbox"/> Full-face	X		Boots <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Other				
	X	Dust Mask		X	Welding Protection				
	X	Fire Retardant Electrical Clothing		X	Retrieval System for Confined Spaces				
X		Eyewash Station	X		Mobile phone or radios				
X		Tyvek Suits	X		Insect repellent, sunscreen				
		Other PPE (list)	X		High-visibility, reflective vest				

Training Requirements		
Need	N/A	Area
X	N/A	BASF Safety Orientation (if required)
X		MSDS Reviews
X		Review of precautions listed above per SES HASP
X		Review of required PPE
		Other training (specify) –