U.S. ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

HEADING

June 17, 1994 DATE:

Neil Norrell, OSC, USEPA Region II FROM:

Response and Prevention Branch

K. Callahan, EPA TO:

R. Salkie, EPA

J. Marshall, EPA

B. Sprague, EPA

J. Daloia, EPA

D. Karlen, EPA

D. Triggs, NJDEPE

R. Byrnes, OIG

Chief Richard Taylor, Hamilton Twp. Police Dept. and OEM Charles G. Prince, Fire Inspector/Fire Official, Fourth

medau of bysered

Fire District, Hamilton Township

ERD, Washington, (E-Mail)

TAT

Nearpara Rubber Co., Hamilton Township, SUBJECT:

Mercer County, New Jersey

Twenty Six (26) POLREP :

BACKGROUND II.

Site No.: BZ

Delivery Order No.: 2001-02-016

Response Authority: CERCLA NPL Status: Non-NPL Yes :

State Notification:

Approved 9/93 Action Memorandum:

Start Date: 10/14/93

Demobilization Date: N/A Completion Date: N/A

III. SITE INFORMATION

The Nearpara Rubber Inc. facility is an inactive recycling/ production facility, located in Mercer County, New Jersey. The site was formerly a tire, rubber and latex recycling facility which produced rubber and latex products from recycled materials. (Refer to previous POLREPs for more detailed site information.)

IV. RESPONSE INFORMATION

A. Planned Removal Actions

The Nearpara Rubber site removal action has been divided into two phases. Phase 1 consisted of stabilizing, identifying and quantifying all waste materials on site. Phase 2 includes the transportation and proper disposal of the hazardous materials located on site.

B. Situation

1. Current Situation

Site security will continue throughout the removal action. All of the known drums, above ground tanks, vats, sumps, underground tanks and transformers located at the Nearpara site have been sampled and undergone characterization. Laboratory chemicals have been packed in 55 gallon drums in preparation for disposal. Unknown materials have been neutralized, packed, and staged. Materials bulking and disposal coordination is in progress.

2. Removal Actions to Date

Bulking of sludges from the above ground storage tanks continued this week. To date, two tanks have been completed. Removal of material from the sump in the process building continued. Bulking of the organic liquids has been completed. Disposal facility compliance has been verified by the designated Regional contacts. Samples and profiles have been sent for all completed wastestreams.

Enforcement

Personnel from the Office of Regional Counsel visited the site and reviewed documents. Information obtained will be used to determine potential enforcement actions.

C. Next Steps

Drainage and removal of material from sump #18 will be completed. The drums generated from this process will be staged in the warehouse. Tank sludge removal will continue. Scheduling of shipments for disposal will begin immediately upon receipt of facility acceptance.

D. Key Issues

none.

V. Cost Information (Up to 6/17/94)

	Cost <u>To Date</u>
EPA costs:	\$ 84,000
ERCS costs:	\$ 410,000
TAT costs:	\$ 74,000
TOTAL Costs to Date:	\$ 568,000

Note:

All costs shown are approximate and should be used for estimates only.