

**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

I. HEADING

Date: November 17, 2005
From: Kevin M. Matheis, On-Scene-Coordinator *Kevin M Matheis*
U.S. EPA Region II
To: R. Salkie, EPA J. Rotola, EPA
T. Johnson, 5202G P. Brandt, 2CD
M. Basile, 2CD-POB C. Clifford, 2ERRD-RAB
C. Garvey, 2ORC-NYCSFB J. LaPadula, 2ERRD-NYRB
E. Moriarty, 2OPM-GCMB P. Seppi, 2ERRD
ERD-Washington (E-Mail) S. Ervolina, NYSDEC
M. Doster, NYSDEC D. Szymanski, NYSDEC
D. Sutton, City of Buffalo R. Stanton, City of Buffalo
C. O'Conner, NYSDOH A. Thompson, City of Buffalo
L. Schiavone, City of Buffalo S. Soden, WRSIE
Weston Solutions

Subject: Sweet Kleen Laundry - 760 Kensington Avenue, Buffalo, NY. Inactive commercial dry cleaner. Buildings on-site contain asbestos, drums of various cleaning and maintenance chemicals, perchloroethylene contaminated soils beneath buildings.

POLREP NO: Six (6) www.epaosc.net/sweetkleen

II. BACKGROUND

SITE/SPILL NO.: 02UQ
RESPONSE AUTHORITY: CERCLA/SARA
NPL STATUS: Non-NPL
RESPONSE TYPE: Emergency
CERCLIS ID: NYD013771217.
REMOVAL START DATE: May 9, 2005
COMPLETION DATE: N/A
INCIDENT CATEGORY: Removal Action

III. RESPONSE INFORMATION

A. Situation

See Polrep 1

B. Actions Taken

1. Waste shipments were completed on November 15, 2005. A total of 5 cubic yard boxes, 28 - 55 gallon drums, 18 - 85 gallon drums, 5 - 5 gallon drums, 1 - 30 gallon drum, and 5 transformer carcasses were shipped off-site to multiple disposal facilities.
2. Site perimeter fencing is completed. Additional fence and repairs were started and completed the week of October 15, 2005.
3. OSC met with the City of Buffalo regarding the front office buildings and the site property. The City of Buffalo will complete slab removal and front office demolition once EPA's actions are complete.

C. Future Actions

1. Soil cleanup and/or assessment is pending. Further POLREPs will be issued to provide updates about this cleanup and/or assessment.

D. Key Issues

None.

IV. COST INFORMATION: As of 11/20/05

Site Ceiling as of 11/20/05			
	Total Ceiling	Costs to Date	Amount Remaining
WRS	\$ 616,000	\$ 475,000	\$ 141,000
RST (Weston Solutions)	\$ 60,000	\$ 58,000	\$ 2,000
EPA	\$ 100,000	\$ 80,000	\$ 20,000
Totals	\$ 776,000	\$ 613,000	\$ 163,000

The preceding costs reflect the amounts obligated to the project at this time but do not reflect the entire site ceiling amounts. If additional funding is necessary, the totals will be adjusted accordingly.

The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data, which the OSC must rely upon, may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.