

U.S. ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

DATE: June 18, 1984

153380



Region II
Emergency Response Branch
Edison, NJ 08837

TO: R. Dewling, EPA
W. Librizzi, EPA
F. Rubel, EPA
W. Mugdan, EPA
J. Marshall, EPA
USCG 3rd Dist, (mep)
USCG COTPNY
D. Vaupel, USGS
T. Quinn, NYSDEC
N. Nosenchuck, NYSDEC
NRC
G. Donohue, Nassau County
DOH
J. Schechter, Nassau
County DOH
TAT

(201) 321-6670 - Commerical
(201) 548-8730 - 24 Hour Emergency
340-6670 - FTS

POLREP NO.: Twenty-Four (24)
INCIDENT NAME: Hicksville MEK
SITE/SPILL NO: 246-82 CERCLA NO: 36
POLLUTANT: Methyl Ethyl Ketone
CLASSIFICATION: Medium
SOURCE: Mattiace Petrochemical Co., Glencove, NY
LOCATION: Hicksville, Long Island
AMOUNT: Approximately 3,000 Gallons
WATER BODY: Groundwater

1. SITUATION:

A. As per previous Polrep.

2. ACTION TAKEN:

A. Site preparation continues.

B. The problem with the holding pool dimensions (48.0 feet versus design 38.0 feet) will be remedied by moving the stripping column to the west and placing it on a concrete base thus eliminating the need for guy wires. This will leave enough area for the three 50,000 gallon pools as designed.

C. One reinjection pool has been dug in the wrong place. A second pool will be placed in the correct position above the reinjection well. The incorrectly placed pool is, however, in a proper location for run in testing, and it will be used where it is until shake down of the system is complete.

D. The Mobile Lab was moved on site on June 11, 1984. Equipment is being hooked up and purged, and will be ready to operate as soon as the water supply is operative.

E. The three well pumps have been placed in the wells. Piped up and wired, ready for pumping.

F. No work will be done on the weekends until actual stripping has begun, as directed by OERR II.

3. STATUS OF FUNDS:

A. Total extramural trust funds authorized for mitigation contracts	\$ 576,450.00
B. Expenditures for mitigation:	
a. Amount obligated under ERCS contract #68-01-6893, OH Materials, order for services #6893-02-002 dated 2/13/84 (DCN #D2D013)	500,000.00
b. Estimated expenditures to 6/14/84 under DCN D2D013	277,507.00
c. Balance of obligated amount under DCN #D2D013	223,493.00
C. Balance of unobligated funding to 6/14/84	76,450.00
D. Estimated total expenditures to 6/14/84 for all mitigation contracts	277,507.00
E. Other estimated costs	
a. TAT costs to date through 6/14/84	3,500.00
F. Intramural costs	
a. EPA costs to date through 6/14/84	6,000.00
G. Total estimated expenditures to 6/14/84 and percentage of 1M	\$ 287,007.00 28.7%

4. FUTURE PLANS AND RECOMMENDATIONS:

A. Conduct the authorized planned removal action.

CASE PENDING X

CASE CLOSED _____

SUBMITTED BY

Robert M. Cobiella
Robert Cobiella, OSC
Emergency Response
Branch

(TAT)

Date Released: 6/10/84