

U.S. ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

153381



DATE: June 22, 1984

Region II
Emergency Response Branch
Edison, NJ 08837

TO: R. Dewling, EPA
W. Librizzi, EPA
F. Rubel, EPA
W. Mugdan, EPA
J. Marshall, EPA
USOG 3rd Dist, (mep)
USOG COTPNY
D. Vaupel, USGS
T. Quinn, NYSDEC
N. Nosenchuck, NYSDEC
NRC
G. Donohue, Nassau County
DOH
J. Schechter, Nassau
County DCH
TAT

(201) 321-6670 - Commerical
(201) 548-8730 - 24 Hour Emergency
340-6670 - FTS

POLREP NO.: Twenty-Five (25)
INCIDENT NAME: Hicksville MEK ←
SITE/SPILL NO: 246-82 CERCLA NO: 36
POLLUTANT: Methyl Ethyl Ketone
CLASSIFICATION: Medium
SOURCE: Mattiace Petrochemical Co., Glencove, NY
LOCATION: Hicksville, Long Island
AMOUNT: Approximately 3,000 Gallons
WATER BODY: Groundwater

1. SITUATION:

A. As per previous Polrep.

2. ACTION TAKEN:

A. Site preparation continues.

B. The stripping column was moved on site on 6/21/84. It has not yet been placed in its permanent position. The column will be hooked up and tested after it has been permanently mounted.

C. Liners have been installed in two 50,000 gallon holding pools. Power is to be installed to the pool pumps following installation of the third pool. The third pool will be erected after the column is in place.

D. Clean water has been supplied through a one inch pipe by tapping into the building at 520 John Street.

E. The small holding pool has been filled with clean water to be used for run-in testing.

3. STATUS OF FUNDS:

A. Total extramural trust funds authorized for mitigation contracts	\$576,450.00
B. Expenditures for mitigation	
a. Amount obligated under ERCS contract #68-01-6893, O.H. Materials, order for services number 6893-02-002 dated 2/31/84 (DCN #D2D013)	500,000.00
b. Estimated expenditures to 6/21/84 under DCN D2D013	307,500.00
c. Balance of obligated amount under DCN D2D013	192,500.00
C. Balance of unobligated funding to 6/21/84	76,450.00
D. Estimated total expenditures to 6/21/84 for mitigation contracts	307,500.00
E. Other estimated costs	
a. TAT costs to date through 6/21/84	4,700.00
F. Intramural costs	
a. EPA costs to date through 6/21/84	7,000.00
G. Total estimated expenditures to 6/21/84 percentage of 1M	319,200.00 31.9%

4. FUTURE PLANS AND RECOMMENDATIONS:

A. Conduct the authorized planned removal action.

CASE PENDING X CASE CLOSED

SUBMITTED BY

Robert M. Cobiella
Robert Cobiella, OSC
Emergency Response
Branch

(TAT)

Date Released: 6/2/84