

U.S. ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

153382

DATE: June 29, 1984

Region II
Emergency Response Branch
Edison, NJ 08837

TO: R. Dewling, EPA
W. Librizzi, EPA
F. Rubel, EPA
W. Mugdan, EPA
J. Marshall, EPA
USOG 3rd Dist, (mep)
USCG COTPNY
D. Vaupel, USGS
T. Quinn, NYSDEC
N. Nosenchuck, NYSDEC
NRC
G. Donohue, Nassau County
DOH
J. Schechter, Nassau
County DCH
TAT

(201) 321-6670 - Commerical
(201) 548-8730 - 24 Hour Emergency
340-6670 - FTS

POLREP NO.: Twenty-Six (26)
INCIDENT NAME: Hicksville MEK
SITE/SPILL NO: 246-82 CERCLA NO: 36
POLLUTANT: Methyl Ethyl Ketone
CLASSIFICATION: Medium
SOURCE: Mattiace Petrochemical Co., Glencove, NY
LOCATION: Hicksville, Long Island
AMOUNT: Approximately 3,000 Gallons
WATER BODY: Groundwater

EPA-REGION II
OFFICE OF EMERGENCY &
REMEDIAL RESPONSE
1984 JUL 11 AM 8:19
DIRECTOR'S OFFICE

1. SITUATION:

A. As per previous Polrep.

2. ACTION TAKEN:

A. Site preparation continues.

B. All systems of the stripping column have been tested using clean water. Fine tuning of the column system is underway, extra column packing material was placed in the stack by hydro-group to act as an additional demister.

C. The reinjection pool has been erected and is ready for use.

D. Thirteen (13) monitoring wells surrounding the spill sites were sampled on 6/28/84, GC analysis will be performed in the onsite lab.

E. The boiler was repaired and is now in good working condition. The hookup is complete to supply steam to the stripping column.

3. STATUS OF FUNDS:

A. Total extramural trust funds authorized for mitigation contracts	\$576,450.00
B. Expenditures for mitigation	
a. Amount obligated under ERCS contract #68-01-6893, O.H. Materials, order for services number 2893-02-002 dated 2/13/84 (DCN #D2D013)	500,000.00
b. Estimated expenditures to 6/28/84 under DCN D2D013	344,800.00
c. Balance of obligated amount under DCN D2D013	155,200.00
C. Balance of unobligated funding to 6/28/84 is	76,450.00
D. Estimated total expenditures to 6/28/84 for mitigation contracts	344,800.00
E. Other estimated costs	
a. TAT costs to date through 6/28/84	5,600.00
F. Intramural costs	
a. EPA costs to date through 6/28/84	8,000.00
G. Total estimated expenditures to 6/28/84 percentage of IM	358,400.00 35.8%

4. FUTURE PLANS AND RECOMMENDATIONS:

A. Conduct the authorized planned removal action.

CASE PENDING X CASE CLOSED

SUBMITTED BY

Robert M. Cobiella
Robert Cobiella, OSC
Emergency Response
Branch

(TAT)

Date Released:

6/29/84