CERCLA REMOVAL ACTION DAILY WORK ORDER

181530

SITE NAME: Cornell-Dubilier Electronics Site CONTRACT NO.: 68-S2-99

ORDER NO.: 2083 SITE/SPILL NO.: GZ EPA REGION: II

CONTRACTOR: Earth Tech Remediation Serv.

MONITORS: None

CONTRACT NO.: 68-S2-99-08 DATE(s): 8/9/04 - 8/13/04 SHIFT: 0700 - 3:30 hrs.

OSC: T. Budroe WORK ORDER: 1

RM: J. West (until assigned)

ALL OVERTIME MUST BE FIRST AUTHORIZED BY THE OSC PRIOR TO WORKING. ALL HOURS WORKED OFF-SITE MUST BE FIRST AUTHORIZED BY THIS OR ANOTHER WORK ORDER PRIOR TO WORKING AND MUST BE ACCOMPANIED BY AN OFF-SITE HOURS REPORT PREPARED BY THE INDIVIDUAL CONDUCTING THE WORK AND SIGNED BY THE RM.

DESCRIPTION OF WORK TO BE PERFORMED

- 1) Provide a **draft** form 1900-55 to the OSC for approval.
- 2) Provide for a boundary survey of 126 Spicer Avenue, South Plainfield, NJ. (Block 337, Lots
- 14, 14.01 and 15) by a NJ licensed surveyor. Have monuments installed to indicate boundaries.
- 3) Provide for a utility mark-out of the area in preparation for excavation activities.
- 4) Develop a Work Plan covering all aspects of the removal action, including a site specific Restoration Plan. The Work Plan should include all tasks discussed with the OSC during the initial site visits and meetings; a time-line outlining the estimated duration of each task; identification of personnel, equipment, means of securing the Site and projected subcontracting requirements; and a detailed site plan depicting zones of operation, entry/exit points, CRZs, staging areas, and decontamination point(s). The Restoration Plan should also address methods to protect remaining vegetation and lawn during work activities. All restoration landscaping (sod, trees and other plantings) should be provided with a one-year guarantee replacement.
- 5) Develop a Site Health and Safety Plan for all tasks/activities outlined in the delivery order and/or discussed with the OSC.
- 6) Provide bids to the OSC, prior to full mobilization, for the transportation and treatment/disposal of approximately 300 tons of nonhazardous PCB contaminated soil. T&D is to be conducted in accordance with all federal, State and local regulations and must be in compliance with the CERCLA Offsite Policy. Meet with the OSC on Site, if necessary, to collect additional soil samples for disposal analysis. Obtain the aforementioned analysis as necessary.
- 7) Obtain bids for certified clean backfill and topsoil prior to full mobilization. The backfill and topsoil used should be from a virgin source. The certification and supporting analytical results for TAL/TCL parameters must be included with the bids. If it is not practical to obtain bids for certified clean material, then obtain a backfill/topsoil sample from the apparent awarded bidder for TAL/TCL analysis.
- 8) Obtain bids for cutting and removing trees which pose an obstacle to work activities and subsequently, have such trees cut and removed.
- 9) Provide for video documentation fo property and residence prior to the commencement of and upon completion of Site activities.
- 10) Complete a Daily Work Summary outlining daily accomplishments.

NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER 0-CLEANUP TECHNICIAN(S) 1-FIELD CLERK 0-CHEMIST 0-EQUIPMENT OPERATOR 0-FOREMAN 1-T&D COORDINATOR

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Cornell-Dubilier Electronics Site ORDER NO.: 2083	CONTRACT NO.: 68-S2-99-0 DATE(s): 8/9/04 - 8/13/04
ORDER NO.: 2083	
SITE/SPILL NO.: GZ	SHIFT: 0700 - 3:30 hrs.
EPA REGION: II	OSC: T. Budroe
CONTRACTOR: Earth Tech Remediation Serv.	WORK ORDER: 1
MONITORS: None	RM: J. West (until assigned)
EQUIPMENT AND EXPENDABLE MATERI	ALS AUTHORIZED
ITEM QUANT. ITEM	QUANT.
PICK UP TRUCK (1/4 TON) 0 PASSENGER C	AR 0
GARDEN SPRAYERS 0 BROOMS	0
LAPTOP COMPUTER 0 COMPUTER PR	RINTER 0
COPIER 0 VACUUM LOA	DER 0
FRAC TANK 0 AIR COMPRES	SOR 0
CHAIN SAW 0 SAWZALL	0
DOUBLE DIAPHRAGM PUMP 0 SHOP VACUUN	4 0
I CERTIFY THAT THE ABOVE WORK IS ORDERED AND	AUTHORIZED BY THE
CONTRACTOR IN THE PERFORMANCE OF THE ABOVE	
SIGNATURE OF ON-SCENE COORDINATOR	un Derden
	\sim Λ Λ
SIGNATURE OF CONTRACTOR'S REPRESENTATIVE	Callio .
I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.	
Amendments:	
)	
The second secon	
SIGNATURE OF ON-SCENE COORDINATOR	
DIGITATION OF ON-BUELLE COORDINATOR	
SIGNATURE OF CONTRACTOR'S DEPRESENTATIVE	