



Summary of Administrative Orders Issued for Removal Actions at Cornell-Dubilier Electronics Site

Order	Description	Respondents	Completed	Outstanding Work
97-0109	Site Stabilization UAO	DSC	No	1. Disposal of soil pile (projected completion 9/13/00). 2. Characterization and disposal of drums (projected completion 9/13/00). 3. Final Report (projected completion 9/29/00). Anticipated completion 1 st quarter FY01
98-0115	Tier 1 Residential Soil Removal ACO	Cornell DSC	Yes	None. Completed 9/16/99.
99-2006	Tier 2 Residential Soil Removal ACO	Cornell Dana	No	Replacement plantings scheduled for this week. Anticipated completion 4 th quarter FY00.
99-2012	Tier 2 P&C UAO	DSC FPE	"	DSC agreed to participate and cooperate. FPE refused to take participate (no enforcement action taken).
2000-2005	126 Spicer Avenue Residential Soil Removal ACO	DSC	No	Work Plan to be submitted 8/10. Work Schedule has not been established. Anticipated completion FY01

~~copies~~

letters to residents T-Z

Plans