



May 28, 1999

**Federal Express**

U.S. Environmental Protection Agency  
2890 Woodbridge Avenue  
Bldg. 209 (MS-211)  
Edison, New Jersey 08837  
Attention: Cornell-Dubilier Electronics Site On-Scene Coordinator

Chief, New Jersey Superfund Branch  
Office of Regional Counsel  
United States Environmental Protection Agency  
290 Broadway, 17th Floor  
New York, New York 10007-1866  
Attention: Cornell-Dubilier Electronics Site Attorney

Re: Cornell-Dubilier Electronics Site - Administrative Order on Consent for Removal  
Action, Index No. II-CERCLA-98-0115  
Progress Report No. 20

Dear Sirs:

As specified in Paragraph 50 of the above-referenced Administrative Order, on behalf of Respondent Cornell Dubilier Electronics, Inc. (CDE), ENVIRON Corporation (ENVIRON) is submitting this progress report which summarizes activities conducted pursuant to this AOC between May 6, 1999 and May 19, 1999.

**Completed Activities**

During this period, the following activities were completed:

- Discussions with the owners of Properties B and F regarding landscape restoration activities.
- Preliminary evaluation by the project landscape architects (Maser Consulting) of the landscape restoration work performed to date. This site inspection was conducted on May 18, 1999, and included meeting with the owners of Properties B and F regarding specific restoration issues.
- Landscape restoration on Property E and sidewalk repair adjacent to Properties E and N; this work was completed on May 11, 1999.

**Ongoing Activities**

During this period, the following activities were initiated and/or are in-progress:

- Preparation of validation reports for verification data.
- Preparation of the final removal action report.
- Reinstallation of the pool located on Property F.
- Implementation of restoration activities at five properties.
- Resolution of restoration issues identified by property owners.

**Two-Week Schedule of Planned Activities**

During the next two-week period (May 20, 1999 through June 2, 1999) the following activities are planned:

- Completion of data validation for all verification samples.


**One-Month Schedule of Planned Field Activities**

During the next four-week period (May 20, 1999 through June 16, 1999), the following field activities are planned:

- Completion of the reinstallation of the pool located on Property F.
- Completion of restoration activities.
- Final site inspection on June 2, 1999.
- Contractor demobilization activities; the anticipated date for demobilization is June 4, 1999.

Please call me or Mark Nielsen at (609) 452-9000 if you should have any questions regarding this progress report.

Sincerely,



Michael P. Scott  
Principal

MPS:jmn

025840C:\PRINCETON\_NT2\HOME\Nielsen\02-5840C\5840c\_100.doc

cc: R. Sanoff, Esq.