#### **BI-WEEKLY PROGRESS REPORT NO. 6**

# OLD ROOSEVELT FIELD CONTAMINATED GROUNDWATER AREA SITE REMEDIAL ACTION - PHASE 2, GROUND WATER TREATMENT SYSTEM CONSTRUCTION GARDEN CITY, NASSAU COUNTY, NEW YORK

Prepared for:
U.S. Environmental Protection Agency
290 Broadway
New York, New York 10007-1866

Prepared by:
CDM Federal Programs Corporation
14 Wall Street
Suite 1702
New York, NY 10005

EPA Work Assignment No. : 023-RARA-02PE

EPA Region : 2

Contract No. : EP-W-09-002

CDM Federal Programs Corporation

Document No. : 3320-023-00929

Prepared by : CDM

Site Manager : Mr. Thomas Mathew, P.E.

Telephone Number : 732-590-4638
EPA Remedial Project Manager : Ms. Caroline Kwan
Telephone Number : 212-637-4275
Date Prepared : June 17, 2011

## Bi-Weekly Progress Report No. 6 Phase 2 – Ground Water Treatment System Construction

#### 1.0 Introduction

Pursuant of the Work Assignment Form (WAF) Statement of Work (SOW), for Region 2 Contract EP-W-09-002 Work Assignment 023-RARA-02PE, CDM Federal Programs Corporation (CDM) is performing the Phase 2 (Groundwater Treatment System Construction) Remedial Action (RA) at the Old Roosevelt Contaminated Groundwater Area Site. The Bi-Weekly Progress Report is intended to partially fulfill the requirements specified under WAF SOW for this assignment. This Bi-Weekly report is prepared for the work performed from May 30, 2011 to June 10, 2011.

The work performed during this reporting period includes: utility mark-outs, general clean-up, septic tank installation, building foundation excavation and structural foundation material delivery and staging. This work is summarized in further detail below. A list of the supporting documentation attached with this bi-weekly progress report is as follows:

- Attachment 1 CDM's Daily Status Report
- Attachment 2 CDM's Field Log Book Notes
- Attachment 3 Photo Log

#### 2.0 Personnel On-Site

The following personnel were on site during this reporting period:

#### **CDM - Contractor**

Jeffrey Mullen Construction Supervisor

#### Arrowhead Contracting Inc (ACI) - Contractor

Doug Ronk Project Manager

Tom Gleave Quality Control/Safety Manager

Joe Cotter Site Superintendent
Matt Swope Construction Foreman

**T&F Enterprises** 

Tim Taub Owner/Operator

#### 3.0 Summary of Work Performed

The following is a brief summary of the field activities performed during this reporting period (refer to Attachments 1, 2, and 3 for Daily Status Report, log book notes, and photo log, respectively for each working day):

- Maintenance of utility mark-outs by ACI
  - Re-marked spray paint markings and reset flagging for underground utility locations.
- Structural Foundation Material Delivery and staging
  - ➤ 25 cubic yards of material was delivered to the site by Liotta & Sons, Inc.

CM Testing Laboratory collected a sample for Standard Proctor analysis, AASHTO-T180-09 Method "D"

#### ■ General Site Clean-up

ACI covered stockpiled soil with poly sheeting. Sheeting anchored, using ropes and stone.

#### ■ Septic Tank Installation

T&F Enterprises supplied and installed a 1200 gallon, precast concrete septic tank. The tank is 8' diameter by 5'-6" tall with two manholes and a concrete baffle.

#### ■ Building Foundation Excavation

T&F Enterprises excavated soil from treatment building area. Removed soil staged near excavation for future use.

#### ■ Health and Safety

A tailgate H&S meeting was conducted each day before the start of work activities.

#### 4.0 Problems/Corrective Action

During this two week period no problems or issues were noted.

#### 5.0 Deviations

No deviations were noted for this reporting period.

#### 6.0 Conclusions

Construction progress continues at a moderate pace. All work has been completed in a professional and safe manner.



ATTACHMENT 1
DAILY STATUS REPORT



PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER: TEMP:	Sunny 66/89 deg F
		WIND:	
	FIELD FORCE		
FIRM NAME/PERSONNEL ONSITE			
CDM/Jeff Mullen			
Arrowhead/Tom Gleave, Joe Cotter			
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
EQUIPMENT IN USE:			
TL-250 Skid Steer – Not used.			
CAT 315 Excavator, - Removed from site by Tim Ta	aub		
CONSTRUCTION ACTIVITIES COMPLETED AND	O/OR IN PROGRESS:		
General clean-up.			
No site activities.			
WORK BEING INSPECTED:			
N/A			
JOB SAFETY. INDICATE WHAT WAS CHECKED	, RESULTS, AND CORRECTIVE	ACTIONS TAKEN	N:
Daily Safety Tailgate meeting held. Featured Topic:	:Lifting/Ergonomics		
TESTING PERFORMED:			

CDM

Date: 5-31-11

Day Tuesday

PROJECT: Old Roosevelt Field Site

N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
NI/A
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
COMMUNICATION WITH CONTRACTOR STAFF.
N/A
MEETING:
NI/A
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER:	
			66/89 deg F
		WIND:	slight
	FIELD FORCE		
	FIELD FORCE		
FIRM NAME/PERSONNEL ONSITE			
CDM/Jeff Mullen	_		
Arrowhead/Tom Gleave, Joe Cotter			
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
EQUIPMENT IN USE:			
TL-250 Skid Steer – Not used.			
TE-230 Skiu Steel – Not used.			
CAT 315 Excavator, - Removed from site by	Tim Taub		
CONSTRUCTION ACTIVITIES COMPLETE	D AND/OR IN PROGRESS:		
Canaral alaan un			
General clean-up.			
No site activities.			
WORK BEING INSPECTED:			
A.//A			
N/A			
JOB SAFETY. INDICATE WHAT WAS CHE	CKED. RESULTS. AND CORRECTIV	F ACTIONS TAKEN	N.
	101125, 11200210, 1112 001112011	L A0110110 17	<b>\</b> '.
Daily Safety Tailgate meeting held. Featured	d Topic: Slips, Trips & Falls		
	·		
TESTING PERFORMED:			

CDM

Date: \_\_\_\_6-1-11\_\_

Day Wednesday

PROJECT: Old Roosevelt Field Site

N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
NI/A
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
COMMUNICATION WITH CONTRACTOR STAFF.
N/A
MEETING:
NI/A
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER:	
		TEMP: WIND:	53/75 deg F slight
		WIND.	— siigiit
	FIELD FORCE		
FIRM NAME/PERSONNEL ONS	ITE		
CDM/Jeff Mullen			
. Arrowhead/Tom Gleave, Joe Cot	+o.*		
Arrownead/Torri Gleave, Joe Col			
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
111112		- TALIII ATATA	
EQUIPMENT IN USE:			
TL-250 Skid Steer – Not used.			
CAT 215 Everyoter - Demoved	from site by Tim Toub		
CAT 315 Excavator, - Removed	rom site by 11m 1 aub		
CONSTRUCTION ACTIVITIES	COMPLETED AND/OR IN PROGRESS:		
ACI re-contacted one-call to re-m	nark utilities. ACI placed flags and spray paint to deline	eate nine route	
Act re-contacted one-can to re-in	and diffiles. Act placed hags and spray paint to define	cate pipe route.	
WORK BEING INSPECTED:			
WORK BEING INSPECTED:			
N/A			
IOR SAFETY INDICATE WHAT	WAS CHECKED, RESULTS, AND CORRECTIVE A	ACTIONS TAKEN	J·
TOD OAI ETT. INDICATE WITA	WAS SHESKED, RESSETS, AND SORRESTIVE A	AOTIONO TANLI	<b>.</b>
Daily Safety Tailgate meeting he	d. Featured Topic: Electrical Hazards		
TESTING PERFORMED:			
N/A			

CDM

Date: 6-2-11

Day Thursday

PROJECT: Old Roosevelt Field Site

PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
N/A
MEETING:
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

				55/79 deg F
			WIND:	slight
		FIELD FORCE		
FIRM NAME	E/PERSONNEL ONSITE			
CDM/Jeff M			-	
Arrowhead/	Fom Gleave, Joe Cotter			
		VISITORS		
TIME	NAME Tim Toub	REPRESENTING  TV E Enterprises	REMARKS	
08:00	Tim Taub	T&F Enterprises		
EQUIPMEN	T IN USE:			
TL-250 Skid	Steer - Not used.			
CAT 315 Ex	cavator, - Removed from site by Tin	n Taub		
CONSTRUC	CTION ACTIVITIES COMPLETED A	AND/OR IN PROGRESS:		
section is 8' top piece is	diameter,30" tall, 4" thick walls and a 9" thick 8' diameter slab with two 2	of septic holding tank. Tank is a 3-pie 6" thick floor. The middle section is 8 24" diameter man-ways. One baffle v frames and covers have also been c	3' diameter and 37" wall 4" thick, 7'-6"x4	tall with 4" thick walls. The
Utility comp	anies started to re-mark undergroun	d utilities.		
WORK BEI	NG INSPECTED:			
N/A				
JOB SAFE	Y. INDICATE WHAT WAS CHECK	(ED, RESULTS, AND CORRECTIVE	E ACTIONS TAKEN	<b>N</b> :

Date: 6-3-11

Day Friday

PROJECT: Old Roosevelt Field Site

TESTING PERFORMED:  N/A  PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:  N/A  GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:  N/A  COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING:  Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen  Title: Field Engineer	Daily Safety Tailgate meeting held. Featured Topic: Hand tools and small power tools
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:  N/A  GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:  N/A  COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING:  Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	TESTING PERFORMED:
R/A  GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:  N/A  COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING: Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:  N/A  COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING: Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
N/A  COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING:  Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	N/A
COMMUNICATION WITH CONTRACTOR STAFF:  N/A  MEETING: Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
MEETING: Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	N/A
MEETING: Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	COMMUNICATION WITH CONTRACTOR STAFF:
Weekly Conference call  ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	N/A
ADDITIONAL ACTIVITIES AND REMARKS:  By: Jeffrey W, Mullen	MEETING:
By: J <u>effrey W, Mullen</u>	Weekly Conference call
	ADDITIONAL ACTIVITIES AND REMARKS:
	Bv: Jeffrev W. Mullen
	Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER: TEMP:	Sunny 53/80 deg F
		WIND:	
	FIELD FORCE		
FIRM NAME/PERSONNEL ONSITE			
CDM/Jeff Mullen			
Arrowhead/Tom Gleave, Joe Cotter			
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
EQUIPMENT IN USE:			
TL-250 Skid Steer – Not used.			
CAT 315 Excavator, - Removed from site b	by Tim Taub		
CONSTRUCTION ACTIVITIES COMPLET	ED AND/OR IN PROGRESS:		
25 yards of structural fill delivered to site. T	Γο be used below the treatment building o	concrete slab.	
CME on-site to collect sample of structural	fill for proctor analysis.		
ACI cut two small trees down south of treat	tment building location to allow access to	building foundation	for concrete delivery,
Utility companies started to re-mark underg	ground utilities.		
WORK BEING INSPECTED:			
N/A			

CDM

Date: 6-6-11

Day Monday

PROJECT: Old Roosevelt Field Site

JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:
Daily Safety Tailgate meeting held. Featured Topic: Heavy Equipment
TESTING PERFORMED:
N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
N/A
MEETING:
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER: TEMP:	Sunny 53/80 deg F
		WIND:	
	FIELD FORCE		
FIRM NAME/PERSONNEL ONSITE			
CDM/Jeff Mullen			
Arrowhead/Tom Gleave, Joe Cotter			
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
EQUIPMENT IN USE:			
TL-250 Skid Steer – Not used.			
CAT 315 Excavator, - Removed from site by Ti	m Taub		
CONSTRUCTION ACTIVITIES COMPLETED	AND/OR IN PROGRESS:	_	
ACI cleaning up area around treatment building	յ, Soil piles consolidated and wood r	elocated.	
Utility companies started to re-mark undergrour	nd utilities.		
WORK BEING INSPECTED:			
N/A			
JOB SAFETY. INDICATE WHAT WAS CHECK	KED, RESULTS, AND CORRECTIV	E ACTIONS TAKEN	۷:
Daily Safety Tailgate meeting held. Featured To	opic: Hearing Protection		

**CDM** 

Date: 6-7-11

Day Tuesday

PROJECT: Old Roosevelt Field Site

TESTING PERFORMED:
N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
N/A
MEETING:
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
ADDITIONAL ACTIVITIES AND REMARKS.
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER:		
		TEMP: . WIND: .		
		WIND.	— Silgrii	
	FIELD FORCE			
FIRM NAME/PERSONNEL ONSITE				
CDM/Jeff Mullen				
Arrowhead/Tom Gleave, Joe Cotter				
	VISITORS			
TIME NAME	REPRESENTING	REMARKS		
EQUIPMENT IN USE:				
TL-250 Skid Steer – Not used.				
CONSTRUCTION ACTIVITIES COMPLETED	AND/OR IN PROGRESS:			
ACI cleaning up area around treatment building,				
Utility companies started to re-mark underground utilities.				
WORK BEING INSPECTED:				
N/A				
JOB SAFETY. INDICATE WHAT WAS CHECK	KED, RESULTS, AND CORRECTIV	E ACTIONS TAKEN	۷:	
Daily Safety Tailgate meeting held. Featured Topic: Heat Stress				
TESTING PERFORMED:				

CDM

Date: \_\_\_\_6-8-11

Day Wednesday

PROJECT: Old Roosevelt Field Site

N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
NI/A
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
COMINIONICATION WITH CONTRACTOR STAFF:
N/A
MEETING:
NI/A
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

PROJECT: **Old Roosevelt Field Site** 251 Clinton Road Garden City, New York

		WEATHER:	
			57/73 deg F slight
		VVIIND.	— Silgin
	FIELD FORCE		
FIRM NAME/DEDOONNEL ONG!			
FIRM NAME/PERSONNEL ONSI CDM/Jeff Mullen	IE .		
Arrowhead/Tom Gleave, Joe Cott	ter		
	VISITORS		
TIME NAME	REPRESENTING	REMARKS	
	- <u>-</u>		
EQUIPMENT IN USE:			
TI DEC Claid Chaor Motucad			
TL-250 Skid Steer – Not used.			
CONSTRUCTION ACTIVITIES C	COMPLETED AND/OR IN PROGRESS:		
Verizon on-site to direct ACI where phone and internet will be provided to the site. There is a pole in the south east corner, outside the fence.			
Utility suppliers continue to mark (	underaround utilities.		
WORK BEING INSPECTED:			
N/A			
	WAS SUFERIED BESTUTE AND CORDER	TO SE A OTIONS TAKE	
JOB SAFETY. INDICATE WHAT	WAS CHECKED, RESULTS, AND CORREC	TIVE ACTIONS TAKE	N:
Daily Safety Tailgate meeting held	d. Featured Topic:		

Date: 6-13-11

Day Monday

PROJECT: Old Roosevelt Field Site

TESTING PERFORMED:
N/A
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:
N/A
GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:
N/A
COMMUNICATION WITH CONTRACTOR STAFF:
N/A
MEETING:
N/A
ADDITIONAL ACTIVITIES AND REMARKS:
By: Jeffrey W, Mullen
Title: Field Engineer

ATTACHMENT 2
FIELD LOGBOOK NOTES

Chescast 62/82°F

TOLEAUE J.COTHER J. Molles

. No ste Activities . SAREM Meeting Sups/Tries/Falk

1/2/n thursday . Satisfy My "Sectional Hazards. Re-marked Utility PATH ALT RE-CONTACTED "ONE-CALL" TO MACK UNDERCHOUND VITUTIES 53/15°F J. Coffer T GLEAVE J. MM/zx

19/3/n · Safety Macty . Hand Tools & SM. Power Tools · TIF ON-SITE TO START SEPTIC HOLDING 55/79°F TGLEAVE J. Coffer dmiller

TANE INSTALLATION. & Building FON. EXCHATION

TIMTAUS

(overs)

5/31/11 Tuesday


5/30/11 - Shown off SIZE

J. COTTER TOLENE

V. Mullen

66/880F

· Sake by Meeting - Lifting/Ergonore



Monday 300F MAN J. Cottex T. GLENIE J.Mulka

· Salaty Meeting . HEAVY & GUPMENT

. Utility Marking - and Going

Proceder Testing Parformed by CANE.
ACI litting 2 Formall Trees
Suth of Treatment Blog. · 25 TON OF STructural FICE DELIVERED FOR BUILDING BASE

· SAFETH MEETING - HEARING PROTECTION 4.66/827 (mars V. COTTER Sommen TGENE

. MUTH MARKING CON-GOING

· ALS Monno Son Piles Using Stend Stear TO PROVIDE ACCESS TO BLOG FRONDATION

	Fredon		6/9/11 Thresday		Wednesa
MS du	Juma J. conten	m.		. Sher . Whith	N. S.
to Sup returne	Jum of sk Joshka of sk	· Sakety Meetry - 1	30/10/16 71/9/05	· Sakety Meeting-Heat Stress · Whith Supplies Marking Undergy Whither	3/86 11/86
		200	84	ng-theat Stress Mucking Una	1, 7
	1 84	rsects of Plants	J. Cather	Stress of Undays	76/2
	Staw			3	mulic Menu Cotte

ATTACHMENT 3
PHOTO LOG



### PHOTOGRAPHIC LOG

Contract No.: EP-W-09-002

#### **Groundwater Treatment System Construction**

#### **Old Roosevelt Field Contaminated Groundwater Area Superfund Site**

			<u> </u>
PHOTOGRAPH#	DATE	BY	DESCRIPTION
IMAG0039.jpg	6/3/2011	JWM	Delivery of Pre-cast concrete Septic Tank
IMAG0040.jpg	6/3/2011	JWM	Precast Septic Tank being set using excavator.
IMAG0041.jpg	6/3/2011	JWM	Lowering Precast Septic Tank into excavation.
IMAG0042jpg	6/3/2011	JWM	ACI Applying waterproofing between Precast Concrete sections.
IMAG0043.jpg	6/6/2011	JWM	Treatment Building foundation excavation. (Looking East)
IMAG0044.jpg	6/6/2011	JWM	Treatment Building foundation excavation. (Looking South)

### Old Roosevelt Field Contaminated Groundwater Area Superfund Site Remedial Action - Groundwater Treatment System

PHOTOS: May 30 through June 10, 2011



**Delivery of Pre-cast concrete Septic Tank IMAG0039.jpg** 6/3/2011



**Precast Septic Tank being set using excavator.** 

<u>IMAG0040.jpg</u> 6/3/2011

### Old Roosevelt Field Contaminated Groundwater Area Superfund Site Remedial Action - Groundwater Treatment System

PHOTOS: May 30 through June 10, 2011



**Lowering Precast Septic Tank into excavation. IMAG0041.jpg** 6/3/2011



ACI Applying waterproofing between Precast Concrete sections. <a href="MAG0042jpg">MAG0042jpg</a> 6/3/2011

### Old Roosevelt Field Contaminated Groundwater Area Superfund Site Remedial Action - Groundwater Treatment System

PHOTOS: May 30 through June 10, 2011



Treatment Building foundation excavation. (Looking East) IMAG0043.jpg 6/6/2011



Treatment Building foundation excavation. (Looking South) <a href="MAG0044.jpg">MAG0044.jpg</a> 6/6/2011