



EPA

U.S. EPA Region II
290 Broadway
New York, NY 10007

RST2
Accepted Acknowledgment of
Completion
Combe Fill South
Weston Solutions; Inc.

TDD: TO-0017-0162
Contract: EP-W-06-072

AOC - Signed by Jennifer Sy/start6/rfw-start/us on 05/18/2012 03:24:52 PM, according to /start6/rfw-start/us

Purpose: TDD Initiation

Period: Option Period 1

Start Date: 12/13/2010

Estimated Completion Date: 06/30/2011

Actual Completion Date: 05/18/2012

Project/Site Name: Combe Fill South

Activity:

Project Address: Parker Road

County: Morris

City, State Zip: Chester Township, New Jersey 07930

SSID: 56 CERCLIS: NJD094966611

	Cost/Fee	LOE
Authorized TDD Ceiling:	\$0.00	800.0
Funds and Hours Not Used (enter as a negative number):	(\$84,797.53)	(683.3)

Description of Activities Performed:

On December 13, 2010, RST 2 received and processed the TDD for the assignment. The assignment required the initiation of a Removal Assessment at the Site. On December 29, 2010, RST 2 met with the OSC to discuss the scope of work for the assignment. It was determined that approximately 250 potable water samples would be collected from 185 residences beginning tentatively on January 18, 2010. The OSC requested that the potable water samples be submitted for TCL VOC, including 1,4-dioxane analysis.

On January 3, 2011, RST 2 submitted the submitted the Analytical Request and CLP Request forms to cover the requested potable water sampling event. In addition, RST 2 submitted the draft and final versions of the Site-Specific HASP and UFP QAPP to the OSC's for review and approval, respectively.

On January 18 through 27, 2011, RST 2 mobilized to the Site to conduct the potable water sampling event. As part of the potable water sampling event RST 2 collected approximately 212 potable water samples from 167 properties surrounding the Combe Fill South Landfill. The potable water samples were submitted to a CLP laboratory for TCL VOC and 1,4-dioxane analyses. In addition, certain samples were also submitted to the EPA DESA laboratory for bromide, hardness, manganese, and iron analyses. Samples were shipped to their respective laboratories on January 18, 19, 20, 21, 25, 26, 27, and 28, 2011.

On February 1, 2011, RST 2 submitted the CLP Trip Report to the EPA CLP Coordinator and the OSC's. The CLP Trip Report summarized the samples collected as part of the on-site potable water sampling event which were submitted through the CLP program. In addition, RST 2 received the preliminary analytical data from the January, 2011 sampling event which was summarized and submitted to the OSC's for review. Furthermore, RST 2 created several maps which plotted the analytical data results which were submitted to the OSC's for review.

On March 24, 2011, RST 2 submitted the Draft Potable Water Sampling Trip Report to the OSC for review. The report summarized the sampling activities conducted at the Site in January 2011.

On June 8, 2011, RST 2 submitted the submitted the Analytical Request and CLP Request forms to cover the requested potable water sampling event. In addition, RST 2 submitted the draft and final versions of the Site-Specific HASP and UFP QAPP to the OSC for review and approval, respectively.

On June 20 through 24, 2011, RST 2 mobilized to the Site to conduct the additional potable water sampling event. As part of the additional potable water sampling event, RST 2 collected 75 potable water samples from approximately 53 properties surrounding the Combe Fill South Landfill. The potable water samples were submitted to a CLP laboratory for TCL VOC and 1,4-dioxane analyses. In addition, the samples were submitted to an RST 2-procured laboratory for formaldehyde analysis.

On June 27, 2011, RST 2 submitted the CLP Trip Report to the EPA CLP Coordinator and the OSC. RST 2 also prepared the AOC for the TDD.

Accounting and Appropriation Information

										SFO:
Line	DCN	IFMS	Budget/ FY	Appropriation Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
										\$0.00

Funding Summary:		Funding	Funding Category
Previous:		\$0.00	
This Action:		\$0.00	
Total:		\$0.00	

Contractor Section - Signed by Jennifer Sy/start6/rfw-start/us on 05/18/2012 03:24:52 PM, according to

Contractor Contact: Jennifer Sy

Date: 05/18/2012

Work Assignment Manager Section

Work Assignment Manager: Helen Eng

Date: 06/29/2012

Phone #:

Project Officer Section

Project Officer: Helen Eng

Date: 07/11/2012