



**CERCLA REMOVAL ACTION
DAILY WORK ORDER**

SITE NAME: Matteo Iron and Metal Site	CONTRACT NO.: EP-W-04-054
ADDRESS: West Deptford, NJ	DO NO.: 0027
SITE SPILL NO.: 02KD	DAILY WORK ORDER NO.: 002
REGION: II	DATE: March 13, 2006
CONTRACTOR: WRS	OSC: Nick Magriples
	RESP. MGR.: Scott Garpiel

DESCRIPTION OF WORK TO BE PERFORMED

- A.) Provide a brief finalized site safety plan by Wednesday, March 15 prior to initiation of work. Items to cover in the plan include: fence installation
- B.) Provide and install temporary fencing. Initiate fence installation by Wednesday, March 15.
- C.) Provide and secure signs on the temporary fencing once the fence is erected.

*DO NOT ENTER
KEEP OUT 16-20 SIGNS*

PERSONNEL AUTHORIZED

RESPONSE MGR: 1 **CLEANUP TECH:** 2

EQUIPMENT/EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
Pickup Truck	1		
Van	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER.

**SIGNATURE OF ON-SCENE
COORDINATOR** _____

Nick Magriples

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

**SIGNATURE OF CONTRACTOR'S
REPRESENTATIVE** _____

Mike Bonner

*Mike BONNER
Aaron Walthour*