

CERCLA REMOVAL ACTION DAILY WORK ORDER

312723



SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. EP-W-04-054
DATE: 05/09/2005 - 05/13/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 03
RM: Scott Soden

NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER 1-FCA 1-Ind. Hygienist 1-Cleanup Tech

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

During the mobilization phase of the project, equipment to be utilized will be on an as needed basis, equipment will be added to this work order until site infrastructure is established.

Anticipated List

| <u>ITEM</u> | <u>QUANT.</u> | <u>ITEM</u> | <u>QUANT.</u> |
|------------------|---------------|------------------------|---------------|
| Computers | 2 | Mobile Office | 1 |
| 4wd Truck | 1 | Break/Security Trailer | 0 |
| Passenger Car | 1 | Radios | 2 |
| Cellular phones | 2 | Storage trailer | 1 |
| Portable toilets | 2 | | |

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER

SIGNATURE OF ON-SCENE COORDINATOR

Date

5/9/05

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

Date

5/9/05

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. EP-W-04-054
DATE: 05/09/05 - 05/13/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 03
RM: Scott Soden

DESCRIPTION OF WORK TO BE PERFORMED

NOTE: All personnel work performed outside the site boundaries will be documented in an **"OFF-SITE Hour Report"** describing, in detail, activities performed and time charged in performance of these activities. Daily cost summary reports (1900-55) will also be submitted on a weekly basis unless provided daily, with the initiation of site activity. This item will be apply as long as the Task Order is open.

SPECIFIC TASKS

1. Mobilization to site and provide logistical support to chimney dismantling subcontractor.
2. Dismantle chimney on-site in accordance with standard demolition practices.
3. Finalize a task-specific health and safety plan for the site.
4. Begin waste disposal process. Solicit bids for disposal of various waste groups in advance of site mobilization.
5. Clear and grub support zone area.
6. Other tasks as directed by the OSC.

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. EP-W-04-054
DATE: 05/09/05 - 05/13/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 03
RM: Scott Soden

AMENDMENTS

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER
Signatures only required on this page if amendments have occurred.

SIGNATURE OF ON-SCENE COORDINATOR _____

Date

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE _____

Date