

CERCLA REMOVAL ACTION DAILY WORK ORDER

312733



SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. EP-W-04-054
DATE: 07/18/2005 - 07/22/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 14
RM: Scott Soden

NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER 1-FCA 2-Eq. Operator 5-Cleanup Techs

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

During the mobilization phase of the project, equipment to be utilized will be on an as needed basis, equipment will be added to this work order until site infrastructure is established.

Anticipated List

<u>ITEM</u>	<u>QUANT.</u>	<u>ITEM</u>	<u>QUANT.</u>
Computers	2	Office Trailer	1
4wd Truck	2	Break/Security Trailer	1
Passenger Car	1	Radios	6
Cellular phones	2	Storage trailer	1
Portable toilets	2	Bobcat	1
Portable Fencing	1	200 series Excavator	1
Decontamination Trailer	1	Grappler for excavator	1

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER

SIGNATURE OF ON-SCENE COORDINATOR

Date

7/18/05

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

Date

7/18/05

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. **EP-W-04-054**
DATE: 07/18/2005 - 07/22/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 14
RM: Scott Soden

DESCRIPTION OF WORK TO BE PERFORMED

NOTE: All personnel work performed outside the site boundaries will be documented in an **"OFF-SITE Hour Report"** describing, in detail, activities performed and time charged in performance of these activities. Daily cost summary reports (1900-55) will also be submitted on a weekly basis unless provided daily, with the initiation of site activity. This item will be apply as long as the Task Order is open.

SPECIFIC TASKS

1. Provide site security during off-hours at site.
2. Arrange for transportation and disposal of asbestos contaminated debris.
3. Begin dismantling operations upon completion of asbestos abatement. Ship stone to recycling facility, debris for landfill and accumulate steel, pending disposal.
4. Secure drums and containers from within building debris and stage in appropriate area on-site. Begin drum and container assessment.
5. Secure and begin disposal arrangements for capacitors and transformers.
6. Other tasks as directed by the OSC.

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: Sweet Kleen Laundry
ORDER NO.: 20
SITE/SPILL NO.: UQ
EPA REGION: II
CONTRACTOR: WRS
MONITORS:
TO COMPLETION: 09/15/05

CONTRACT NO. EP-W-04-054
DATE: 07/18/2005 - 07/22/05
SHIFT: as needed
OSC: Kevin Matheis
WORK ORDER # 14
RM: Scott Soden

AMENDMENTS

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED TASK ORDER
Signatures only required on this page if amendments have occurred.

SIGNATURE OF ON-SCENE COORDINATOR _____

Date

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE _____

Date